



February 8, 2023

Eleni Kavvadias
Project Manager
Corrective Action Section
Land, Chemicals, and Redevelopment Division
U.S. EPA Region 2
290 Broadway
New York, NY 10007-1866

Chemours Chambers Works Surveying and PFAS Sampling Program Residential GAC System OM&M Results – 4Q22

Dear Ms. Kavvadias:

The E.I. du Pont de Nemours and Company voluntarily conducted a residential drinking-water well surveying and sampling program within a two-mile radius surrounding the Chambers Works Facility in Deepwater, New Jersey in 2009. The Chemours Company (Chemours) implemented a second surveying and sampling program in 2016, referred to as the Ongoing 2016 Program, which covered the same geographic area as the 2009 surveying and sampling program. The Ongoing 2016 Program was implemented as part of the Resource Conservation and Recovery Act (RCRA) Corrective Action Program under the oversight of the U.S. Environmental Protection Agency (USEPA) through the Hazardous and Solid Waste Amendments of 1984 (HSWA) Permit No. NJD002385730. Based on the results from these programs, expanded areas of surveying and sampling were identified during the Ongoing 2016 Program, and surveying and sampling is still in progress.

Granular activated carbon (GAC) treatment systems are installed where residential potable wells, sampled as part of the Ongoing 2016 Program¹, meet or exceed the New Jersey Drinking Water Standards listed below:

- Perfluorooctanoic Acid (PFOA) at 14 nanograms per liter (ng/L) or 0.014 micrograms per liter (μg/L)
- Perfluorooctanesulfonic Acid (PFOS) at 13 ng/L or 0.013 μg/L
- Perfluorononanoic Acid (PFNA) at 13 ng/L or 0.013 μg/L

Quarterly Operation, Maintenance, and Monitoring (OM&M) sampling for PFOA, PFOS, and PFNA is offered for each residential GAC treatment system² and the results are reported for each quarter within two weeks of receipt of the final laboratory analytical results.

¹ One potable well sampled in 2009 exceeded the 2009 USEPA Provisional Health Advisory of 400 ng/L and a GAC treatment system was installed at that residence to treat the drinking water on June 15, 2009. ² Well owners are contacted by telephone to schedule quarterly sampling. If no response is received, Chemours makes at least two additional attempts to contact the well owner. If Chemours is unable to contact the owner and schedule sampling, a non-response letter is prepared and sent to the well owner, is copied to the township municipal clerk, and the Salem County Health Department and shared with USEPA and NJDEP.

The following documentation for this quarter's residential GAC system monitoring is attached:

- Table 1, which provides information for all residential GAC systems installed as a result
 of this surveying and sampling program, including residential GAC systems that were
 installed during this quarter and will be incorporated into the OM&M program in the next
 quarter, as well as any residential GAC systems that were removed after installation and
 the justification for removal, organized by Regulatory Location ID³
- Table 2, which provides all PFOA, PFOS, and PFNA results to date for each residential GAC system included in this quarter's OM&M sampling as well as GAC systems that were installed during this quarter, organized by Regulatory Location ID
- Table 3, which provides all PFOA, PFOS, and PFNA results for each residential GAC system that has been removed and justification for removal, organized by Regulatory Location ID
- Figure 1, which provides the location of each residential GAC system installed as of the end of this quarter and also provides the location of each residential GAC system that has been removed, shown by Regulatory Location ID.

If you have any questions, please call me at (302) 773-1289.

Sincerely,

Andrew S. Hartten Remediation Manager

IM Bellitte

Chemours Corporate Remediation Group

Attachments

cc: Helen Dudar, NJDEP Case Manager

³ Chemours posts the results from the ongoing residential drinking-water well surveying and sampling and treatment system OM&M programs to a publicly accessible website

⁽https://www.chemours.com/en/about-chemours/global-reach/chambers-works) for the Chambers Works Facility in Deepwater, New Jersey in association with the public participation plan implemented under the site's RCRA Corrective Action Program. To ensure residential confidentiality, the potable well and treatment system results are identified by a Regulatory Location ID (a number assigned to the well), instead of the Location ID which is the potable well address or an abbreviated version of the address.

| GAC SYSTEM REGULATORY LOCATION ID | GAC SYSTEM INSTALLATION DATE | NOTES |
|---|------------------------------|--|
| 3 | 1/4/2017 | 4Q17 - Homeowner did not return calls; GAC System not sampled |
| | | 3Q18 - Homeowner did not return calls; GAC System not sampled 4Q18 - Homeowner did not return calls; GAC System not sampled |
| | | 2Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 3Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q20 - Declined Sampling due to COVID-19; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 2Q21 - Home was in the process of being sold; GAC System not sampled |
| | | 3Q21 - Home was in the process of being sold; GAC System not sampled |
| | | 4Q21 - Home was in the process of being sold; GAC System not sampled 1Q22 - Unable to reach new owner; GAC System not sampled |
| | | 2Q22 - Unable to reach new owner; letter mailed 5/4/2022; GAC System not sampled; referred to NJDEP and USEPA 6/2/2022 |
| | | 3Q22 - Unable to reach new owner; letter mailed 9/23/2022; GAC System not sampled; will receive annual contact letter in 2023 |
| 9 | 10/12/2016 | 4Q22 - GAC System not sampled; will receive annual contact letter in 2023 |
| 10 | 10/12/2016 | 1Q18 - Carbon Changeout 1/9/2018 BED1 and BED2 - Fe 1Q22 - Carbon Changeout 2/15/2022 BED1 and BED2 - 5 years |
| 11 | 2/13/2018 | 4Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q21 - Homeowner not available for sampling; GAC system not sampled |
| 12 | 1/31/2017 | 2Q21 - Homeowner not available for sampling; GAC system not sampled 1Q21 - New well installed and sampled 2/10/2021 - not qualified; GAC System removed 3/19/2021 |
| 13 | 7/24/2018 | |
| 20 | 11/3/2016 | 3Q20 - Carbon Changeout 8/5/2020 BED1 and BED2 - 5 years |
| 21 25 | 10/20/2016 12/12/2016 | 4Q21 - Carbon Changeout 12/30/2021 BED1 and BED2 - 5 years 1Q22 - Carbon Changeout 2/3/2022 BED1 and BED2 - 5 years |
| 26 | 12/2/2016 | 2Q17 - Following startup, resident noted iron taste in water. GAC System bypassed due to pressure and taste issues and was not sampled |
| | | 1Q17 and 2Q17. GAC System was switched to acid-washed GAC System to alleviate these issues in the beginning of 3Q17. |
| | | 3Q17 - GAC System issues have been resolved and GAC System was sampled 4Q17 - Carbon Changeout 10/17/2017 BED1 and BED2 - Fe |
| | | 4Q21 - Homeowner did not return calls; left hangtag 12/3/2021; GAC System not sampled |
| | | 4Q22 - Carbon Changeout 11/30/2022 BED1 and BED2 - 5 years |
| 07 | 1/17/0049 | |
| 27 28 | 1/17/2018 1/24/2017 | 1Q20 - Homeowner did not return calls; GAC System not sampled |
| - | | 4Q21 - Carbon Changeout 11/16/2021 BED1 and BED2 - 5 years |
| 29 | 1/9/2018 | |
| 31 37 | 5/17/2018 11/7/2016 | 3Q20 - Carbon Changeout 8/4/2020 BED1 and BED2 - Fe/Pressure |
| | | 1Q21 - Homeowner did not return calls; GAC System not sampled |
| 38 | 12/7/2016 | 1Q22 - Carbon Changeout 2/22/2022 BED1 and BED2 - 5 years |
| 40 43 | 5/5/2021 11/3/2016 | 1Q22 - Carbon Changeout 3/17/2022 BED1 and BED2 - 5 years |
| 44 | 4/13/2018 | Tages Calibor Orlangeous Orlinesees and BEBE Cycard |
| 50 | 2/7/2020 | |
| 54 58 | 10/20/2016 10/19/2016 | 1Q22 - Carbon Changeout 1/12/2022 BED1 and BED2 - 5 years 4Q17 - Carbon Changeout 12/18/2017 BED1 and BED2 - Fe |
| 30 | 10/19/2010 | 4Q21 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q22 - Carbon Changeout 1/19/2022 BED1 and BED2 - 5 years |
| 59 | 2/7/2017 | 2Q22 - Carbon Changeout 5/19/2022 BED1 and BED2 - 5 years |
| | | 3Q22 - Homeowner canceled sampling; GAC System not sampled 4Q22 - House vacant; GAC System not sampled |
| 60 | 12/13/2016 | 4Q17 - Homeowner did not return calls; GAC System not sampled |
| | | 2Q18 - Carbon Changeout 4/12/2018 BED1 and BED2 - Fe |
| | | 2Q18 - Homeowner did not return calls; GAC System not sampled 3Q18 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q18 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q21 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q22 - Unable to reach owner; left hangtag on 3/10/2022; GAC System not sampled |
| | | 2Q22 - Unable to reach owner; GAC System not sampled; referred to NJDEP and USEPA 6/2/2022 3Q22 - Unable to reach owner; left hangtag on 9/15/2022; GAC System not sampled; will receive annual contact letter in 2023 |
| | | 4Q22 - GAC System not sampled, will receive annual contact letter in 2023 |
| 61 | 12/1/2016 | 4Q21 - Carbon Changeout 11/10/2021 BED1 and BED2 - 5 years |
| 62 66 | 10/6/2016 10/11/2016 | 1Q22 - Carbon Changeout 2/10/2022 BED1 and BED2 - 5 years 4Q21 - Carbon Changeout 11/22/2021 BED1 and BED2 - 5 years |
| 68 | 10/24/2016 | 1Q22 - Carbon Changeout 3/1/2022 BED1 and BED2 - 5 years |
| 70 | 6/15/2009 | 3Q15 - Carbon Changeout 7/22/2015 BED1 and BED2 - 5 years |
| 74 | 5/2/2018 | 3Q20 - Carbon Changeout 7/27/2020 BED1 and BED2 - 5 years |
| 77 | 3/4/2020 | 3Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q21 - Homeowner did not return calls; GAC System not sampled |
| | | 2Q21 - Phone number out-of-service; unable to reach homeowner; GAC System not sampled 3Q21 - Phone number out-of-service; left hangtag on 9/16/2021; unable to reach homeowner; GAC System not sampled |
| | | 4Q21 - Phone number out-of-service; mailed letter 11/23/2021 requesting to call in; unable to reach homeowner; GAC System not sampled |
| | | 2Q22 - Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled |
| | | 3Q22 - Homeowner did not return calls; left hangtag 9/15/2022; GAC System not sampled |
| 80 | 10/21/2016 | 3Q20 - Home was in the process of being sold; GAC System not sampled |
| | | 1Q21 - Homeowner did not return calls; GAC System not sampled |
| 81 | 4/10/2017 | 1Q22 - Carbon Changeout 2/8/2022 BED1 and BED2 - 5 years 2Q19 - Carbon Changeout 5/22/2019 BED 1 and BED 2 - Fe |
| 91 | 10/12/2016 | 1Q22 - Carbon Changeout 5/22/2019 BED 1 and BED 2 - Fe |
| 92 | 7/12/2021 | 4Q21 - Homeowner did not return calls; GAC System not sampled |
| 94 | 10/19/2016 | 1Q18 - Carbon Changeout 1/8/2018 BED1 and BED2 - Fe |
| | | 1Q19 - Carbon Changeout 1/8/2019 BED1 and BED2 - Fe 4Q21 - Carbon Changeout 12/15/2021 BED1 and BED2 - 5 years |
| 95 | 10/5/2016 | 1Q20 - Carbon Changeout 2/13/2020 BED1 and BED2 - Fe |
| 96 | 11/8/2016 | 1Q20 - Carbon Changeout 2/13/2020 BED1 and BED2 - Fe |
| 97 99 | 4/18/2018 11/7/2016 | 1Q22 - Carbon Changeout 2/24/2022 BED1 and BED2 - 5 years |
| 100 | 12/9/2016 | 1Q22 - Carbon Changeout 3/3/2022 BED1 and BED2 - 5 years |
| 102 | 11/2/2016 | 3Q17 - Carbon Changeout 8/30/2017 BED1 and BED2 - Fe |
| | | 4Q18 - Carbon Changeout 10/24/2018 BED1 and BED2 - Fe 4Q21 - Carbon Changeout 12/21/2021 BED1 and BED2 - 5 years |
| 104 | 11/15/2016 | 1Q19 - Carbon Changeout 3/14/2019 BED1 and BED2 - 5 years |
| | | 1Q20 - Homeowner did not return calls; GAC System not sampled |
| 108 | 1/6/2020 | 4021 - Carbon Changeout 12/07/2021 PED1 and PED2 - 5 years |
| 113 115 | 9/30/2016 6/21/2019 | 4Q21 - Carbon Changeout 12/07/2021 BED1 and BED2 - 5 years 3Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q21 - Homeowner is out-of-state; GAC System not sampled |
| | 12/27/2016 | 1Q22 - New well installed and sampled 01/26/2022 - not qualified; GAC System removed 3/29/2022 |
| 121 | | |
| 122 | 5/16/2017 | 2Q22 - Carbon Changeout 5/10/2022 BED1 and BED2 - 5 years |
| | | 1Q22 - Carbon Changeout 3/9/2022 BED1 and BED2 - 5 years |
| 122 | 5/16/2017 | 1Q22 - Carbon Changeout 3/9/2022 BED1 and BED2 - 5 years |
| 122 | 5/16/2017 | 1Q22 - Carbon Changeout 3/9/2022 BED1 and BED2 - 5 years 3Q22 - Home sold; hangtag left 9/15/2022; house vacant; plans to demolish home for warehouse development; GAC System not sampled |

| REGULATORY LOCATION ID | GAC SYSTEM INSTALLATION DATE | NOTES |
|---|---|---|
| 135 | 3/29/2017 | 1Q22 - Carbon Changeout 3/15/2022 BED1 and BED2 - 5 years |
| 136 | 3/7/2017 | 3Q17 - Carbon Changeout 8/23/2017 BED1 and BED2 - Fe |
| | | 3Q22 - Carbon Changeout 8/18/2022 BED1 and BED2 - 5 years |
| 140 | 4/19/2017 | 2Q22 - Carbon Changeout 4/27/2022 BED1 and BED2 - 5 years |
| 142 | 3/22/2017 | 1Q22 - Carbon Changeout 3/10/2022 BED1 and BED2 - 5 years |
| 149 | 4/21/2017 | 2Q22 - Carbon Changeout 5/12/2022 BED1 and BED2 - 5 years |
| 151 154 | 11/21/2017 4/3/2017 | 2Q19 - Chemours connected residence to public water. Connection completed 6/13/2019. GAC System removed 6/21/2019 4Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 3Q22 - Carbon Changeout 8/9/2022 BED1 and BED2 - 5 years |
| 155 | 2/7/2018 | |
| 161 | 5/10/2017 | 3Q20 - Homeowner did not return calls; GAC System not sampled 2Q22 - House foreclosed; letter mailed to the bank 6/17/2022; GAC System not sampled |
| | | 3Q22 - House foreclosed; GAC System not sampled; will receive annual contact letter in 2023 |
| | | 4Q22 - House sold to new owner; letter mailed 1/10/2022; homeowner contacted, no electric, no plumbing, GAC system no longer preser |
| 162 | 5/11/2017 | GAC System will be reinstalled when there is running water 4Q21 - Carbon Changeout 10/21/2021 BED1 and BED2 - 5 years |
| 164 | 8/3/2017 | 4Q17 - Carbon Changeout 11/2/2017 BED1 and BED2 - Fe |
| 400 | 4/00/0000 | 4Q22 - Carbon Changeout 12/13/2022 BED1 and BED2 - 5 years |
| 168 169 | 4/20/2022 7/6/2017 | 3Q17 - Carbon Changeout 8/23/2017 BED1 and BED2 - Fe |
| 100 | 170/2017 | 3Q22 - Carbon Changeout 8/31/2022 BED1 and BED2 - 5 years |
| 170 | 7/5/2017 | 3Q22 - Carbon Changeout 8/30/2022 BED1 and BED2 - 5 years |
| 171 172 | 7/31/2017 9/12/2017 | 4Q19 - Carbon Changeout 10/11/2019 BED1 and BED2 4Q17 - Carbon Changeout 11/2/2017 BED1 and BED2 - Fe |
| 172 | 9/12/2017 | 4Q22 - Carbon Changeout 12/14/2022 BED1 and BED2 - 5 years |
| 175 | 8/1/2017 | 4Q22 - Home was in the process of being sold; GAC System not sampled |
| 183 | 8/2/2017 | 4Q17 - Carbon Changeout 11/6/2017 BED1 and BED2 - Fe 1Q22 - Carbon Changeout 3/2/2022 BED1 and BED2 - 5 years |
| 184 | 8/24/2017 | 4Q22 - Carbon Changeout 11/2/2022 BED1 and BED2 - 5 years |
| 191 | 9/8/2017 | 4Q17 - Carbon Changeout 12/8/2017 BED1 - Fe |
| 195 | 5/15/2019 | 2Q19 - New well installed and sampled 5/16/2019 - not qualified; GAC System removed 6/20/2019 |
| 195 | 10/16/2017 | |
| 200 | 1/30/2019 | |
| 204 | 4/10/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Carbon Changeout 10/13/2020 BED1 and BED2 - Fe |
| 205 | 1/17/2018 | T-92-0 Calibuit Changeout 10/15/2020 DED1 and DED2 - F8 |
| 206 | 1/31/2018 | |
| 207 208 | 2/2/2018 2/13/2018 | |
| 209 | 1/19/2018 | 4Q19 - Homeowner did not return calls; GAC System not sampled |
| 210 | 4/30/2018 | 3Q22 - New well installed by owner and qualified for treatment. Old well is included in Table 3, GAC System is treating new well. See RE |
| 044 | 0/4/0040 | LOC ID: 679 for new well. |
| 211 213 | 2/1/2018 1/10/2018 | 1Q20 - Homeowner declined sampling due to COVID-19; GAC System not sampled |
| 214 | 4/20/2018 | |
| 215 | 1/16/2018 | |
| 216 217 | 1/19/2018 1/16/2018 | |
| 218 | 1/25/2018 | |
| 219 | 1/25/2018 | |
| 220 221 | 10/21/2019 2/21/2018 | 4Q18 - GAC System removed 10/19/2018 at owner's request, permanent bottled water |
| 222 | 1/18/2018 | Tarto State System Temered 19/10/2010 at owner or request, permanent section water |
| 223 | 2/7/2018 | |
| 224 225 | 2/9/2018 1/26/2018 | 2Q19 - Basement flooded; unable to access sampling port; GAC System not sampled |
| 226 | 2/14/2018 | 24.10 Basement needed, unable to access sumpling port, onto dystem not sumpled |
| 227 | 1/26/2018 | |
| 230 231 | 2/6/2018 4/11/2018 | 3Q18 - Homeowner did not return calls; GAC System not sampled |
| 201 | 7/11/2010 | 1Q20 - Homeowner did not return calls; GAC System not sampled |
| 232 | 2/23/2018 | 2Q21 - Carbon Changout 6/10/2021 BED1 and BED2 - results driven |
| | | 3Q21 - Chemours connected residence to public water. Connection completed 6/25/2021. GAC System removed 6/25/2021. Well abando 08/12/2021. |
| | | |
| 233 | 3/27/2018 | 00/12/2021. |
| 235 | 2/9/2018 | 00/12/2021. |
| 235 236 | 2/9/2018 5/4/2018 | |
| 235 | 2/9/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled |
| 235 236 237 238 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled |
| 235 236 237 238 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled |
| 235 236 237 238 239 242 243 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled |
| 235 236 237 238 239 242 243 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 3/30/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water |
| 235 236 237 238 239 242 243 244 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling |
| 235 236 237 238 239 242 243 244 244 245 246 247 248 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/24/2018 2/20/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/24/2018 2/20/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q21 - Homeowner did not return calls; GAC System not sampled 4Q21 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 245 246 247 248 249 250 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - GAC System removed 117/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 258 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 5/4/2018 3/13/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q10 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - GAC System removed 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 5/4/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q21 - Well water resampled, not qualified; permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 258 259 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 5/4/2018 3/13/2018 3/13/2018 3/14/2018 3/14/2018 3/20/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System roword 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 258 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 5/4/2018 3/13/2018 3/13/2018 3/20/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q21 - Well water resampled, not qualified; permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 258 259 260 261 265 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 3/13/2018 3/14/2018 3/20/2018 3/20/2018 3/20/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System roword 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 245 246 247 248 249 250 251 255 256 257 258 259 260 261 265 266 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 3/13/2018 3/13/2018 3/13/2018 3/14/2018 3/20/2018 3/20/2018 3/20/2018 3/14/2018 4/17/2018 4/17/2018 4/19/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System renoved 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 245 246 247 248 249 250 251 255 256 257 258 259 260 261 265 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 9/28/2018 9/19/2018 11/5/2019 2/22/2018 3/13/2018 3/13/2018 3/14/2018 3/20/2018 3/20/2018 3/20/2018 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q21 - Will water resampled, not qualified; permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 235 236 237 238 239 242 243 244 245 246 247 248 249 250 251 255 256 257 258 259 260 261 265 266 267 | 2/9/2018 5/4/2018 2/20/2018 4/24/2018 4/12/2018 11/15/2019 3/27/2018 5/2/2018 5/2/2018 5/24/2018 2/20/2018 2/16/2018 2/16/2018 9/28/2018 9/19/2018 3/13/2018 5/4/2018 3/13/2018 3/14/2018 3/20/2018 3/14/2018 3/20/2018 3/14/2018 3/14/2018 4/17/2018 4/17/2018 8/10/2022 | 2Q20 - Homeowner did not return calls; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q20 - Homeowner had COVID-19; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner did not return calls; GAC System not sampled 3Q20 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; GAC System not sampled 3Q22 - Homeowner did not return calls; hangtag left 9/15/2022; GAC System not sampled 4Q19 - GAC System roword 11/19/2019 at owner's request, permanent bottled water 2Q21 - Well water resampled, not qualified; permanent bottled water stopped; well included in QREP sampling 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled 4Q20 - Homeowner did not return calls; GAC System not sampled |

| | GAC SYSTEM INSTALLATION DATE | NOTES |
|--|--|--|
| 270 | 5/3/2018 | |
| 271 272 | 3/23/2018 4/24/2018 | |
| 274 | 3/28/2018 | 4Q18 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q19 - Homeowner did not return calls; GAC System not sampled |
| 278 | 5/30/2018 | 1Q20 - Homeowner did not return calls; GAC System not sampled 2Q20 - Homeowner away on vacation; GAC System not sampled |
| 279 | 4/26/2022 | |
| 280 281 | 4/17/2018 5/14/2019 | 4Q19 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 284 | 3/23/2018 | 3Q21 - Homeowner did not return calls; GAC System not sampled |
| 285 | 4/18/2018 | 1Q21 - Homeowner did not return calls; GAC System not sampled |
| 286 | 6/15/2018 | 2Q19 - Homeowner did not return calls; GAC System not sampled 4Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 3Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner did not return calls; left hangtag 6/14/2022; GAC System not sampled |
| 288 | 4/18/2018 | |
| 289 290 | 6/22/2018 9/18/2018 | 4Q19 - Homeowner did not return calls; GAC System not sampled |
| 200 | 6, 16, 2010 | 1Q20 - Homeowner did not return calls; GAC System not sampled |
| | | 2Q21 - Homeowner did not return calls; GAC System not sampled 3Q21 - Phone number out-of-service; left hangtag on 9/16/2021; unable to reach homeowner; GAC System not sampled |
| | | 4Q21 - Phone number out-of-service; mailed letter 11/23/2021 requesting to call in; unable to reach homeowner; GAC System not sampled |
| 295 | 6/15/2018 | 1Q20 - Declined sampling due to COVID-19; GAC System not sampled |
| | | 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 297 | 5/23/2018 | |
| 301 302 | 10/17/2018 6/28/2018 | 4Q19 - New well installed and sampled 9/20/2019 - not qualified; GAC System removed 12/5/2019 |
| 303 | 9/5/2018 | |
| 309 310 | 9/27/2018 9/4/2018 | 4Q18 - Homeowner did not return calls; GAC System not sampled |
| - : - | | 3Q19 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled |
| | | 4Q19 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled 3Q21 - Home was inadvertently not offered sampling; GAC System not sampled |
| 320 | 10/16/2018 | - 1.55 that matronomy not one out dumpning, one option not dumpnou |
| 324 327 | 11/6/2018 12/18/2018 | |
| 328 | 8/8/2019 | |
| 330 | 12/12/2018 | 1Q19 - Homeowner did not return calls; GAC System not sampled |
| | | 4Q19 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled 1Q20 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled |
| | | 2Q20 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled |
| | | 3Q20 - Home is under construction, no one is living at the home or drinking the water at this time; GAC System not sampled 4Q20 - Homeowner out-of-state; GAC System not sampled |
| | | 1Q21 - Homeowner out-of-state; GAC System not sampled |
| | 2/10/2012 | 3Q22 - Homeowner canceled sampling and rescheduled for 4Q22; GAC System not sampled |
| 337 343 | 2/19/2019 7/6/2021 | |
| 356 | 8/16/2022 | |
| 358 | 3/13/2019 | 3Q21 - No one is living at the home or drinking the water at this time; GAC System not sampled 4Q21 - Home was in the process of being sold; GAC System not sampled |
| | | 1Q22 -Unable to reach new owner; GAC System not sampled |
| | | 2Q22 - Home sold; house vacant; letter mailed 6/17/2022; GAC System not sampled; referred to NJDEP and USEPA 6/2/2022 3Q22 - New owner contacted; sampling to resume pending OM&M Agreement signature; GAC System not sampled |
| 359 | 3/29/2019 | 2Q21 - No one is living at the home or drinking the water at this time; GAC System not sampled |
| | | 3Q21 - No one is living at the home or drinking the water at this time; GAC System not sampled |
| 361 | 8/5/2019 | 4Q21 - GAC System removed 11/30/2021 at owner's request, home expected to be demolished for warehouse development 2Q20 - Homeowner did not return calls; GAC System not sampled |
| 000 | F/00/0040 | 1Q22 - Homeowner out-of-state; GAC System not sampled |
| 369 378 | 5/22/2019 4/26/2019 | |
| 379 | 5/1/2019 | 4Q19 - Homeowner did not return calls; GAC System not sampled |
| 380 384 | 3/27/2019 1/6/2022 | |
| | 5/8/2019 | + |
| 388 | | 4Q20 - Homeowner did not return calls; GAC System not sampled |
| 388 390 | 4/23/2019 | |
| 388 | | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled |
| 388 390 391 | 4/23/2019 5/17/2019 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 | 4/23/2019 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled |
| 388 390 391 393 398 403 | 6/20/2019 6/20/2019 7/29/2019 10/25/2019 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 | 6/20/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 | 6/20/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 | 6/20/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 | 6/20/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 2/5/2021 12/7/2016 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 | 4/23/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 2/5/2021 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - Homeowner out-of-state; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 2/5/2021 12/7/2016 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 11/6/2020 12/10/2020 11/13/2020 11/13/2020 11/29/2017 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 2/5/2021 12/7/2016 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 10/28/2020 11/29/2017 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - Nouse vacant; GAC System not sampled 4Q22 - Nouse vacant; GAC System system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 11/6/2020 12/10/2020 11/13/2020 11/13/2020 11/29/2017 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 4Q22 - Homeowner out-of-state; GAC System not sampled 4Q22 - Homeowner out-of-state; GAC System not sampled 4Q22 - Nouse vacant; GAC System not sampled 4Q22 - Nouse vacant; GAC System not sampled 4Q22 - Nouse well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 11/17/2022 BED1 and BED2 - 5 years 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 11/17/2022 BED1 and BED2 - 5 years 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 10/28/2020 11/29/2017 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q21 - Homeowner did not return calls; GAC System not sampled |
| 388 390 391 393 398 403 404 419 421 423 427 428 434 435 436 439 441 443 450 457 464 465 | 4/23/2019 5/17/2019 5/17/2019 6/20/2019 7/29/2019 10/25/2019 6/3/2021 9/15/2020 6/15/2021 9/10/2020 8/27/2020 8/26/2021 9/1/2020 6/30/2021 11/6/2020 9/8/2020 12/10/2020 11/13/2020 10/28/2020 12/7/2016 11/29/2017 | 4Q19 - Homeowner did not return calls; GAC System not sampled 1Q21 - Homeowner did not return calls; GAC System not sampled 2Q22 - Homeowner out-of-state; GAC System not sampled 3Q19 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner did not return calls; GAC System not sampled 1Q22 - Homeowner out-of-state; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 2Q22 - Home was in the process of being sold; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - House vacant; GAC System not sampled 4Q22 - New well installed and sampled 9/8/2022 - not qualified; GAC System removed 10/26/2022 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/19/2021 BED1 and BED2 - Fe 1Q20 - Carbon Changeout February 2020 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 10/29/2020 BED1 and BED2 1Q21 - No results due to bottle labeling error 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q20 - Carbon Changeout 11/17/2022 BED1 and BED2 - 5 years 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/17/2022 BED1 and BED2 - 5 years 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q21 - Homeowner did not return calls; GAC System not sampled 4Q22 - Carbon Changeout 11/17/2022 BED1 and BED2 - 5 years |

| 471 397/2019 3019 | 471 472 473 474 475 480 484 485 488 489 490 | 10/3/2016 1/24/2018 4/18/2018 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 12/22/2021 BED1 and BED2 - 5 years 4Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q18 - Carbon Changeout November 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program, homeowner non-responsive and GAC System in sampled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/123/2021 BED1 system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/15/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/15/2021 BED2 - 5 years |
|--|---|---|--|
| 427 1920216 Signature and Processing Control C | 472 473 474 475 480 484 485 488 489 490 | 1/24/2018 4/18/2018 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 12/22/2021 BED1 and BED2 - 5 years 4Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q18 - Carbon Changeout November 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program, homeowner non-responsive and GAC System in sampled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/123/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/123/2021 BED2 - 5 years |
| 4221 - Carbon Changsout 12/20/2016 facility and BEDD - 5 years 472 1742018 4222 - From each Change vacanity labes to emittel home for coverhouse development, GAC System not stamped 473 418/2018 3202 - From each Change vacanity labes to position included in Communic OMAM program, American translated stamped 474 418/2018 3202 - NEPP installed GAC system included in Communic OMAM program, American translated specific position of the position of the position of the stamped stamped of the position included in Communic OMAM program, American translated specific position included in Communic OMAM program, American translated specific position included in Communic OMAM program, American translated SQL - Carbon Changeout Included in Changeout Included in Communic OMAM program, American Change of the Program of | 472 473 474 475 480 484 485 488 489 490 | 1/24/2018 4/18/2018 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q21 - Carbon Changeout 12/22/2021 BED1 and BED2 - 5 years 4Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q18 - Carbon Changeout November 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program, homeowner non-responsive and GAC System is sampled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 21/2/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 21/2/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 21/2/2021 BED2 - 5 years |
| 472 1724/2019 | 473 474 475 480 484 485 488 489 490 | 1/24/2018 4/18/2018 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q18 - Carbon Changeout November 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program, homeowner non-responsive and GAC System rempled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 471 474 | 473 474 475 480 484 485 488 489 490 | 1/24/2018 4/18/2018 4/18/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q18 - Carbon Changeout November 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program, homeowner non-responsive and GAC System is sampled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 1/16/2022 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 1/1/15/2022 BED1 and BED2 - 5 years |
| 418/2018 S202 - NUDEP-installed GAC system included in Chemours' CM&M program 418/2018 S202 - Numer sock, house vacant; pars to dendels home for vacantouse development CAC System not sampled 418/2018 S202 - Numer sock, house vacant; pars to dendels home for vacantouse development of the vacantouse posedoment. 476 418/2018 S202 - NuDEP-installed GAC and softener system included in Chemours' CM&M program 476 118/2015 S213 - RED Lachton replaced with rean by NUDEP #28210 set EBC 2 system 477 S213 - RED Lachton replaced with rean by NUDEP #28210 set EBC 2 system 478 S213 - RED Lachton replaced with rean by NUDEP #28210 set EBC 2 system 479 S213 - RED Lachton replaced with rean by NUDEP #28210 set EBC 2 system 480 1125/2020 S213 - Carthon Changeout 09/41/40/21 RED 1 and EBC 2 - System 481 S213 - RED Lachton Changeout 09/41/40/21 RED 1 and EBC 2 - System 482 S213 - RED Lachton Changeout 09/41/40/21 RED 1 and EBC 2 - System 483 S213 - RED 1 sampled GAC and rean system included in Chemours' CM&M program 484 S213 - Carthon Changeout 19/41/40/21 RED 1 and EBC 2 - System 485 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 486 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 487 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 488 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 489 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 489 S213 - RED 1 sampled replaced with rean by NUDEP #28210 set System 489 S213 - RED 1 sampled GAC and setting replaced with rean or Chemours' CM&M program 490 S212 - Carthon Changeout 12/20/21 RED 1 and EBC 2 - System 490 S212 - Replaced System | 474 475 480 484 485 488 489 490 | 4/18/2018 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | sampled 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 4Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 2/12/2021 BED2 - 5 years |
| 4918-2018 So20 - NUDE Prinstalled GAC system inclused in Chemours' OM&M program | 474 475 480 484 485 488 489 490 | 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q20 - NJDEP-installed GAC system included in Chemours' OM&M program 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years |
| 3022 - Home sold; house valant; plans to demolish home for wasehouse development (AS System not sampled (AS) (15016 - 15016 | 474 475 480 484 485 488 489 490 | 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q22 - Home sold; house vacant; plans to demolish home for warehouse development; GAC System not sampled 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 474 475/0106 | 480 484 485 488 489 490 | 11/9/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q22 - GAC System removed 12/6/2022 at owner's request, home expected to be demolished for warehouse development 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 415,0016 | 480 484 485 488 489 490 | 4/15/2016 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 2Q19 - Carbon Changeout June 2019 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 3020 - NDEP-installed CAC and softener system included in Chemours' OM&M program 475 | 480 484 485 488 489 490 | 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 10/19/2021 BED1 and BED2 - 5 years 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 3018-8ED1 carbon replaced with resin by NUDEP 9282018 | 480 484 485 488 489 490 | 11/9/2015 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 3020 - NDEP-insaled GAC and resin system included in Chemous' OM&M program, homeowner did not return calls; GAC System not sampled 10,000,000 | 480 484 485 488 489 490 | 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program; homeowner did not return calls; GAC System not sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| Sampled | 484 485 488 489 490 | 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | sampled 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 11/20/2029 12/20/2017 4020 - NDEP-installed GAC and softener system included in Chemours' OM&M program 4021 - Carbon Changeout 17/23/2017 8ED1 and 8ED2 - results driven 4021 - Carbon Changeout 17/23/2017 4021 - NDEP-installed GAC and softener system included in Chemours' OM&M program 4022 - Carbon Changeout 17/23/2017 4020 - NDEP-installed GAC and softener system included in Chemours' OM&M program 4021 - Carbon Changeout 17/23/2018 8ED2 - system 4022 - Carbon Changeout 17/23/2018 8ED2 - System 4022 - Carbon Changeout 17/23/2018 8ED2 - system 4022 - Carbon Changeout 17/23/2018 8ED3 - system 4022 - System 4022 - Carbon Changeout 17/23/2018 8ED3 - system 4022 - System 4022 - Carbon Changeout 17/23/2018 8ED3 - system 4022 - System 4022 - Carbon Changeout 17/23/2018 8ED3 - system 4022 - System 4023 - Carbon Changeout 17/23/2018 8ED3 - system 4023 - System 4023 - Carbon Changeout 17/23/2018 8ED3 - system 4023 - System 4023 - Carbon Changeout 17/23/2018 8ED3 - system 4023 - System 4023 - Carbon Changeout 17/23/2018 8ED3 - system 4023 - Syste | 484 485 488 489 490 | 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 3Q21 - Carbon Changeout 09/14/2021 BED1 and BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 480 | 484 485 488 489 490 | 11/20/2020 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 440 | 484 485 488 489 490 | 12/5/2017 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 4021 - Carbon Changeout 1/23/2021 BED1 and BED2 - results driven 4021 - 4021 - 4021 402 | 488 489 490 | 12/1/2015 12/7/2017 12/12/2017 3/1/2016 | 4Q21 - Carbon Changeout 11/23/2021 BED1 and BED2 - results driven 3Q18 - BED1 carbon replaced with resin by NJDEP 9/28/2018 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 4020 - N.DEP-installed GAC and reain system included in Chemours' OM&M program | 488 489 490 | 12/7/2017 12/12/2017 3/1/2016 | 4Q20 - NJDEP-installed GAC and resin system included in Chemours' OM&M program 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 1021 - Carbon Changeout 2/12/2021 BED1 and BED2 - 5 years 4020 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4020 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4020 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4021 - Carbon Changeout 1607/2021 BED1 and BED2 - 5 years 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4022 - Carbon Changeout 128/2022 BED1 and BED2 - 5 years 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4022 - Carbon Changeout 128/2022 BED1 and BED2 - 5 years 4021 - NDEP-Pristalled CAC and softener system included in Chemours' OM&M program 4022 - Carbon Changeout 128/2022 BED1 and BED2 - 5 years 4021 - NDEP-PRISTALL 4022 - NDEP-PRISTALL 40 | 489 490 | 12/7/2017 12/12/2017 3/1/2016 | 1Q21 - Carbon Changeout 2/12/2021 BED2 - 5 years 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 488 | 489 490 | 12/7/2017 12/12/2017 3/1/2016 | 4Q20 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 489 12/12/2017 4020 - Nathon Changeout 11/15/2022 BED1 and BED2 - 5 years 4021 - 12/15/2018 4021 - Carbon Changeout Cotober 2018 by NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 4022 - NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 4022 - NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 4022 - NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 4022 - NJDEP - BED1 removed, BED2 moved to BED1 position, new BED2 installed 4022 - Carbon Changeout 10/7/2021 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 7/26/2021 BED1 and BED2 - Fe 4022/2021 4022/2022 | 489 490 | 12/12/2017 3/1/2016 | 4Q22 - Carbon Changeout 11/15/2022 BED1 and BED2 - 5 years |
| 489 | 490 | 12/12/2017 3/1/2016 | |
| 409 | 490 | 3/1/2016 | 14O20 - N.IDEP-installed GAC and softener system included in Chemours' OM&M program |
| 4020 - NJDEP-installed GAC and softener system included in Chemours' OM&M program 4021 - Carbon Changeout 107/02/20 I EBDT and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 4022 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years 495 | | | |
| 491 1221/2017 | 491 | | |
| 493 3/3/2021 495 1/26/2021 496 27/16/2021 498 1/25/2021 498 1/25/2021 498 1/25/2021 498 1/25/2021 499 3/11/2021 506 2/17/2021 506 2/17/2021 507 | 491 | | |
| 493 3/3/2021 496 2/16/2021 498 2/16/2021 499 3/11/2021 500 2/17/2021 510 4/21/2021 511 4/22/021 513 4/14/2021 513 4/14/2021 519 2/17/2022 519 2/17/2022 521 6/11/2021 522 4/2/2021 523 4/2/2021 524 4/2/2021 525 3/11/2022 524 4/2/2021 525 3/11/2022 524 4/2/2021 533 6/10/2021 526 2/2/2021 539 6/10/2021 549 6/25/2021 549 6/25/2021 549 6/25/2021 557 10/26/2021 568 2/20/2021 570 10/67/2021 571 10/67/2021 572 3/3/2021 583 5/26/2021 573 7/3/2021 684 <td></td> <td></td> <td></td> | | | |
| 496 1/26/2021 498 1/25/2021 499 1/25/2021 500 2/17/2021 510 4/21/2021 511 4/22/2021 513 4/14/2021 517 97/2021 519 2/17/2022 521 6/14/2021 522 4/9/2021 521 6/14/2021 522 4/9/2021 532 7/2/2021 533 6/10/2021 534 3/11/2022 549 6/12/2021 540 6/12/2021 541 6/25/2021 553 5/26/2021 553 5/26/2021 557 10/26/2021 559 5/20/2021 570 10/6/2021 571 0/7/2022 573 7/9/2021 583 1/1/2022 584 1/1/2022 585 3/20/2021 581 8/24/2021 582 | 400 | | 4Q22 - Carbon Changeout 12/8/2022 BED1 and BED2 - 5 years |
| 496 2/16/2021 499 3/11/2021 506 2/17/2021 510 4/21/2021 511 4/21/2021 513 4/4/2021 513 4/4/2021 519 2/17/2022 521 6/17/2022 522 4/9/2021 523 4/2/2021 524 4/9/2021 527 3/3/1/2022 532 4/2/2001 533 4/2/2001 534 6/10/2021 549 6/2/5/2021 549 6/2/5/2021 549 6/2/5/2021 549 6/2/5/2021 557 10/2/6/2021 557 10/2/6/2021 557 10/2/6/2021 570 10/6/2021 571 10/6/2021 572 10/6/2021 573 7/9/2021 581 8/2/2022 583 8/1/2022 584 10/5/2021 585 8/2/2021 588 10/1/2/2021 < | | | |
| 498 1/25/2021 | | | |
| 499 3/11/2021 | | | |
| 510 4/2/1021 3Q21 - Carbon Changeout 7/26/2021 BED1 and BED2 - Fe | | | |
| 511 4/2/2021 517 9/7/2021 519 2/17/2022 521 6/17/2021 522 4/9/2021 523 4/2/2021 532 4/2/2021 533 4/2/2021 549 6/10/2021 549 6/2/5/2021 557 10/26/2021 558 5/26/2021 570 10/6/2021 571 10/6/2021 572 20/22- Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled 571 6/7/2022 573 7/9/2021 574 6/7/2022 575 10/6/2021 576 7/9/2021 577 10/6/2021 578 8/7/2022 579 10/6/2021 581 8/2/2021 583 1/9/2021 584 10/5/2021 585 3/30/2022 586 3/30/2022 587 10/2/2021 600 10/2/2021 601 10/2/2021 602 6/1/2022 603 11/2/2021 604 5/11/2022 640 11/6/2022 641 11/6/2022 | 506 | | |
| 513 | | | 3Q21 - Carbon Changeout 7/26/2021 BED1 and BED2 - Fe |
| 617 9/7/2021 519 2/17/2022 521 6/11/2021 522 4/9/2021 527 3/31/2021 538 4/22/2021 539 4/22/2021 549 6/10/2021 549 6/25/2021 557 1/0/26/2021 558 5/20/2021 570 10/6/2021 2022- Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled 671 6/7/2022 573 7/9/2021 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/202 586 3/30/202 588 10/12/2021 600 10/27/2021 601 10/27/2021 602 5/11/2022 617 11/4/2021 633 11/4/2022 640 11/16/2022 641 11/2/2021 654 4/19/2022 655 4/19/2022 656 8/17/2002 657 <td></td> <td></td> <td></td> | | | |
| 519 2/17/2021 | | | |
| 521 6/11/2021 | | | |
| 522 | | | |
| 532 4/22/2021 | | 4/9/2021 | |
| 538 | | | |
| 542 3/11/2022 549 6/25/2021 553 5/26/2021 557 10/26/2021 559 5/20/2021 570 10/6/2021 2Q22- Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled 4Q22- Homeowner canceled sampling and rescheduled for 1Q23; GAC System not sampled 571 6/7/2022 573 7/9/2021 581 3/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 633 11/12/2021 634 11/2/2021 640 11/16/2022 641 1/5/2022 642 1/27/2022 643 4/11/2022 644 1/11/2022 657 9/29/2022 665 8/17/2022 665 8/17/2022 667 | | | |
| 549 6/25/2021 553 5/26/2021 557 10/26/2021 559 5/20/2021 570 10/6/2021 2022- Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled 4022- Homeowner canceled sampling and rescheduled for 1Q23; GAC System not sampled 571 6/7/2022 573 7/9/2021 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 638 1/4/2022 640 11/16/2022 641 1/15/2022 642 1/27/2022 644 1/11/2022 657 9/29/2022 665 8/17/2022 665 8/17/2022 665 8/17/2022 667 9/29/2022 | | | |
| 553 5/26/2021 4Q21 - Homeowner did not return calls; GAC System not sampled | | | |
| 557 10/26/2021 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 20/22 | | | 4Q21 - Homeowner did not return calls; GAC System not sampled |
| 559 5/20/2021 2Q22- Homeowner did not return calls; left hangtag 6/6/2022; GAC System not sampled 4Q22 - Homeowner canceled sampling and rescheduled for 1Q23; GAC System not sampled 571 6/7/2022 573 779/2021 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 585 3/30/2022 586 10/12/2021 10/22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 604 5/11/2022 634 11/2/2021 634 11/2/2021 634 11/2/2021 635 14/2022 641 11/6/2022 642 1/27/2022 642 1/27/2022 643 1/27/2022 644 1/11/2022 655 9/29/2022 657 9/29/2022 665 8/17/2022 665 8/17/2022 665 8/17/2022 665 8/17/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | a contraction of the contraction |
| 4Q22 - Homeowner canceled sampling and rescheduled for 1Q23; GAC System not sampled | 559 | 5/20/2021 | |
| 571 6/7/2022 573 7/9/2021 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 638 11/4/2022 640 11/16/2022 640 11/16/2022 641 11/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 655 9/29/2022 656 8/17/2022 657 9/29/2022 658 8/17/2022 659 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | 570 | | |
| 573 7/9/2021 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 654 4/19/2022 655 9/29/2022 656 8/17/2022 667 9/29/2022 667 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | F74 | | 4Q22 - Homeowner canceled sampling and rescheduled for 1Q23; GAC System not sampled |
| 581 8/24/2021 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 643 1/1/2022 644 1/11/2022 654 4/19/2022 655 9/29/2022 656 8/17/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 583 11/9/2021 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 584 10/5/2021 585 3/30/2022 598 10/12/2021 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 585 3/30/2022 598 10/12/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 600 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 600 10/27/2021 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | 585 | 3/30/2022 | |
| 604 5/11/2022 617 11/4/2021 634 11/2/2021 638 1/4/2022 640 11/16/2022 641 1/5/2022 642 1/27/2022 644 1/11/2022 654 4/19/2022 655 9/29/2022 665 8/17/2022 667 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 617 | | | 1Q22 - GAC System removed 02/02/2022 at owner's request, permanent bottled water |
| 634 | | | |
| 638 | | | |
| 640 | | | |
| 641 1/5/2022 | | | |
| 642 1/27/2022 644 1/11/2022 654 4/19/2022 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | 1/5/2022 | |
| 654 4/19/2022 | 642 | 1/27/2022 | |
| 657 9/29/2022 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 665 8/17/2022 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| 679 4/30/2018 3Q22 - New well installed by owner and qualified for treatment; see REG LOC ID: 210 for old well | | | |
| | | | 3022 - New well installed by owner and qualified for treatment: see REG LOC ID: 210 for old well |
| | 5.0 | | 3Q22 - Carbon Changeout 9/2/2022 BED1 and BED2 - 5 years |

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| Location: 3 | | | | | |
| BED1 | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 3/7/2019 | 0.11 | 0.0044 | 0.024 | |
| BED1 | 3/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | 0.065 | <0.0020 | <0.0020 | |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/26/2016 | 0.14 B | 0.0049 B | 0.024 B | GAC installed 01/04/2017. |
| -DUP | 10/26/2016 | 0.13 B | 0.0049 B | 0.022 B | GAC installed 01/04/2017. |
| | 3/26/2009 | 0.16 | | | |
| Location: 9 | | | | | |
| BED1 | 10/13/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 1 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 7/25/2022 | 0.094 | 0.010 | 0.0089 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2021 | 0.10 | 0.0084 | 0.0066 | |
| BED1 | 7/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.11 | 0.0092 | 0.0086 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2019 | 0.12 | 0.010 | 0.011 | |
| BED1 | 7/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 2 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| BED1 | 2/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2018 | 0.10 | 0.0083 | 0.0070 | |
| BED1 | 8/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2018 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 01/09/2018 - Fe. |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2017 | 0.11 | 0.0057 | 0.0063 | |
| BED1 | 8/18/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/8/2016 | 0.13 J | 0.0072 | 0.0064 | GAC installed 10/12/2016. |
| | 3/27/2009 | 0.074 | | | |
| Location: 10 | | | | | |
| BED1 | 10/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | 0.030 | 0.0030 J | 0.0035 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/15/2022 - 5yr. |

2/8/2023 Page 3 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2021 | 0.051 | 0.0051 | 0.0039 | |
| BED1 | 7/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.054 | 0.0044 | 0.0036 | |
| BED1 | 8/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2019 | 0.056 | 0.0042 | 0.0038 | |
| BED1 | 7/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2018 | 0.055 | 0.0037 | 0.0029 | |

2/8/2023 Page 4 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|------------|---------------------------|
| BED1 | 8/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2018 | 0.0034 | <0.0020 | <0.0020 | |
| BED2 | 3/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2017 | <0.0020 | <0.0020 | <0.0020 UJ | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 6/30/2016 | 0.049 | 0.0045 | 0.0026 | GAC installed 10/21/2016. |
| | 6/30/2016 | 0.052 | 0.0046 | 0.0026 | GAC installed 10/21/2016. |
| | 3/27/2009 | 0.036 | | | |
| Location: 11 | | | | | |
| BED1 | 10/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2022 | 0.050 | 0.0074 | 0.0052 | |
| BED1 | 8/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 5 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------------------|
| BED1 | 2/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2021 | 0.049 | 0.0057 | 0.0047 | |
| BED1 | 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2020 | 0.043 | 0.0034 J | 0.0023 | Split sampling for method comparison. |
| PT | 8/6/2020 | 0.041 | 0.0034 | 0.0024 | |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/15/2019 | 0.043 | 0.0027 | 0.0021 | |
| BED1 | 7/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2018 | 0.044 | 0.0024 | <0.0020 | |
| BED1 | 7/20/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 6 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/21/2016 | 0.034 | 0.0021 | <0.0020 | GAC installed 02/13/2018. |
| | 3/27/2009 | 0.014 | | | |
| Location: 13 | | | | | |
| BED1 | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2022 | 0.029 | <0.0020 | 0.012 | |
| BED1 | 7/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.039 | 0.0031 | 0.014 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2020 | 0.047 | 0.0030 | 0.014 | |
| BED1 | 9/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/8/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 7 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2019 | 0.054 | 0.003 | 0.017 | |
| BED1 | 9/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 2/26/2019 | 0.055 | 0.0032 | 0.017 | |
| BED1 | 2/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/30/2018 | 0.041 | 0.0023 | 0.012 | GAC installed 07/24/2018. |
| | 3/27/2009 | 0.067 | | | |
| Location: 20 | | | | | |
| BED1 | 11/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2022 | 0.15 | 0.0043 | 0.0044 | |
| BED1 | 8/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 8 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.14 | 0.0046 | 0.0052 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2020 | 0.14 | 0.0042 | 0.0037 | Carbon Changeout 08/05/2020 - 5yr. |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/05/2020 - 5yr. |
| BED1-DUP | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/05/2020 - 5yr. |
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2019 | 0.13 | 0.0032 | 0.0027 | |
| BED1 | 8/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 9 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| PT | 8/30/2018 | 0.14 | 0.0067 | 0.0043 | |
| BED1 | 8/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2017 | 0.12 | 0.0067 | 0.0034 | |
| BED1 | 8/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2017 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |
| BED1 | 3/3/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/3/2017 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| | 7/21/2016 | 0.13 | 0.011 | 0.0039 | GAC installed 11/03/2016. |
| | 3/30/2009 | 0.068 | | | |
| Location: 21 | | | | | |
| BED1 | 10/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2022 | 0.092 | 0.0055 | 0.020 | |
| BED1 | 7/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 10 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 10/12/2021 | 0.0021 | <0.0020 | <0.0020 | Carbon Changeout 12/30/2021 - 5yr. |
| BED2 | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/30/2021 - 5yr. |
| PT | 7/20/2021 | 0.12 | 0.0067 | 0.024 | |
| BED1 | 7/20/2021 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 7/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2021 | 0.0032 | <0.0020 | <0.0020 | |
| BED2 | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2021 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 1/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/14/2020 | 0.0026 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.11 | 0.0048 | 0.015 | |
| BED1 | 8/12/2020 | 0.0022 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | 0.0024 | <0.0020 | <0.0020 | |
| BED1 | 2/6/2020 | 0.0037 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2019 | 0.0043 | <0.0020 | <0.0020 | |
| PT | 8/21/2019 | 0.14 | 0.0064 | 0.016 | |
| BED1 | 8/21/2019 | 0.0036 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2019 | 0.0045 | <0.0020 | <0.0020 | |

2/8/2023 Page 11 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1 | 3/14/2019 | 0.0035 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2018 | 0.0033 | <0.0020 | <0.0020 | |
| PT | 8/9/2018 | 0.15 | 0.0060 | 0.019 | |
| BED1 | 8/9/2018 | 0.0026 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2018 | 0.0026 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2018 | 0.0028 | <0.0020 | <0.0020 | |
| BED2 | 3/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | 0.003 | <0.0020 | <0.0020 | |
| BED2 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2017 | 0.14 | 0.0064 | 0.015 | |
| BED1 | 8/17/2017 | 0.0038 | <0.0020 | <0.0020 | |
| BED2 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2017 | 0.003 | <0.0020 | <0.0020 | |
| BED2 | 6/8/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | 0.0028 | <0.0020 | <0.0020 | |
| BED2 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/13/2016 | 0.18 J | 0.0083 | 0.019 | GAC installed 10/20/2016. |
| | 3/30/2009 | 0.22 | | | |

2/8/2023 Page 12 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| Location: 25 | | | | | |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.083 | 0.0036 | 0.0069 | |
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/03/2022 - 5yr. |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2021 | 0.12 | 0.0029 J | 0.0095 | |
| BED1 | 9/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.064 | 0.0025 | 0.011 | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 13 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 10/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/29/2019 | 0.12 | 0.0029 | 0.0090 | |
| BED1 | 7/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 2/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2018 | 0.10 | 0.0025 | 0.0070 | |
| BED1 | 8/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2017 | <0.0020 | 0.021 J | <0.0020 | |
| BED1-DUP | 11/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 11/17/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 14 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|------------------------------------|
| PT | 8/17/2017 | 0.1 | 0.0028 | 0.0044 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 7/21/2016 | 0.14 | 0.0026 | 0.0076 | GAC installed 12/12/2016. |
| | 7/21/2016 | 0.14 | 0.0026 | 0.0071 | GAC installed 12/12/2016. |
| | 3/31/2009 | 0.056 | | | |
| Location: 26 | | | | | |
| BED1 | 12/1/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/30/2022 - 5yr. |
| PT | 8/16/2022 | 0.020 | <0.0020 | 0.0056 | |
| BED1 | 8/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.026 | 0.0023 | 0.0071 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 15 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.026 | <0.0020 | 0.0068 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2019 | 0.028 | <0.0020 | 0.0083 | |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2018 | 0.031 | 0.0023 | 0.0089 | |
| BED1 | 9/21/2018 | <0.0020 | <0.0020 | 0.0029 | |
| BED1 | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 16 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|-----------------------------------|
| BED1-DUP | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/17/2017 - Fe. |
| BED1-DUP | 12/15/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/17/2017 - Fe. |
| PT | 9/20/2017 | 0.042 | 0.0024 | 0.013 | |
| BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/11/2016 | 0.047 | <0.0020 | 0.013 | GAC installed 12/02/2016. |
| | 3/31/2009 | 0.055 | | | |
| Location: 27 | | | | | |
| BED1 | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/27/2022 | 0.070 | <0.0020 | 0.0026 | |
| BED1 | 7/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2021 | 0.11 | <0.0020 | 0.0027 | |
| BED1 | 7/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 17 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.047 | <0.0020 | <0.0020 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/1/2019 | 0.077 | <0.0020 | <0.0020 | |
| BED1 | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2018 | 0.052 | <0.0020 | 0.0020 | |
| BED1 | 7/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/6/2016 | 0.027 | 0.002 | <0.0020 | GAC installed 01/17/2018. |
| | 3/31/2009 | NQ | | | |
| Location: 28 | | | | | |
| BED1 | 11/8/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 18 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|------------------------------------|
| PT | 9/6/2022 | 0.12 | 0.0026 | 0.0060 | |
| BED1 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | 0.0029 | <0.0020 | <0.0020 | Carbon Changeout 11/16/2021 - 5yr. |
| BED2 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/16/2021 - 5yr. |
| PT | 9/8/2021 | 0.13 | <0.0020 | 0.0023 | |
| BED1 | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2020 | 0.094 | <0.0020 | 0.0029 | |
| BED1 | 9/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/5/2019 | 0.12 | <0.0020 | <0.0020 | |

2/8/2023 Page 19 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2018 | 0.091 | 0.0029 | 0.0063 | |
| BED1 | 9/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/19/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | 0.018 | 0.015 | 0.0092 | |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/5/2016 | 0.085 | 0.0032 | 0.0027 | GAC installed 01/24/2017. |
| | 3/31/2009 | 0.042 | | | |
| Location: 29 | | | | | |
| BED1 | 10/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | 0.021 | <0.0020 | 0.0021 | |
| BED1 | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 20 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2021 | 0.040 | <0.0020 | 0.0065 | |
| BED1 | 8/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.0022 | <0.0020 | <0.0020 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2019 | 0.051 | 0.0021 | 0.0096 | |
| BED1 | 7/19/2019 | 0.0023 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 21 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| PT | 7/16/2018 | 0.046 | <0.0020 | 0.0075 | |
| BED1 | 7/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/7/2016 | 0.027 J | <0.0020 U | 0.0044 B | GAC installed 01/09/2018. |
| - | 3/31/2009 | 0.042 | | | |
| Location: 31 | | | | | |
| BED1 | 11/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2022 | 0.062 | 0.017 | 0.028 | |
| BED1 | 9/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 11/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.069 | 0.012 | 0.029 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 22 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.092 | 0.010 | 0.030 | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2019 | 0.096 | 0.019 | 0.042 | |
| BED1 | 8/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.044 | 0.015 | 0.033 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/19/2018 | 0.11 | 0.0041 | 0.024 | GAC installed 05/17/2018. |
| | 3/31/2009 | 0.14 | | | |
| Location: 37 | | | | | |
| BED1 | 10/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2022 | 0.090 | 0.016 | 0.012 | |

2/8/2023 Page 23 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| BED1 | 8/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2021 | 0.084 | 0.019 | 0.014 | |
| BED1 | 8/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2020 | 0.10 | 0.016 | 0.010 | Carbon Changeout 08/04/2020 - Fe/Pressure. |
| BED1 | 9/28/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/04/2020 - Fe/Pressure. |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2019 | 0.074 | 0.014 | 0.010 | |
| BED1 | 8/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/7/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 24 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1 | 3/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/5/2018 | 0.096 | 0.020 | 0.014 | |
| BED1 | 9/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2017 | 0.11 | 0.019 | 0.011 | |
| BED1 | 8/18/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/3/2016 | 0.13 | 0.017 | 0.0098 | GAC installed 11/07/2016. |
| | 4/1/2009 | 0.15 | | | |
| Location: 38 | | | | | |
| BED1 | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2022 | 0.18 | 0.012 | 0.012 | |
| BED1 | 7/19/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 25 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|---------|------------------------------------|
| BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/22/2022 - 5yr. |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.093 | 0.018 | 0.010 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.19 | 0.015 | 0.011 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2019 | 0.11 | 0.016 | 0.0066 | |
| BED1 | 8/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 26 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/13/2018 | 0.14 | 0.013 | 0.0066 | |
| BED1 | 8/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2017 | 0.18 | 0.011 | 0.0064 | |
| BED1 | 9/6/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/12/2016 | 0.16 J | 0.015 | 0.0072 | GAC installed 12/07/2016. |
| | 4/1/2009 | 0.14 | | | |
| Location: 40 | | | | | |
| BED1 | 11/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2022 | 0.063 | 0.0023 | 0.0051 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 27 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| BED1 | 6/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.057 | 0.0023 | 0.0062 | Analyzed for 18 PFAS compounds for completeness. All results are on the Chemours Chambers Works website. |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/23/2021 | 0.058 | <0.0020 | 0.0086 | GAC installed 05/05/2021. |
| | 4/2/2009 | 0.050 | | | |
| Location: 43 | | | | | |
| BED1 | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2022 | 0.28 | 0.0090 | 0.028 | |
| BED1 | 9/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/17/2022 - 5yr. |
| BED1 | 2/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2021 | 0.15 | 0.011 | 0.039 | |
| BED1 | 8/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 28 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------------------|
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2020 | 0.19 | 0.014 | 0.049 | |
| PT | 8/11/2020 | 0.19 | 0.014 | 0.041 | Split sampling for method comparison. |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/26/2019 | 0.17 | 0.0094 | 0.033 | |
| BED1 | 9/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2018 | 0.25 | 0.013 | 0.035 | |
| BED1 | 8/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 29 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 3/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2017 | 0.33 | 0.015 | 0.038 | |
| BED1 | 9/6/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/3/2016 | 0.26 J | 0.0095 J | 0.024 J | GAC installed 11/03/2016. |
| -DUP | 8/3/2016 | 0.28 J | 0.0092 J | 0.025 J | GAC installed 11/03/2016. |
| | 4/2/2009 | 0.32 | | | |
| Location: 44 | | | | | |
| BED1 | 11/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/5/2022 | 0.029 | <0.0020 | <0.0020 | |
| BED1 | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2021 | 0.034 | 0.0027 | <0.0020 | |
| BED1 | 7/6/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 30 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 7/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.021 | <0.0020 | <0.0020 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 2/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2019 | 0.018 | <0.0020 | <0.0020 | |
| BED1 | 9/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2018 | 0.019 | <0.0020 | <0.0020 | |
| BED1 | 7/9/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 31 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| | 7/7/2016 | 0.02 J | 0.0021 J | <0.0020 U | GAC installed 04/13/2018. |
| | 4/2/2009 | NQ | | | |
| Location: 50 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2022 | 0.22 | 0.013 | 0.019 | |
| BED1 | 8/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 1/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.19 | 0.014 | 0.016 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/23/2020 | 0.21 | 0.021 | 0.022 | |
| BED1 | 9/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/23/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 32 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| BED1 | 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/26/2019 | 0.20 | 0.022 | 0.016 | GAC installed 02/07/2020. |
| | 4/6/2009 | 0.25 | | | |
| Location: 54 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.057 | 0.0022 | 0.0067 | |
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/12/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 01/12/2022 - 5yr. |
| BED1-DUP | 1/12/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 01/12/2022 - 5yr. |
| BED1 | 12/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.086 | 0.0022 J | 0.0072 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.057 | 0.0028 | 0.012 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 33 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|---------------------------|
| BED1 | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/15/2019 | 0.088 | 0.0045 | 0.0094 | |
| BED1 | 7/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2018 | 0.066 | 0.0040 | 0.012 | |
| BED1 | 7/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2017 | 0.071 | 0.0022 | 0.0093 | |
| BED1 | 8/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/7/2016 | 0.092 J | 0.0026 J | 0.0057 B | GAC installed 10/20/2016. |

2/8/2023 Page 34 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|------------------------------------|
| -DUP | 7/7/2016 | 0.081 J | 0.0026 J | 0.0053 B | GAC installed 10/20/2016. |
| | 4/7/2009 | 0.053 | | | |
| Location: 58 | | | | | |
| BED1 | 11/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2022 | 0.061 | 0.0023 | 0.0076 | |
| BED1 | 8/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 01/19/2022 - 5yr. |
| PT | 8/27/2021 | 0.058 | 0.0023 | 0.0090 | |
| BED1 | 8/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.060 | 0.0023 J | 0.010 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 35 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|-----------------------------------|
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2019 | 0.075 | 0.0026 | 0.0089 | |
| BED1 | 8/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2018 | 0.074 | 0.0027 | 0.013 | |
| BED1 | 9/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2018 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/18/2017 - Fe. |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2017 | 0.077 | 0.003 | 0.013 | |
| BED1 | 8/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/13/2016 | 0.094 J | 0.0034 J | 0.017 J | GAC installed 10/19/2016. |

2/8/2023 Page 36 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|---|--|--|--|
| 4/9/2009 | 0.071 | | | |
| | | | | |
| 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 05/19/2022 - 5yr. |
| 3/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 12/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 9/21/2021 | 0.18 | 0.0058 | 0.027 | |
| 9/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 12/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/2/2020 | 0.16 | 0.0043 | 0.021 | |
| 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 2/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 11/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 9/5/2019 | 0.19 | 0.0073 | 0.026 | |
| 9/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 5/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/9/2009 5/19/2022 3/15/2022 12/13/2021 9/21/2021 9/21/2021 6/28/2021 3/5/2021 12/2/2020 9/2/2020 9/2/2020 2/14/2020 2/14/2020 11/11/2019 9/5/2019 | 4/9/2009 0.071 5/19/2022 <0.0020 | 4/9/2009 0.071 5/19/2022 <0.0020 | 4/9/2009 0.071 5/19/2022 <0.0020 |

2/8/2023 Page 37 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1 | 3/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2018 | 0.22 | 0.0063 | 0.023 | |
| BED1 | 8/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/29/2017 | 0.22 | 0.0094 | 0.028 | |
| BED1 | 9/29/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 8/11/2016 | 0.26 | 0.017 J | 0.021 | GAC installed 02/07/2017. |
| | 8/11/2016 | 0.26 | 0.007 J | 0.023 | GAC installed 02/07/2017. |
| | 4/9/2009 | 0.27 | | | |
| Location: 60 | | | | | |
| PT | 8/20/2021 | 0.20 | 0.0074 | 0.014 | |
| BED1 | 8/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 38 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|--|
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.19 | 0.0076 J | 0.014 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/5/2019 | 0.26 | 0.0089 | 0.015 | |
| BED1 | 8/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 1/16/2019 | 0.27 | 0.011 B | 0.017 | Carbon Changeout 04/12/2018 - Fe. |
| BED1 | 1/16/2019 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 04/12/2018 - Fe. |
| BED1 | 3/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2017 | 0.2 | 0.0073 | 0.01 | |
| BED1 | 9/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | 0.2 J | 0.0069 J | 0.011 J | Elevated results for this sample suggest that an incorrect port may have been sampled and results should be used with caution. |
| BED2 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | Elevated results for this sample suggest that an incorrect port may have been sampled and results should be used with caution. |

2/8/2023 Page 39 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| | 7/12/2016 | 0.24 J | 0.007 | 0.011 | GAC installed 12/13/2016. |
| | 4/9/2009 | 0.18 | | | |
| Location: 61 | | | | | |
| BED1 | 11/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.055 | 0.0028 | 0.011 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/10/2021 - 5yr. |
| PT | 8/3/2021 | 0.056 | 0.0032 | 0.012 | |
| BED1 | 8/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2020 | 0.053 | 0.0025 | 0.010 | |
| BED1 | 9/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 40 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 3/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2019 | 0.058 | 0.0024 | 0.0094 | |
| BED1 | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/14/2018 | 0.063 | 0.0040 | 0.016 | |
| BED1 | 8/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2017 | 0.066 | 0.0033 | 0.013 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/10/2016 | 0.065 | 1.3 | 0.013 | GAC installed 12/01/2016. |
| - | 4/9/2009 | 0.064 | | | |

2/8/2023 Page 41 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| Location: 62 | ı | | | | |
| BED1 | 11/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2022 | 0.037 | 0.0061 | 0.021 | |
| BED1 | 9/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 02/10/2022 - 5yr. |
| BED1 | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.057 | 0.011 J | 0.029 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.039 | 0.0082 | 0.022 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2019 | 0.055 | 0.013 | 0.028 | |

2/8/2023 Page 42 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|----------|------------|---------------------------|
| BED1 | 8/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/1/2018 | 0.054 | 0.0097 B | 0.019 | |
| BED1 | 8/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2017 | 0.053 | 0.0092 | 0.016 | |
| BED1 | 8/18/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/18/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2017 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |
| BED1 | 3/2/2017 | 0.0035 | <0.0020 | <0.0020 | |
| BED2 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 UJ | |
| | 6/30/2016 | 0.063 | 0.012 | 0.023 | GAC installed 10/06/2016. |

2/8/2023 Page 43 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| | 4/9/2009 | 0.13 | | | |
| Location: 66 | | | | | |
| BED1 | 10/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2022 | 0.13 | <0.0020 | <0.0020 | |
| BED1 | 8/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/22/2021 - 5yr. |
| PT | 8/23/2021 | 0.081 | 0.0024 | 0.0026 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/24/2020 | 0.0021 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2020 | 0.096 | <0.0020 | 0.0020 | |
| BED1 | 9/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 44 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|------------|---------------------------|
| BED1 | 11/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.11 | <0.0020 | <0.0020 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/1/2018 | 0.088 | <0.0020 | <0.0020 | |
| BED1 | 8/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2017 | 0.1 | <0.0020 | 0.0056 | |
| BED1 | 8/25/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2017 | 0.0027 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/8/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 3/8/2017 | 0.0024 | <0.0020 | <0.0020 UJ | |
| | 7/6/2016 | 0.1 | 0.0021 | <0.0020 | GAC installed 10/11/2016. |

2/8/2023 Page 45 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|----------|---------|------------------------------------|
| -DUP | 7/6/2016 | 0.1 | 0.0021 | <0.0020 | GAC installed 10/11/2016. |
| | 4/13/2009 | 0.025 | | | |
| Location: 68 | | | | | |
| BED1 | 11/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2022 | 0.056 | 0.0027 | 0.0057 | |
| BED1 | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/01/2022 - 5yr. |
| BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2021 | 0.073 | 0.0050 | 0.0082 | |
| BED1 | 7/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/22/2021 | 0.0059 J | 0.0050 J | <0.0020 | |
| BED2 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2020 | 0.10 | 0.010 | 0.011 | |

2/8/2023 Page 46 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------------------|
| PT | 8/6/2020 | 0.090 | 0.0098 | 0.010 | Split sampling for method comparison. |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2019 | 0.088 | 0.0069 | 0.011 | |
| BED1 | 7/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2018 | 0.072 | 0.0052 | 0.013 | |
| BED1 | 7/25/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2017 | 0.083 | 0.0048 | 0.015 | |
| BED1 | 8/16/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 47 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|--|
| BED1 | 6/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/24/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/7/2016 | 0.093 J | 0.0036 J | 0.0031 B | GAC installed 10/24/2016. |
| | 4/13/2009 | 0.061 | | | |
| Location: 70 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | 0.38 | 0.011 J | 0.029 | |
| BED1 | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.40 | 0.012 | 0.033 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2020 | 0.45 | 0.011 | 0.027 | Carbon Changeout 07/27/2020 - 5yr. |
| PT | 8/3/2020 | 0.48 | 0.012 J | 0.028 | Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr. |

2/8/2023 Page 48 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|--|
| BED1 | 8/3/2020 | <0.0020 | 0.0039 | <0.0020 | Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr. |
| BED1 | 8/3/2020 | <0.002 | <0.002 | <0.002 | Carbon Changeout 07/27/2020 - 5yr. |
| BED1-DUP | 8/3/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. Carbon Changeout 07/27/2020 - 5yr. |
| BED1 | 6/9/2020 | 0.21 | <0.0020 | 0.0044 | |
| BED2 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/28/2020 | 0.019 | <0.0020 | <0.0020 | |
| BED2 | 1/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2019 | 0.015 | <0.0020 | <0.0020 | |
| BED2 | 10/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2019 | 0.47 | 0.0097 | 0.022 | |
| BED1 | 7/24/2019 | 0.051 | <0.0020 | <0.0020 | |
| BED2 | 7/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2019 | 0.013 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2019 | 0.0049 | 0.0042 | <0.0020 | |
| BED1 | 11/6/2018 | 0.0034 | <0.0020 | <0.0020 | |
| PT | 7/26/2018 | 0.54 | 0.0089 | 0.021 | |
| BED1 | 7/26/2018 | 0.0032 | <0.0020 | <0.0020 | |
| BED2 | 7/26/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |

2/8/2023 Page 49 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------------------|
| BED1 | 4/26/2018 | 0.0037 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2017 | 0.52 | 0.0091 | 0.019 | |
| BED1 | 8/18/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2017 | 0.002 J | <0.0020 | <0.0020 UJ | |
| BED2 | 6/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | 0.0025 | <0.0020 | <0.0020 | |
| BED2 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 UJ | |
| BED1 | 11/29/2016 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/29/2016 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/9/2016 | 0.5 | 0.0088 | 0.018 | |
| | 8/9/2016 | 0.48 | | | Split sampling for method comparison. |
| BED1 | 8/9/2016 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/9/2016 | <0.0050 | | | Split sampling for method comparison. |
| BED1-DUP | 8/9/2016 | <0.0050 | | | Split sampling for method comparison. |
| BED2 | 8/9/2016 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 5/18/2016 | <0.0050 | | | |
| BED1-DUP | 5/18/2016 | <0.0050 | | | |

2/8/2023 Page 50 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------|------|------------------------------------|
| BED1 | 2/26/2016 | <0.0050 | | | |
| BED1-DUP | 2/26/2016 | <0.0050 | | | |
| BED2 | 2/26/2016 | <0.0050 | | | |
| | 11/6/2015 | 0.49 | | | |
| BED1 | 11/6/2015 | <0.0050 | | | |
| BED1-DUP | 11/6/2015 | <0.0050 | | | |
| BED1 | 8/18/2015 | <0.0050 | | | Carbon Changeout 07/22/2015 - 5yr. |
| BED1-DUP | 8/18/2015 | <0.0050 | | | Carbon Changeout 07/22/2015 - 5yr. |
| BED1 | 5/18/2015 | <0.0050 | | | |
| BED1-DUP | 5/18/2015 | <0.0050 | | | |
| BED1 | 2/20/2015 | <0.0050 | | | |
| BED1-DUP | 2/20/2015 | <0.0050 | | | |
| BED2 | 2/20/2015 | <0.0050 | | | |
| | 11/26/2014 | 0.43 | | | |
| BED1 | 11/26/2014 | <0.0050 | | | |
| BED1-DUP | 11/26/2014 | <0.0050 | | | |
| BED2 | 11/26/2014 | <0.0050 | | | |
| BED2 | 8/29/2014 | <0.0050 | | | |
| BED2-DUP | 8/29/2014 | <0.0050 | | | |

2/8/2023 Page 51 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------|------|----------|
| BED2 | 5/19/2014 | <0.0050 | | | |
| BED2-DUP | 5/19/2014 | <0.0050 | | | |
| BED2 | 2/21/2014 | <0.0050 | | | |
| BED2-DUP | 2/21/2014 | <0.0050 | | | |
| | 10/25/2013 | 0.43 | | | |
| BED2 | 10/25/2013 | <0.0050 | | | |
| BED1 | 8/28/2013 | NQ | | | |
| BED1-DUP | 8/28/2013 | ND | | | |
| BED2 | 8/28/2013 | ND | | | |
| BED1 | 5/21/2013 | ND | | | |
| BED1-DUP | 5/21/2013 | ND | | | |
| BED1 | 3/6/2013 | ND | | | |
| BED1-DUP | 3/6/2013 | ND | | | |
| BED2 | 3/6/2013 | ND | | | |
| | 11/16/2012 | 0.61 | | | |
| BED1 | 11/16/2012 | ND | | | |
| BED1-DUP | 11/16/2012 | ND | | | |
| BED1 | 8/29/2012 | ND | | | |
| BED1-DUP | 8/29/2012 | ND | | | |

2/8/2023 Page 52 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------|------|------|----------|
| BED1 | 5/16/2012 | ND | | | |
| BED1-DUP | 5/16/2012 | ND | | | |
| BED2 | 5/16/2012 | ND | | | |
| BED1 | 3/1/2012 | ND | | | |
| BED1-DUP | 3/1/2012 | ND | | | |
| | 11/21/2011 | 0.43 | | | |
| BED1 | 11/21/2011 | ND | | | |
| BED1-DUP | 11/21/2011 | ND | | | |
| BED2 | 11/21/2011 | ND | | | |
| BED1 | 8/23/2011 | ND | | | |
| BED1-DUP | 8/23/2011 | ND | | | |
| | 5/18/2011 | 0.44 | | | |
| BED1 | 5/18/2011 | ND | | | |
| BED1-DUP | 5/18/2011 | ND | | | |
| BED1 | 3/10/2011 | ND | | | |
| BED1-DUP | 3/10/2011 | ND | | | |
| BED1 | 11/11/2010 | ND | | | |
| BED1-DUP | 11/11/2010 | ND | | | |
| | 9/8/2010 | 0.53 | | | |

2/8/2023 Page 53 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/8/2010 | ND | | | |
| BED1-DUP | 9/8/2010 | ND | | | |
| BED1 | 6/11/2010 | ND | | | |
| BED1-DUP | 6/11/2010 | ND | | | |
| BED1 | 3/4/2010 | ND | | | |
| BED1-DUP | 3/4/2010 | ND | | | |
| BED1 | 11/12/2009 | ND | | | |
| BED1-DUP | 11/12/2009 | ND | | | |
| BED1 | 9/2/2009 | ND | | | |
| BED1-DUP | 9/2/2009 | ND | | | |
| BED1 | 6/17/2009 | ND | | | |
| BED2 | 6/17/2009 | ND | | | |
| | 6/5/2009 | 0.42 | | | GAC installed 06/15/2009. |
| | 4/13/2009 | 0.45 | | | |
| Location: 74 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2022 | 0.11 | 0.0080 | 0.0034 | |
| BED1 | 8/15/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 54 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.082 | 0.0066 | 0.0024 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2020 | 0.091 | 0.0070 | 0.0032 | |
| BED1 | 9/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/4/2019 | 0.095 | 0.0073 | 0.0059 | |
| BED1 | 9/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/29/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 55 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 1/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2018 | 0.097 | 0.0063 | 0.0045 | |
| BED1 | 8/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/9/2018 | 0.092 | 0.0059 | 0.0043 | GAC installed 05/02/2018. |
| | 4/15/2009 | 0.054 | | | |
| Location: 77 | | | | | |
| PT | 11/10/2022 | 0.14 | 0.012 | 0.029 | |
| BED1 | 11/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/20/2019 | 0.16 | 0.0097 | 0.033 | GAC installed 03/04/2020. |
| | 4/17/2009 | 0.24 | | | |
| Location: 80 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2022 | 0.18 | 0.018 | 0.023 | |
| BED1 | 8/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 56 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1 | 2/8/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 02/08/2022 - 5yr. |
| BED1 | 10/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2021 | 0.24 | 0.017 | 0.024 | |
| BED1 | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/18/2019 | 0.19 | 0.021 | 0.028 | |
| BED1 | 9/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2018 | 0.23 | 0.012 | 0.026 | |
| BED1 | 8/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 57 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| BED1 3/13/2018 <0.0020 <0.0020 <0.0020 BED1 12/5/2017 <0.0020 <0.0020 <0.0020 PT 9/20/2017 <0.0020 <0.0020 <0.0020 BED1 9/20/2017 <0.0020 <0.0020 <0.0020 BED1 6/20/2017 <0.0020 <0.0020 <0.0020 BED1 3/3/2017 <0.0020 <0.0020 <0.0020 BED1 3/31/2016 0.25 0.019 0.025 GAC installed 10/21/2016. Location: 81 BED1 10/12/2022 <0.0020 <0.0020 <0.0020 PT 7/20/2022 <0.0046 0.0023 0.011 J BED1 7/20/2022 <0.0020 <0.0020 <0.0020 BED1 4/14/2022 <0.0020 <0.0020 <0.0020 BED1 1/18/2022 <0.0020 <0.0020 <0.0020 BED1 10/1/2021 <0.0020 <0.0020 <0.0020 PT 7/8/2021 <0.0020 <0.0020 <0.0020 BED1 7/8/2021 <0.0020 < | Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|---|-----------------|------------|---------|---------|---------|---------------------------|
| PT 9/20/2017 0.21 0.023 0.031 BED1 9/20/2017 <0.0020 | BED1 | 3/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 9/20/2017 <0.0020 <0.0020 <0.0020 BED1 6/20/2017 <0.0020 | BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 6/20/2017 <0.0020 <0.0020 <0.0020 BED1 3/3/2017 <0.0020 | PT | 9/20/2017 | 0.21 | 0.023 | 0.031 | |
| BED1 3/3/2017 <0.0020 <0.0020 <0.0020 8/31/2016 0.25 0.019 0.025 GAC installed 10/21/2016. Location: 81 BED1 10/12/2022 <0.0020 | BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| 8/31/2016 0.25 0.019 0.025 GAC installed 10/21/2016. | BED1 | 6/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| A/20/2009 0.24 | BED1 | 3/3/2017 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 81 BED1 10/12/2022 <0.0020 | | 8/31/2016 | 0.25 | 0.019 | 0.025 | GAC installed 10/21/2016. |
| BED1 10/12/2022 <0.0020 | | 4/20/2009 | 0.24 | | | |
| PT 7/20/2022 0.046 0.0023 0.011 J BED1 7/20/2022 <0.0020 <0.0020 <0.0020 BED1 4/14/2022 <0.0020 <0.0020 <0.0020 BED1 1/18/2022 <0.0020 <0.0020 <0.0020 BED1 10/1/2021 <0.0020 <0.0020 <0.0020 PT 7/8/2021 0.050 0.0030 0.0098 BED1 7/8/2021 <0.0020 <0.0020 <0.0020 | Location: 81 | | | | | |
| BED1 7/20/2022 <0.0020 | BED1 | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 4/14/2022 <0.0020 | PT | 7/20/2022 | 0.046 | 0.0023 | 0.011 J | |
| BED1 1/18/2022 <0.0020 <0.0020 <0.0020 BED1 10/1/2021 <0.0020 | BED1 | 7/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 10/1/2021 <0.0020 <0.0020 <0.0020 PT 7/8/2021 0.050 0.0030 0.0098 BED1 7/8/2021 <0.0020 | BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT 7/8/2021 0.050 0.0030 0.0098 BED1 7/8/2021 <0.0020 <0.0020 <0.0020 | BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 7/8/2021 <0.0020 <0.0020 <0.0020 | BED1 | 10/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | PT | 7/8/2021 | 0.050 | 0.0030 | 0.0098 | |
| BED1 4/7/2021 <0.0020 <0.0020 <0.0020 | BED1 | 7/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | BED1 | 4/7/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 58 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------------------|
| BED1 | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2020 | 0.063 | 0.0037 | 0.011 | |
| PT | 8/10/2020 | 0.054 | 0.0031 | 0.012 | Split sampling for method comparison. |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/31/2019 | 0.083 | 0.0032 | 0.011 | Carbon Changeout 05/22/2019 - Fe. |
| BED1 | 7/31/2019 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 05/22/2019 - Fe. |
| BED1 | 4/24/2019 | 0.041 | <0.0020 | 0.0064 | |
| BED2 | 4/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2019 | 0.033 | 0.0022 | 0.0064 | |
| BED2 | 2/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/14/2018 | 0.050 | 0.0022 | 0.0081 | |
| BED2 | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 59 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| PT | 8/21/2018 | 0.048 | 0.0027 | 0.0086 | |
| BED1 | 8/21/2018 | 0.026 | <0.0020 | 0.0047 | |
| BED2 | 8/21/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 5/17/2018 | 0.024 | <0.0020 | 0.0051 | |
| BED2 | 5/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/19/2018 | 0.044 | 0.0025 | 0.0094 | |
| BED2 | 3/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/14/2017 | 0.044 | <0.0020 | 0.0097 | |
| BED2 | 12/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/14/2017 | 0.04 | 0.0023 | 0.0094 | |
| BED1 | 8/14/2017 | 0.034 | <0.0020 | 0.0096 | |
| BED2 | 8/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/11/2017 | 0.057 J | 0.0031 B | 0.013 J | GAC installed 04/10/2017. |
| -DUP | 1/11/2017 | 0.055 | 0.0024 B | 0.013 | GAC installed 04/10/2017. |
| | 4/20/2009 | 0.074 | | | |
| Location: 91 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | 0.090 | 0.0048 J | 0.0089 | |

2/8/2023 Page 60 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| 0020 <0.00 0020 <0.00 0020 <0.00 0020 <0.00 | 020 <0.0020 | Carbon Changeout 02/01/2022 - 5yr. |
|--|-----------------------------------|---|
| 0020 <0.00 | | Carbon Changeout 02/01/2022 - 5vr |
| | 020 <0.0020 | Carbon Changeout 02/01/2022 - 5vr |
| 0020 <0.00 | | Carbon Changeout 02/01/2022 - 3yr. |
| | 020 <0.0020 | |
| 30 0.003 | 33 0.0065 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 58 0.002 | 21 0.0039 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 71 0.002 | 21 0.0053 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| 0020 <0.00 | 020 <0.0020 | |
| | 30 0.003 3020 <0.00 | 60 0.0033 0.0065 6020 <0.0020 |

2/8/2023 Page 61 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 12/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/31/2018 | 0.080 | <0.0020 | 0.0044 | |
| BED1 | 7/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2017 | 0.089 | 0.0031 | 0.0043 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/24/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/6/2016 | 0.11 | 0.0038 | 0.0059 | GAC installed 10/12/2016. |
| | 5/8/2009 | 0.063 | | | |
| Location: 92 | | | | | |
| BED1 | 12/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/26/2022 | 0.059 | 0.0020 | 0.0079 | |
| BED1 | 9/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 62 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|---------|--|
| PT | 8/3/2021 | 0.075 | 0.0022 | 0.0090 | Analyzed for 18 PFAS compounds for completeness. All results are on the Chemours Chambers Works website. |
| | 3/9/2021 | 0.063 | 0.0020 | 0.0074 | GAC installed 07/12/2021. |
| | 5/13/2009 | 0.066 | | | |
| Location: 94 | | | | | |
| BED1 | 12/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2022 | 0.13 | 0.0068 | 0.0077 | |
| BED1 | 9/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/15/2021 - 5yr. |
| PT | 9/2/2021 | 0.10 | 0.0060 J | 0.014 | |
| BED1 | 9/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.096 | 0.0052 | 0.0096 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 63 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|-----------------------------------|
| BED1 | 2/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2019 | 0.094 | 0.0035 | 0.005 | |
| BED1 | 8/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/30/2019 | <0.0020 | 0.0066 | <0.0020 | |
| BED1 | 3/1/2019 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 01/08/2019 - Fe. |
| BED1 | 11/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.088 | 0.0037 | 0.0034 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2018 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/16/2018 - Fe. |
| BED1 | 2/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2017 | <0.0020 | 0.0098 | <0.0020 | |
| BED2 | 11/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2017 | 0.11 | 0.0025 B | <0.0020 | |
| BED1 | 8/25/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/22/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/30/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 64 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| | 7/6/2016 | 0.063 | | | |
|--------------|------------|---------|---------|---------|---------------------------|
| | | | 0.0034 | 0.0025 | GAC installed 10/19/2016. |
| | 5/20/2009 | 0.059 | | | |
| Location: 95 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2022 | 0.10 | 0.0025 | 0.013 | |
| BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.050 | 0.0041 | 0.013 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.078 | 0.0054 | 0.028 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 65 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---|
| BED1 | 2/13/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/13/2020 - Fe. |
| BED1 | 10/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2019 | 0.082 | 0.0025 | 0.0099 | |
| BED1 | 8/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.11 | 0.0036 | 0.022 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2017 | 0.1 | 0.0033 | 0.013 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/8/2017 | 0.11 | 0.0033 | 0.011 J | |
| | 6/8/2017 | <0.0020 | <0.0020 | <0.0020 | Results for this sample may be results for a different location due to mislabeling. |
| BED1 | 5/3/2017 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |

2/8/2023 Page 66 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---|
| BED2 | 5/3/2017 | <0.0020 | 0.0026 | <0.0020 UJ | |
| BED2-DUP | 5/3/2017 | <0.0020 | <0.0020 | <0.0020 UJ | |
| BED1 | 3/2/2017 | 0.0027 | <0.0020 | <0.0020 | Results do not meet operational trend of BED1>BED2. |
| BED2 | 3/2/2017 | 0.1 | 0.0023 | 0.011 | Results do not meet operational trend of BED1>BED2. |
| | 6/30/2016 | 0.038 | 0.0021 | 0.0063 | Sample from this well location may be mislabeled. GAC installed 10/05/2016. |
| | 5/21/2009 | 0.083 | | | |
| Location: 96 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2022 | 0.15 | 0.0037 | 0.029 | |
| BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.077 | 0.0051 | 0.030 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 67 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---|
| PT | 8/31/2020 | 0.10 | 0.0037 | 0.022 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/13/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/13/2020 - Fe. |
| BED1 | 10/29/2019 | 0.0029 | <0.0020 | <0.0020 | |
| PT | 8/22/2019 | 0.083 | 0.0030 | 0.014 | |
| BED1 | 8/22/2019 | 0.0024 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2019 | 0.0031 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2019 | 0.0023 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2018 | 0.0046 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.14 | 0.0042 | 0.023 | |
| BED1 | 9/19/2018 | 0.013 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | 0.0036 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2018 | 0.01 | <0.0020 | <0.0020 | Results do not meet operational trend of BED1>BED2. |
| BED2 | 2/26/2018 | 0.12 | 0.0049 | 0.017 | Results do not meet operational trend of BED1>BED2. |
| BED1 | 11/16/2017 | 0.005 | <0.0020 | <0.0020 | Results do not meet operational trend of BED1>BED2. |
| BED2 | 11/16/2017 | 0.16 | 0.0059 | 0.02 | Results do not meet operational trend of BED1>BED2. |
| PT | 8/17/2017 | 0.17 | 0.0058 | 0.031 | |

2/8/2023 Page 68 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 10/3/2016 | 0.16 | 0.0039 | 0.026 | GAC installed 11/08/2016. |
| | 10/3/2016 | 0.16 | 0.0042 | 0.031 | GAC installed 11/08/2016. |
| | 5/21/2009 | 0.15 | | | |
| Location: 97 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2022 | 0.061 | <0.0020 | 0.0079 | |
| BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.062 | 0.0022 | 0.0090 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 69 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---|
| PT | 8/31/2020 | 0.064 | 0.0020 | 0.0081 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2019 | 0.076 | 0.0023 | 0.011 | |
| BED1 | 8/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.073 | 0.0023 | 0.012 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 6/8/2017 | 0.11 J | 0.0027 | 0.015 J | GAC installed 04/18/2018. |
| | 6/30/2016 | 0.083 | 0.0032 | 0.012 | Sample from this well location may be mislabeled. |
| | 5/21/2009 | 0.057 | | | |
| Location: 99 | | | | | |
| BED1 | 10/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.046 | 0.020 | 0.032 | |

2/8/2023 Page 70 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/24/2022 - 5yr. |
| BED1 | 1/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2021 | 0.043 | 0.019 | 0.028 | |
| BED1 | 7/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.033 | 0.0081 | 0.021 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2019 | 0.065 | 0.021 | 0.033 | |
| BED1 | 8/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/15/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 71 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| BED1 | 12/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/5/2018 | 0.059 | 0.011 | 0.030 | |
| BED1 | 9/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | 0.094 | 0.003 | 0.0049 | Results do not meet operational trend of PT>BED1>BED2. |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | 0.0034 | Results do not meet operational trend of PT>BED1>BED2. |
| BED2 | 9/7/2017 | 0.073 | 0.022 | 0.035 | Results do not meet operational trend of PT>BED1>BED2. |
| BED1 | 6/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/14/2016 | 0.097 | 0.021 | 0.036 | GAC installed 11/07/2016. |
| | 5/21/2009 | 0.18 | | | |
| Location: 100 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2022 | 0.063 | 0.0021 | 0.013 | |
| BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 72 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/03/2022 - 5yr. |
| BED1 | 2/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.097 | 0.0028 | 0.011 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.073 | 0.0027 | 0.0089 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2019 | 0.079 | 0.0027 | 0.0083 | |
| BED1 | 8/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 73 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|---------------------------|
| PT | 9/19/2018 | 0.10 | 0.0029 | 0.011 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2017 | 0.098 | 0.0035 | 0.011 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/15/2016 | 0.14 J | 0.0037 J | 0.0085 J | GAC installed 12/09/2016. |
| | 5/21/2009 | 0.065 | | | |
| Location: 102 | | | | | |
| BED1 | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2022 | 0.035 | 0.0057 | 0.011 | |
| BED1 | 8/3/2022 | 0.052 | <0.0020 | 0.0086 | |
| BED2 | 8/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 74 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 11/2/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/21/2021 - 5yr. |
| PT | 8/23/2021 | 0.062 | 0.0026 | 0.0099 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2020 | 0.050 | 0.0020 | 0.0089 | |
| BED1 | 9/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/23/2019 | 0.071 | 0.0059 | 0.018 | |
| BED1 | 9/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/24/2018 - Fe. |

2/8/2023 Page 75 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|-----------------------------------|
| BED1-DUP | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/24/2018 - Fe. |
| PT | 8/21/2018 | 0.063 | 0.0024 | 0.0091 | |
| BED1 | 8/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/30/2017 - Fe. |
| PT | 8/17/2017 | 0.062 | 0.003 | 0.012 | |
| BED1 | 8/17/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2017 | 0.0034 | <0.0020 | <0.0020 | |
| BED2 | 6/8/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/13/2016 | 0.064 J | 0.0025 | 0.01 | GAC installed 11/02/2016. |
| -DUP | 7/13/2016 | 0.061 J | 0.0027 | 0.01 | GAC installed 11/02/2016. |
| | 5/27/2009 | 0.066 | | | |
| Location: 104 | | | | | |
| BED1 | 12/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.049 | 0.0095 | 0.065 | |

2/8/2023 Page 76 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|-----------------------------------|
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | 0.0021 | <0.0020 | <0.0020 | |
| BED2 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.055 | 0.012 | 0.074 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.048 | 0.0092 | 0.060 | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.064 | 0.010 | 0.095 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/28/2019 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/14/2019 - Fe. |

2/8/2023 Page 77 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 12/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2018 | 0.062 | 0.011 | 0.092 | |
| BED1 | 8/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/19/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2017 | 0.079 | 0.011 | 0.11 | |
| BED1 | 9/8/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/28/2017 | 0.003 | <0.0020 | <0.0020 | |
| BED2 | 3/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/14/2016 | 0.11 | 0.01 | 0.14 | GAC installed 11/15/2016. |
| | 6/24/2009 | 0.38 | | | |
| Location: 108 | | | | | |
| BED1 | 11/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2022 | 0.039 | <0.0020 | <0.0020 | |
| BED1 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 78 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2021 | 0.043 | <0.0020 | <0.0020 | |
| BED1 | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2020 | 0.042 | <0.0020 | <0.0020 | |
| BED1 | 9/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PRE | 10/31/2019 | 0.041 | <0.0020 | <0.0020 | GAC installed 01/06/2020. |
| POST | 10/31/2019 | 0.040 | <0.0020 | <0.0020 | GAC installed 01/06/2020. |
| PRE-DUP | 10/31/2019 | 0.041 | <0.0020 | <0.0020 | GAC installed 01/06/2020. |
| | 8/31/2016 | 0.029 | <0.0020 | <0.0020 | |
| | 9/23/2009 | NQ | | | |
| Location: 113 | | | | | |
| BED1 | 11/29/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 79 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| PT | 9/20/2022 | 0.15 | <0.0020 | <0.0020 | |
| BED1 | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/07/2021 - 5yr. |
| PT | 8/26/2021 | 0.17 | <0.0020 | <0.0020 | |
| BED1 | 8/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.12 | <0.0020 | <0.0020 | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2019 | 0.12 | <0.0020 | <0.0020 | |
| BED1 | 9/16/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 80 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2018 | 0.16 | <0.0020 | <0.0020 | |
| BED1 | 7/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | 0.16 | <0.0020 | <0.0020 | |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/29/2016 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/29/2016 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 12/29/2016 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/6/2016 | 0.13 | <0.0020 | <0.0020 | GAC installed 09/30/2016. |
| Location: 115 | | | | | |
| BED1 | 12/19/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 81 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 9/12/2022 | 0.046 | <0.0020 | <0.0020 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2021 | 0.033 | <0.0020 | <0.0020 | |
| BED1 | 9/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/2/2019 | 0.013 | <0.0020 | <0.0020 | |
| BED1 | 7/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/10/2019 | 0.026 | <0.0020 | <0.0020 | GAC installed 06/21/2019. |
| -DUP | 4/10/2019 | 0.026 | <0.0020 | <0.0020 | GAC installed 06/21/2019. |
| -DUP | 7/11/2016 | 0.037 | <0.0020 | <0.0020 | |
| | 7/11/2016 | 0.036 | <0.0020 | <0.0020 | |

2/8/2023 Page 82 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| Location: 122 | ı | | | | |
| BED1 | 12/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2022 | 0.13 | <0.0020 | 0.0069 | |
| BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 05/10/2022 - 5yr. |
| BED1 | 2/10/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 2/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2021 | 0.21 | <0.0020 | 0.0041 | |
| BED1 | 7/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.19 | <0.0020 | 0.0053 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 83 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 11/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2019 | 0.083 | 0.0020 | 0.0066 | |
| BED1 | 9/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2018 | 0.14 | <0.0020 | 0.0049 | |
| BED1 | 8/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2017 | 0.13 | <0.0020 | 0.0046 | |
| BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/21/2016 | 0.14 | <0.0020 | 0.003 | GAC installed 05/16/2017. |
| Location: 129 | | | | | |
| BED1 | 11/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.057 | 0.0037 | 0.011 | |
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 84 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 5/26/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/23/2022 - 5yr. |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.057 | 0.0045 | 0.015 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.057 | 0.0038 | 0.0094 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2019 | 0.066 | 0.0035 | 0.011 | |
| BED1 | 8/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 85 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|---------------------------|
| BED1 | 12/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2018 | 0.073 | 0.0030 | 0.011 | |
| BED1 | 8/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2017 | 0.073 | 0.004 | 0.011 | |
| BED1 | 9/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/14/2016 | 0.068 J | 0.0046 J | 0.0079 J | GAC installed 02/17/2017. |
| -DUP | 12/14/2016 | 0.067 | 0.0045 | 0.0077 | GAC installed 02/17/2017. |
| Location: 133 | | | | | |
| BED1 | 10/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2022 | 0.014 | <0.0020 | <0.0020 | |
| BED1 | 8/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 86 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|-----------|-----------|------------------------------------|
| BED1-DUP | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2021 | 0.013 | <0.0020 | <0.0020 | |
| BED1 | 7/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/17/2021 | 0.039 | 0.0051 J | 0.0023 | GAC installed 06/23/2021. |
| -DUP | 2/3/2017 | 0.0043 J | <0.0020 U | <0.0020 U | |
| | 2/3/2017 | 0.0045 J | <0.0020 U | <0.0020 | |
| Location: 135 | | | | | |
| BED1 | 12/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/26/2022 | 0.074 | <0.0020 | 0.0043 | |
| BED1 | 9/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/15/2022 - 5yr. |
| BED1 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2021 | 0.066 | <0.0020 | 0.0029 | |
| BED1 | 7/20/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 87 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.073 | <0.0020 | 0.0038 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2019 | 0.091 | <0.0020 | 0.0034 | |
| BED1 | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2018 | 0.10 | 0.0021 | 0.0034 | |
| BED1 | 8/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/22/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 88 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| BED1 | 3/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | 0.12 | 0.0025 | 0.0039 | |
| BED2 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2017 | 0.12 | 0.0026 | 0.0032 | |
| BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/3/2017 | 0.13 J | 0.0032 J | 0.0031 | GAC installed 03/29/2017. |
| Location: 136 | | | | | |
| BED1 | 12/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/27/2022 | 0.045 | <0.0020 | 0.0028 | Carbon Changeout 08/18/2022 - 5yr. |
| BED1 | 9/27/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/18/2022 - 5yr. |
| BED1 | 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2021 | 0.055 | <0.0020 | 0.0026 | |
| BED1 | 8/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 89 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|-----------------------------------|
| BED1 | 11/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2020 | 0.052 | <0.002 | 0.0035 | |
| BED1 | 8/3/2020 | <0.002 | <0.002 | <0.002 | |
| BED1 | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2019 | 0.046 | <0.0020 | 0.0026 | |
| BED1 | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2018 | 0.052 | <0.0020 | <0.0020 | |
| BED1 | 8/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/29/2017 | 0.055 | <0.0020 | <0.0020 | Carbon Changeout 08/23/2017 - Fe. |
| BED1 | 9/29/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/23/2017 - Fe. |

2/8/2023 Page 90 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|-----------|-----------|------------------------------------|
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/3/2017 | 0.045 J | <0.0020 U | <0.0020 U | GAC installed 03/07/2017. |
| Location: 140 | | | | | |
| BED1 | 11/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2022 | 0.049 | 0.011 | 0.016 | |
| BED1 | 8/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 04/27/2022 - 5yr. |
| BED1 | 3/2/2022 | 0.0021 | <0.0020 | <0.0020 | |
| BED2 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2021 | 0.0053 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/8/2021 | 0.0042 | <0.0020 | <0.0020 | |
| BED2 | 11/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2021 | 0.049 | 0.011 | 0.017 | |
| BED1 | 7/23/2021 | 0.0056 | <0.0020 | <0.0020 | |
| BED2 | 7/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | 0.0045 | <0.0020 | <0.0020 | |
| BED2 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | 0.0065 | <0.0020 | <0.0020 | |

2/8/2023 Page 91 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED2 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | 0.0021 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.063 | 0.011 | 0.019 | |
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.078 | 0.012 | 0.020 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/17/2018 | 0.060 | 0.011 | 0.015 | |
| BED1 | 9/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 92 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| PT | 9/29/2017 | 0.077 | 0.009 | 0.012 | |
| BED1 | 9/29/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/14/2017 | 0.088 | 0.01 | 0.014 | GAC installed 04/19/2017. |
| Location: 142 | | | | | |
| BED1 | 10/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2022 | 0.054 | <0.0020 | 0.0039 | |
| BED1 | 7/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/10/2022 - 5yr. |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.0056 | <0.0020 | <0.0020 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.053 | <0.0020 | 0.0042 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 93 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 2/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2019 | 0.068 | <0.0020 | 0.0037 | |
| BED1 | 8/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2018 | 0.071 | <0.0020 | 0.0048 | |
| BED1 | 8/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2017 | 0.13 | 0.006 | 0.031 | |
| BED1 | 9/7/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/14/2017 | 0.082 | <0.0020 | 0.0023 | GAC installed 03/22/2017. |
| Location: 149 | | | | | |
| BED1 | 11/2/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 94 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1-DUP | 11/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2022 | 0.059 | 0.0029 | 0.0027 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/12/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 05/12/2022 - 5yr. |
| BED1 | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.065 | 0.0060 | 0.0041 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2020 | 0.064 | 0.0041 | 0.0029 | |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 95 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 10/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/1/2019 | 0.072 | 0.0049 | 0.0037 | |
| BED1 | 8/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/17/2018 | 0.065 | 0.0092 | 0.0048 | |
| BED1 | 9/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/15/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2017 | 0.072 | 0.0091 | 0.0064 | |
| BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 96 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| -DUP | 2/20/2017 | 0.06 | 0.0085 | 0.0036 | GAC installed 04/21/2017. |
| | 2/20/2017 | 0.061 | 0.0083 | 0.0038 | GAC installed 04/21/2017. |
| Location: 154 | | | | | |
| PT | 10/19/2022 | 0.078 | 0.0039 | 0.012 | |
| BED1 | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/09/2022 - 5yr. |
| BED1 | 6/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2021 | 0.055 | 0.0020 | 0.0084 | |
| BED1 | 9/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.055 | 0.0021 | 0.0073 | |

2/8/2023 Page 97 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2019 | 0.060 | 0.0022 | 0.0069 | |
| BED1 | 9/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2018 | 0.063 | 0.0024 | 0.0061 | |
| BED1 | 9/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2017 | 0.062 | 0.0027 | 0.0059 | |
| BED1 | 9/6/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/27/2017 | 0.059 | 0.0027 | 0.0053 | GAC installed 04/03/2017. |

2/8/2023 Page 98 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------------------|
| Location: 155 | | | | | |
| BED1 | 11/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2022 | 0.030 | <0.0020 | <0.0020 | |
| BED1 | 9/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2021 | 0.022 | <0.0020 | <0.0020 | |
| BED1 | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2020 | 0.018 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| PT | 8/11/2020 | 0.018 | <0.0020 | <0.0020 | |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 99 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 2/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.0094 | <0.0020 | <0.0020 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2018 | 0.0054 | <0.0020 | <0.0020 | |
| BED1 | 7/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/27/2017 | 0.015 | <0.0020 | <0.0020 | GAC installed 02/07/2018. |
| Location: 161 | | | | | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 100 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/30/2021 | 0.085 | 0.038 J | 0.025 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2019 | 0.10 | 0.032 | 0.025 | |
| BED1 | 8/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2018 | 0.077 | 0.022 | 0.015 | |
| BED1 | 7/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 101 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| PT | 9/20/2017 | 0.085 | 0.026 | 0.019 | |
| BED1 | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/23/2017 | 0.079 | 0.022 | 0.022 | GAC installed 05/10/2017. |
| -DUP | 3/23/2017 | 0.079 | 0.022 | 0.022 | GAC installed 05/10/2017. |
| Location: 162 | | | | | |
| BED1 | 12/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2022 | 0.086 | 0.0044 | 0.013 | |
| BED1 | 9/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/21/2021 - 5yr. |
| PT | 8/16/2021 | 0.062 | 0.0048 J | 0.011 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 102 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|----------|
| BED1 | 11/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.059 J | 0.0065 J | 0.0082 J | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/11/2019 | 0.051 | 0.0053 | 0.0043 | |
| BED1 | 9/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2018 | 0.047 | 0.0036 | 0.0028 | |
| BED1 | 8/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 12/11/2017 | 0.0022 | <0.0020 | <0.0020 | |

2/8/2023 Page 103 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED2 | 12/11/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/27/2017 | 0.075 | 0.0033 | 0.0045 B | |
| BED1 | 9/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/28/2017 | 0.065 | 0.0044 | 0.0035 | GAC installed 05/11/2017. |
| Location: 164 | | | | | |
| BED1 | 12/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 12/13/2022 - 5yr. |
| PT | 9/13/2022 | 0.078 | <0.0020 | 0.0055 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2022 | 0.0028 | <0.0020 | <0.0020 | |
| BED2 | 6/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/23/2021 | 0.0026 | <0.0020 | <0.0020 | |
| BED2 | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/17/2021 | 0.067 | <0.0020 | 0.0043 | |
| BED1 | 9/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/21/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 104 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 10/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2019 | 0.079 | <0.0020 | 0.0027 | |
| BED1 | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2018 | 0.073 | <0.0020 | 0.0022 | |
| BED1 | 8/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/16/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 105 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1 | 3/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/22/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/02/2017 - Fe. |
| BED1-DUP | 12/22/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/02/2017 - Fe. |
| | 4/11/2017 | 0.068 | <0.0020 | <0.0020 | GAC installed 08/03/2017. |
| Location: 168 | | | | | |
| BED1 | 11/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/27/2022 | 0.063 | 0.0043 | 0.0095 | |
| BED1 | 7/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/28/2022 | 0.064 | 0.0044 | 0.011 | GAC installed 04/20/2022. |
| | 5/17/2017 | 0.1 J | 0.0071 J | 0.0053 J | Declined treatment offer. |
| Location: 169 | | | | | |
| BED1 | 11/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2022 | 0.11 | 0.058 | 0.015 | Carbon Changeout 08/31/2022 - 5yr. |
| BED1 | 9/1/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 08/31/2022 - 5yr. |
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 106 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/23/2021 | 0.10 | 0.11 | 0.019 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.14 | 0.044 | 0.016 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2019 | 0.12 | 0.059 | 0.014 | |
| BED1 | 8/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2018 | 0.079 | 0.092 | 0.016 | |

2/8/2023 Page 107 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1 | 8/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/23/2017 - Fe. |
| | 5/17/2017 | 0.085 J | 0.055 J | 0.011 J | GAC installed 07/06/2017. |
| Location: 170 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2022 | 0.036 | 0.0029 | 0.0067 | Carbon Changeout 08/30/2022 - 5yr. |
| BED1 | 8/30/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/30/2022 - 5yr. |
| BED1 | 5/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 10/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2021 | 0.070 | 0.0061 | 0.012 | |
| BED1 | 8/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/28/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 108 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|---------------------------|
| BED1-DUP | 10/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.043 | 0.0023 | 0.0038 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2019 | 0.064 | 0.0049 | 0.0067 | |
| BED1 | 8/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2018 | 0.066 | 0.0046 | 0.0069 | |
| BED1 | 8/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/17/2017 | 0.063 J | 0.0047 J | 0.0048 J | GAC installed 07/05/2017. |

2/8/2023 Page 109 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| Location: 171 | | | | | |
| BED1 | 11/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2022 | 0.17 | 0.0057 | 0.0082 | |
| BED1 | 9/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2021 | 0.18 | 0.0029 | 0.0054 | |
| BED1 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.29 | 0.0070 | 0.0085 | |
| BED1 | 8/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/2/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 110 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1 | 12/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2019 | 0.13 | <0.0020 | 0.002 | |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/18/2018 | 0.082 | 0.0022 | 0.0028 | |
| BED1 | 9/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 5/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/17/2017 | 0.12 J | 0.032 J | 0.0027 J | GAC installed 07/31/2017. |
| Location: 172 | | | | | |
| BED1 | 12/14/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Carbon Changeout 12/14/2022 - 5yr. |
| PT | 8/2/2022 | 0.059 J | 0.0025 J | 0.0042 J | |
| BED1 | 8/2/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/26/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 111 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|----------|
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.080 | 0.0024 J | 0.0075 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.064 | 0.0023 | 0.0036 | |
| BED1 | 8/19/2020 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2019 | 0.063 | 0.0021 | 0.0028 | |
| BED1 | 9/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/6/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 112 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|-----------------------------------|
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/13/2018 | 0.041 | <0.0020 | 0.0021 | |
| BED1 | 8/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/02/2017 - Fe. |
| -DUP | 5/18/2017 | 0.059 B | 0.0097 B | 0.003 B | GAC installed 09/12/2017. |
| | 5/18/2017 | 0.058 B | 0.019 B | 0.0031 B | GAC installed 09/12/2017. |
| Location: 175 | | | | | |
| PT | 9/13/2022 | 0.068 | 0.032 | 0.010 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2021 | 0.043 | 0.020 | 0.0060 | |
| BED1 | 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 113 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2020 | 0.062 | 0.029 | 0.0069 | |
| BED1 | 9/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2019 | 0.061 | 0.026 | 0.0086 | |
| BED1 | 8/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2018 | 0.065 | 0.041 | 0.0070 | |
| BED1 | 8/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 114 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| | 5/30/2017 | 0.064 | 0.045 | 0.0071 | GAC installed 08/01/2017. |
| Location: 183 | | | | | |
| BED1 | 12/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.0022 | <0.0020 | <0.0020 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/02/2022 - 5yr. |
| BED1 | 2/23/2022 | 0.048 | 0.021 | 0.013 | |
| BED2 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2021 | 0.050 | 0.017 | 0.015 | |
| BED1 | 9/7/2021 | 0.047 | 0.015 | 0.013 | |
| BED2 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2021 | 0.045 | 0.017 | 0.013 | |
| BED1-DUP | 5/4/2021 | 0.052 | 0.020 | 0.015 | |
| BED2 | 5/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | 0.055 | 0.021 | 0.020 | |
| BED2 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/14/2020 | 0.061 | 0.020 | 0.019 | |

2/8/2023 Page 115 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------------------|
| BED2 | 10/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.059 | 0.017 | 0.016 | |
| PT | 8/12/2020 | 0.056 | 0.017 | 0.016 | Split sampling for method comparison. |
| BED1 | 8/12/2020 | 0.058 | 0.016 | 0.016 | Split sampling for method comparison. |
| BED1 | 8/12/2020 | 0.054 J | 0.017 | 0.015 | |
| BED1-DUP | 8/12/2020 | 0.054 | 0.017 | 0.014 | |
| BED2 | 8/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED2 | 8/12/2020 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | Split sampling for method comparison. |
| BED1 | 6/23/2020 | 0.068 | 0.038 | 0.016 | |
| BED2 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/28/2019 | 0.050 | 0.019 J | 0.015 | |
| BED2 | 10/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2019 | 0.058 | 0.022 | 0.015 | |
| BED1 | 7/24/2019 | 0.052 | 0.022 | 0.014 | |
| BED2 | 7/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2019 | 0.049 | 0.011 | 0.013 | |
| BED2 | 4/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2019 | 0.055 | 0.0089 | 0.013 | |

2/8/2023 Page 116 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED2 | 2/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/6/2018 | 0.060 | 0.0089 | 0.013 | |
| BED2 | 11/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/10/2018 | 0.063 | 0.0086 | 0.012 | |
| BED1 | 7/10/2018 | 0.057 | 0.0088 | 0.011 | |
| BED2 | 7/10/2018 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/17/2018 | 0.065 | 0.01 | 0.011 | |
| BED2 | 4/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2018 | 0.07 | 0.014 | 0.011 | |
| BED2 | 2/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | 0.075 | 0.012 | 0.011 | Carbon Changeout 11/06/2017 - Fe. |
| BED2 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/06/2017 - Fe. |
| | 5/31/2017 | 0.096 | 0.019 | 0.0092 | GAC installed 08/02/2017. |
| Location: 184 | | | | | |
| PT | 11/3/2022 | 0.081 | 0.040 | 0.021 | Carbon Changeout 11/02/2022 - 5yr. |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/02/2022 - 5yr. |
| BED1 | 9/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 117 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|---------|---------------------------------------|
| BED1 | 3/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2021 | 0.075 | 0.072 | 0.011 | |
| BED1 | 9/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| BED1 | 10/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2020 | 0.10 | 0.11 | 0.010 | |
| PT | 8/10/2020 | 0.10 | 0.10 | 0.011 | Split sampling for method comparison. |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/5/2019 | 0.12 | 0.061 | 0.010 | |
| BED1 | 9/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 118 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 2/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/31/2018 | 0.077 | 0.050 | 0.0069 | |
| BED1 | 7/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/13/2017 | <0.0020 | <0.0022 | <0.0020 | |
| BED2 | 12/13/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/31/2017 | 0.074 | 0.05 | 0.0048 | GAC installed 08/24/2017. |
| Location: 195 | | | | | |
| BED1 | 12/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/5/2022 | 0.067 | <0.0020 | 0.0040 | |
| BED1 | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.069 | <0.0020 | 0.0028 | |

2/8/2023 Page 119 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.067 | <0.0020 | 0.0024 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2019 | 0.074 | <0.0020 | <0.0020 | |
| BED1 | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/18/2018 | 0.059 | <0.0020 | <0.0020 | GAC installed 05/15/2019. |
| | 8/8/2017 | 0.047 | <0.0020 | <0.0020 | |
| Location: 198 | | | | | |
| BED1 | 10/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.057 | 0.027 | 0.0064 | |
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 120 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|----------|
| BED1 | 4/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.058 | 0.017 | 0.0069 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.058 | 0.024 | 0.0047 | |
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2019 | 0.080 | 0.017 | 0.0053 | |
| BED1 | 7/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 121 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/13/2018 | 0.079 | 0.021 | 0.0054 | |
| BED1 | 8/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 9/12/2017 | 80.0 | 0.02 | 0.005 | GAC installed 10/16/2017. |
| -DUP | 9/12/2017 | 0.082 | 0.02 | 0.0048 | GAC installed 10/16/2017. |
| Location: 200 | | | | | |
| BED1 | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2022 | 0.015 | 0.013 | <0.0020 | |
| BED1 | 8/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2021 | 0.017 | 0.016 | <0.0020 | |
| BED1 | 8/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 122 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|---|---|---|---|
| 12/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/23/2020 | 0.017 | 0.021 | <0.0020 | |
| 9/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 10/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 7/19/2019 | 0.014 | 0.024 | <0.0020 | |
| 7/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 4/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 10/26/2018 | 0.014 | 0.016 | <0.0020 | GAC installed 01/30/2019. |
| 10/17/2017 | 0.012 | 0.015 | <0.0020 | |
| | | | | |
| 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 8/16/2022 | 0.039 | 0.0050 | 0.0026 | |
| 8/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 11/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 9/23/2020 9/23/2020 6/25/2020 2/20/2020 10/23/2019 7/19/2019 7/19/2019 4/11/2019 10/26/2018 10/17/2017 11/7/2022 8/16/2022 8/16/2022 4/27/2022 2/1/2022 | 9/23/2020 0.017 9/23/2020 <0.0020 | 9/23/2020 0.017 0.021 9/23/2020 <0.0020 | 9/23/2020 0.017 0.021 <0.0020 |

2/8/2023 Page 123 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|-----------------------------------|
| PT | 8/26/2021 | 0.035 | 0.0047 | 0.0023 | |
| BED1 | 8/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/13/2020 - Fe. |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2020 | 0.032 | 0.0042 | <0.002 | |
| BED1 | 8/4/2020 | <0.002 | <0.002 | <0.002 | |
| BED1 | 3/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/11/2019 | 0.034 | 0.0036 | <0.0020 | |
| BED1 | 9/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2018 | 0.029 | 0.0037 | <0.0020 | |
| BED1 | 7/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/26/2017 | 0.026 | 0.004 | <0.0020 | GAC installed 04/10/2018. |

2/8/2023 Page 124 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| Location: 205 | | | | | |
| BED1 | 11/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2022 | 0.049 | 0.0066 | 0.0069 | |
| BED1 | 8/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2021 | 0.072 | 0.0070 J | 0.013 | |
| BED1 | 9/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.060 | 0.0064 | 0.022 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 125 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 1/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2019 | 0.081 | 0.0078 | 0.021 | |
| BED1 | 7/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/12/2018 | 0.061 | 0.0051 | 0.0043 | |
| BED1 | 7/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/26/2017 | 0.068 | 0.0043 | 0.0036 | GAC installed 01/17/2018. |
| Location: 206 | | | | | |
| BED1 | 12/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.065 | 0.0037 | 0.015 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 126 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| 3/2021 <0.00 2021 0.050 2021 <0.00 2/2021 <0.00 2021 <0.00 | 0.0027 J 20 <0.0020 20 <0.0020 | <0.0020 0.0080 <0.0020 <0.0020 <0.0020 | |
|--|--------------------------------------|--|------------------------|
| 2021 <0.00 2/2021 <0.00 2021 <0.00 | 20 <0.0020 20 <0.0020 | <0.0020 <0.0020 | |
| 2/2021 <0.00 2021 <0.00 | 20 <0.0020 | <0.0020 | |
| 2021 <0.00 | | | |
| | 20 <0.0020 | <0.0020 | |
| 10/2020 <0.00 | | | |
| 10/2020 \0.00 | 20 <0.0020 | <0.0020 | |
| 10/2020 <0.00 | 20 <0.0020 | <0.0020 | |
| 0/2020 <0.00 | 20 <0.0020 | <0.0020 | |
| 0/2020 <0.00 | 20 <0.0020 | <0.0020 | |
| 0/2020 <0.00 | 20 <0.0020 | <0.0020 | |
| 6/2020 <0.00 | 20 <0.0020 | <0.0020 | |
| 28/2019 <0.00 | 20 <0.0020 | <0.0020 | |
| 2019 0.070 | 0.0034 | 0.012 | |
| 2019 <0.00 | 20 <0.0020 | <0.0020 | |
| 5/2019 <0.00 | 20 <0.0020 | <0.0020 | |
| 5/2019 <0.00 | 20 <0.0020 | <0.0020 | |
| 7/2019 <0.00 | 20 <0.0020 | <0.0020 | |
| 29/2018 <0.00 | 20 <0.0020 | <0.0020 | |
| | 0/2020 <0.00 | 0/2020 <0.0020 | 0/2020 <0.0020 |

2/8/2023 Page 127 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 7/12/2018 | 0.10 | 0.0045 | 0.019 | |
| BED1 | 7/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/26/2017 | 0.098 | 0.0043 | 0.019 | GAC installed 01/31/2018. |
| Location: 207 | | | | | |
| BED1 | 10/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.050 | 0.0076 | 0.0030 | |
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.059 | 0.015 | 0.0046 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 128 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.052 | 0.0064 | 0.0030 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/8/2019 | 0.054 | 0.0063 | 0.0029 | |
| BED1 | 7/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/17/2018 | 0.059 | 0.0071 | 0.0021 | |
| BED1 | 7/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/27/2017 | 0.054 | 0.0088 | 0.0029 | GAC installed 02/02/2018. |
| Location: 208 | | | | | |
| BED1 | 10/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/14/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 129 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 7/25/2022 | 0.040 | <0.0020 | <0.0020 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.046 | 0.0021 | <0.0020 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.038 | <0.0020 | <0.0020 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2019 | 0.036 | <0.0020 | <0.0020 | |
| BED1 | 7/23/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 130 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 4/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2018 | 0.022 | <0.0020 | <0.0020 | |
| BED1 | 7/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/27/2017 | 0.032 | <0.0020 | <0.0020 | GAC installed 02/13/2018. |
| Location: 209 | | | | | |
| BED1 | 11/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | 0.045 | 0.0042 J | 0.0026 | |
| BED1 | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.044 | 0.0051 | 0.0025 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 131 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|--|-------------------------|-------------------------|---------------------------|
| 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/28/2020 | 0.037 | 0.0047 | <0.0020 | |
| 9/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 3/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/27/2019 | 0.040 | 0.0045 | 0.0022 | |
| 9/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 4/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 2/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 11/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 7/10/2018 | 0.039 | 0.0041 | <0.0020 | |
| 7/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 4/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 10/27/2017 | 0.039 | 0.0036 | <0.0020 | GAC installed 01/19/2018. |
| 10/27/2017 | 0.038 | 0.0036 | <0.0020 | GAC installed 01/19/2018. |
| | | | | |
| 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/15/2021 12/3/2020 9/28/2020 9/28/2020 6/17/2020 3/9/2020 9/27/2019 9/27/2019 4/24/2019 2/7/2018 7/10/2018 7/10/2018 10/27/2017 10/27/2017 | 2/15/2021 <0.0020 | 2/15/2021 <0.0020 | 2/15/2021 <0.0020 |

2/8/2023 Page 132 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|----------|
| PT | 9/7/2022 | 0.042 | 0.011 | 0.0096 | |
| BED1 | 9/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.048 | 0.011 J | 0.0094 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2020 | 0.046 | 0.011 | 0.0070 | |
| BED1 | 9/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2019 | 0.063 | 0.014 | 0.0097 | |
| BED1 | 9/12/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 133 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 5/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2018 | 0.052 | 0.010 | 0.0075 | |
| BED1 | 8/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/27/2017 | 0.06 | 0.01 | 0.0077 | GAC installed 02/01/2018. |
| Location: 213 | | | | | |
| BED1 | 10/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2022 | 0.019 | <0.0020 | 0.0027 | |
| BED1 | 8/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.032 | <0.0020 | 0.0040 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 134 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.18 | <0.0020 | 0.016 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2019 | 0.039 | <0.0020 | 0.0035 | |
| BED1 | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2018 | 0.045 | <0.0020 | 0.0034 | |
| BED2 | 10/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/10/2018 | 0.23 | <0.0020 | 0.011 | |
| BED1 | 7/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/30/2017 | 0.047 | <0.0020 | 0.0026 | GAC installed 01/10/2018. |

2/8/2023 Page 135 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| Location: 214 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/5/2022 | 0.027 | 0.0023 | <0.0020 | |
| BED1 | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/8/2021 | 0.024 | 0.0021 | <0.0020 | |
| BED1 | 7/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 136 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 8/17/2020 | 0.024 | 0.0032 | <0.0020 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/15/2019 | 0.028 | 0.0025 | <0.0020 | |
| BED1 | 7/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/18/2019 | 0.0026 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2018 | 0.018 | 0.0032 | <0.0020 | |
| BED1 | 8/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/30/2017 | 0.017 | <0.0020 | <0.0020 | GAC installed 04/20/2018. |
| Location: 215 | | | | | |
| BED1 | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2022 | 0.057 | 0.010 | 0.0060 | |
| BED1 | 8/18/2022 | 0.0024 | <0.0020 | <0.0020 | |

2/8/2023 Page 137 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|---------|---------|----------|
| BED2 | 8/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/27/2022 | 0.0056 J | <0.0020 | <0.0020 | |
| BED1-DUP | 4/27/2022 | 0.0028 J | <0.0020 | <0.0020 | |
| BED2 | 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/2/2022 | 0.011 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/2/2022 | 0.012 | <0.0020 | <0.0020 | |
| BED2 | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2021 | 0.070 | 0.011 | 0.0062 | |
| BED1 | 8/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.053 | 0.012 | 0.0055 | |
| BED1 | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 138 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|---------|------------|---------------------------|
| BED1 | 1/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/10/2019 | 0.063 | 0.0099 | 0.0042 | |
| BED1 | 7/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2018 | 0.050 | 0.0087 | 0.0035 | |
| BED1 | 7/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/30/2017 | 0.049 | 0.0092 | 0.0033 | GAC installed 01/16/2018. |
| Location: 216 | | | | | |
| BED1 | 10/5/2022 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |
| PT | 7/13/2022 | 0.037 | <0.0020 | <0.0020 | |

2/8/2023 Page 139 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/6/2022 | 0.0024 | <0.0020 | <0.0020 | |
| BED2 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.049 | 0.0020 | 0.0025 | |
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | 0.0034 | <0.0020 | <0.0020 | |
| BED2 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.036 | <0.0020 | 0.0025 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2020 | 0.0042 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2019 | 0.049 | 0.0057 | 0.0029 | |

2/8/2023 Page 140 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2018 | 0.058 | 0.0029 | 0.0042 | |
| BED1 | 7/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/30/2017 | 0.027 | <0.0020 | <0.0020 | GAC installed 01/19/2018. |
| Location: 217 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.062 | 0.0031 | 0.010 | |
| BED1 | 7/18/2022 | 0.0042 | <0.0020 | <0.0020 | |
| BED2 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 141 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| PT | 7/19/2021 | 0.080 | 0.0035 | 0.015 | |
| BED1 | 7/19/2021 | 0.015 | <0.0020 | <0.0020 | |
| BED2 | 7/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2020 | 0.091 | 0.0037 J | 0.015 J | |
| BED1 | 8/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/21/2019 | 0.091 | 0.0064 | 0.016 | |
| BED1 | 8/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2018 | 0.093 | 0.0037 | 0.014 | |
| BED1 | 7/13/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 142 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/30/2017 | 0.089 | 0.004 | 0.013 | GAC installed 01/16/2018. |
| Location: 218 | | | | | |
| BED1 | 10/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2022 | 0.075 | 0.0063 | 0.0073 | |
| BED1 | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2021 | 0.086 | 0.0058 | 0.0075 | |
| BED1 | 7/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2020 | 0.063 | 0.0065 | 0.0072 | |
| BED1 | 8/3/2020 | <0.002 | <0.002 | <0.002 | |

2/8/2023 Page 143 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/15/2019 | 0.082 | 0.0078 | 0.0074 | |
| BED1 | 7/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2018 | 0.073 | 0.0097 | 0.0076 | |
| BED1 | 7/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/31/2017 | 0.078 | 0.0075 | 0.0069 | GAC installed 01/25/2018. |
| Location: 219 | | | | | |
| BED1 | 11/15/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 144 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 9/14/2022 | 0.050 | 0.0030 | <0.0020 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2021 | 0.041 | 0.0022 | <0.0020 | |
| BED1 | 9/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.053 | 0.0028 | <0.0020 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 145 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 10/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2019 | 0.040 | 0.0026 | <0.0020 | |
| BED1 | 7/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2018 | 0.041 | 0.0028 | <0.0020 | |
| BED1 | 7/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/31/2017 | 0.042 | 0.003 | <0.0020 | GAC installed 01/25/2018. |
| Location: 220 | | | | | |
| BED1 | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.034 | <0.0020 | <0.0020 | |
| BED1 | 7/25/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 146 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1-DUP | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2021 | 0.026 | <0.0020 | <0.0020 | |
| BED1 | 7/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2020 | 0.023 | <0.002 | <0.002 | |
| BED1 | 8/3/2020 | <0.002 | <0.002 | <0.002 | |
| BED1 | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| - | 8/14/2019 | 0.021 | <0.0020 | <0.0020 | GAC installed 10/21/2019. |
| | 4/23/2018 | 0.0091 | <0.0020 | <0.0020 | |
| -DUP | 4/23/2018 | 0.0094 | <0.0020 | <0.0020 | |
| | 11/3/2017 | 0.011 | <0.0020 | <0.0020 | |

2/8/2023 Page 147 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| Location: 222 | | | | | |
| BED1 | 10/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/9/2022 | 0.059 | 0.0049 J | 0.0060 | |
| BED1 | 8/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2021 | 0.065 | 0.010 | 0.0074 | |
| BED1 | 7/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2020 | 0.058 | 0.0061 | 0.0053 | |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2020 | 0.0026 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 148 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| led 01/18/2018. |
|-----------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |

2/8/2023 Page 149 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 7/14/2021 | 0.032 | 0.0086 | 0.0020 | |
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.026 | 0.0084 | <0.0020 | |
| BED1 | 8/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2019 | 0.033 | 0.0076 | <0.0020 | |
| BED1 | 7/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/17/2018 | 0.023 | 0.0078 | <0.0020 | |
| BED1 | 7/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 150 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/3/2017 | 0.024 | 0.0075 | <0.0020 | GAC installed 02/07/2018. |
| Location: 224 | | | | | |
| BED1 | 12/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2022 | 0.051 | <0.0020 | 0.0024 | |
| BED1 | 9/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2021 | 0.076 | 0.013 | 0.0068 | |
| BED1 | 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.058 | 0.0029 | 0.0026 | |
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 151 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 2/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2019 | 0.078 | 0.0093 | 0.0050 | |
| BED1 | 8/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2018 | 0.059 | 0.0026 | 0.0027 | |
| BED1 | 8/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/7/2017 | 0.043 | <0.0020 | <0.0020 | GAC installed 02/09/2018. |
| Location: 225 | | | | | |
| BED1 | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2022 | 0.035 | 0.0032 | <0.0020 | |
| BED1 | 7/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 152 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 10/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.037 | 0.0051 | <0.0020 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.042 | 0.0034 | <0.0020 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2019 | 0.034 | 0.0037 | <0.0020 | |
| BED1 | 8/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2018 | 0.036 | 0.0030 | <0.0020 | |
| BED1 | 9/10/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 153 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/7/2017 | 0.028 | 0.0036 | <0.0020 | GAC installed 01/26/2018. |
| Location: 226 | | | | | |
| BED1 | 12/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2022 | 0.050 | 0.0055 | 0.0026 | |
| BED1 | 9/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/23/2021 | 0.042 | 0.0048 | 0.0023 | |
| BED1 | 9/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 154 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| PT | 9/14/2020 | 0.045 | 0.0057 J | 0.0023 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2019 | 0.042 | 0.016 | 0.0024 | |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/17/2018 | 0.040 | 0.0055 | <0.0020 | |
| BED1 | 7/17/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/13/2017 | 0.037 | 0.0052 | <0.0020 | GAC installed 02/14/2018. |
| Location: 227 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 155 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 7/26/2022 | 0.19 | <0.0020 | 0.0029 | |
| BED1 | 7/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.18 | 0.0056 | 0.0046 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.14 | <0.0020 | 0.0022 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/15/2019 | 0.18 | <0.0020 | <0.0020 | |
| BED1 | 7/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/10/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 156 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 1/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/12/2018 | 0.19 | <0.0020 | <0.0020 | |
| BED1 | 7/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/13/2017 | 0.22 | <0.0020 | <0.0020 | GAC installed 01/26/2018. |
| Location: 230 | | | | | |
| BED1 | 11/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.029 | 0.0023 | 0.0033 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.021 | <0.0020 | 0.0030 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 157 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|----------|--|
| PT | 9/8/2020 | 0.020 | <0.0020 | 0.0027 | |
| BED1 | 9/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2019 | 0.053 | 0.0036 | 0.0057 | |
| BED1 | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2018 | 0.027 | 0.0021 | 0.0027 | |
| BED1 | 7/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/14/2017 | 0.052 J | 0.0031 J | 0.0056 J | Before treatment sample. GAC installed 02/06/2018. |
| | 11/14/2017 | 0.071 J | 0.0063 J | 0.01 J | GAC installed 02/06/2018. |
| Location: 231 | | | | | |
| BED1 | 12/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2022 | 0.071 | 0.0037 | 0.0064 | |

2/8/2023 Page 158 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 8/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/27/2021 | 0.13 | 0.0049 | 0.010 | |
| BED1 | 9/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/23/2020 | 0.16 | 0.0043 | 0.0065 | |
| BED1 | 9/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/26/2019 | 0.097 | 0.0026 | 0.0063 | |
| BED1 | 9/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 1/17/2019 | 0.089 | 0.0037 | 0.0062 | |

2/8/2023 Page 159 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 1/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/14/2017 | 0.08 | 0.0025 | 0.0057 | GAC installed 04/11/2018. |
| Location: 233 | | | | | |
| BED1 | 10/19/2022 | 0.0098 | <0.0020 | <0.0020 | |
| BED2 | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2022 | 0.075 | 0.0091 | 0.0088 | |
| BED1 | 8/18/2022 | 0.015 | <0.0020 | <0.0020 | |
| BED2 | 8/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2022 | 0.0084 | <0.0020 | <0.0020 | |
| BED2 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2022 | 0.011 | <0.0020 | <0.0020 | |
| BED2 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2021 | 0.0075 | <0.0020 | <0.0020 | |
| BED2 | 11/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.059 | 0.0091 | 0.0070 | |
| BED1 | 8/16/2021 | 0.0039 | <0.0020 | <0.0020 | |
| BED2 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 160 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 5/17/2021 | 0.0046 | <0.0020 | <0.0020 | |
| BED2 | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | 0.0040 | <0.0020 | <0.0020 | |
| BED2 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2020 | 0.0027 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.069 | 0.012 | 0.0087 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/10/2019 | 0.072 | 0.0069 | 0.0056 | |
| BED1 | 7/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2018 | 0.067 | 0.0057 | 0.0050 | |
| BED1 | 9/10/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 161 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/21/2017 | 0.069 | 0.0073 | 0.0054 | GAC installed 03/27/2018. |
| Location: 235 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2022 | 0.063 | <0.0020 | 0.013 | |
| BED1 | 8/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.080 | 0.0025 | 0.017 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2020 | 0.020 | 0.0023 | 0.0073 | |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 162 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2019 | 0.11 | <0.0020 | 0.010 | |
| BED1 | 7/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2018 | 0.13 | <0.0020 | 0.011 | |
| BED1 | 7/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/27/2017 | 0.089 | <0.0020 | 0.011 | GAC installed 02/09/2018. |
| Location: 236 | | | | | |
| BED1 | 11/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2022 | 0.062 | 0.0093 | 0.0058 | |
| BED1 | 9/19/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 163 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2021 | 0.063 | 0.012 | 0.0066 | |
| BED1 | 8/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2020 | 0.054 | 0.011 | 0.0051 | |
| BED1 | 9/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2019 | 0.058 | 0.011 | 0.005 | |
| BED1 | 8/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/13/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 164 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 2/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/9/2018 | 0.060 | 0.012 | 0.0055 | |
| BED1 | 8/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| _ | 11/27/2017 | 0.051 | 0.0099 | 0.0039 | GAC installed 05/04/2018. |
| Location: 237 | | | | | |
| PT | 9/20/2022 | 0.052 | 0.0047 | 0.0029 | |
| BED1 | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2021 | 0.056 | 0.0048 | 0.0031 | |
| BED1 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 165 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|---------|---------|---------------------------|
| BED1 | 3/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.046 | 0.0049 | 0.0024 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/25/2019 | 0.037 | 0.0039 | <0.0020 | |
| BED1 | 9/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2018 | 0.044 | 0.0047 | <0.0020 | |
| BED1 | 7/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2018 | 0.0022 B | <0.0020 | <0.0020 | |
| | 11/27/2017 | 0.039 | 0.0046 | <0.0020 | GAC installed 02/20/2018. |
| Location: 238 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 166 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 7/18/2022 | 0.041 | 0.0057 | 0.0025 | |
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.046 | 0.0081 | 0.0027 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2020 | 0.036 | 0.0068 | <0.0020 | |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2019 | 0.033 | 0.0079 | <0.0020 | |

2/8/2023 Page 167 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2018 | 0.032 | 0.0052 | 0.0021 | |
| BED1 | 9/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/28/2017 | 0.029 | 0.0051 | <0.0020 | GAC installed 04/24/2018. |
| Location: 239 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2022 | 0.059 | 0.0036 | 0.014 | |
| BED1 | 8/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2021 | 0.061 | 0.0036 | 0.019 | |

2/8/2023 Page 168 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.067 | 0.0033 | 0.015 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2019 | 0.066 | 0.0027 | 0.014 | |
| BED1 | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2018 | 0.076 | 0.0030 | 0.013 | |
| BED1 | 7/13/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 169 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| talled 04/12/2018. |
|--------------------|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |

2/8/2023 Page 170 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| | 8/26/2019 | 0.062 | <0.0020 | 0.0021 | GAC installed 11/15/2019. |
| | 4/23/2018 | 0.0098 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.011 | <0.0020 | <0.0020 | |
| Location: 243 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2022 | 0.056 | 0.010 | 0.013 | |
| BED1 | 7/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.065 | 0.018 | 0.016 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2020 | 0.058 | 0.0096 | 0.010 | |

2/8/2023 Page 171 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2019 | 0.057 | 0.011 | 0.011 | |
| BED1 | 8/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2018 | 0.065 | 0.014 | 0.012 | |
| BED1 | 7/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.061 | 0.011 | 0.011 | GAC installed 03/27/2018. |
| Location: 244 | | | | | |
| BED1 | 12/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/28/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 172 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2019 | 0.064 | 0.009 | 0.0065 | |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/7/2018 | 0.063 | 0.0070 | 0.0066 | |
| BED1 | 8/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.033 | <0.0020 | 0.0026 | GAC installed 05/02/2018. |
| Location: 246 | | | | | |
| BED1 | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 173 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2022 | 0.066 | 0.0037 | 0.015 | |
| BED1 | 9/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2021 | 0.067 | 0.0037 | 0.015 | |
| BED1 | 8/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.065 | 0.0034 | 0.015 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 174 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2019 | 0.079 | 0.0035 | 0.015 | |
| BED1 | 8/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/25/2019 | <0.0020 | 0.0022 | <0.0020 | |
| BED1 | 2/18/2019 | <0.0020 | 0.0034 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/1/2018 | 0.076 | 0.0027 | 0.013 | |
| BED1 | 8/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.077 | 0.0031 | 0.012 | GAC installed 05/24/2018. |
| Location: 247 | | | | | |
| BED1 | 10/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2022 | 0.048 | 0.0037 | 0.0028 | |
| BED1 | 8/23/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 175 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 8/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2021 | 0.054 | 0.0047 | 0.0030 | |
| BED1 | 8/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.037 | 0.0036 | <0.0020 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2019 | 0.059 | 0.011 | 0.0062 | |

2/8/2023 Page 176 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2018 | 0.036 | 0.0036 | <0.0020 | |
| BED1 | 7/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.034 | 0.0034 | <0.0020 | GAC installed 02/20/2018. |
| Location: 248 | | | | | |
| BED1 | 12/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2022 | 0.057 | 0.0037 | 0.015 | |
| BED1 | 9/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2021 | 0.060 | 0.0043 | 0.017 | |
| BED1 | 8/19/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 177 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1-DUP | 8/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.044 | 0.0026 J | 0.012 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/25/2019 | 0.067 | 0.0035 | 0.016 | |
| BED1 | 9/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/7/2018 | 0.079 | 0.0039 | 0.016 | |
| BED1 | 8/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 11/30/2017 | 0.076 | 0.0046 | 0.017 | GAC installed 02/16/2018. |

2/8/2023 Page 178 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| | 11/30/2017 | 0.072 | 0.0043 | 0.017 | GAC installed 02/16/2018. |
| Location: 249 | | | | | |
| BED1 | 11/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2022 | 0.065 | 0.0099 | 0.0069 | |
| BED1 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/17/2021 | 0.064 | 0.0098 | 0.0074 | |
| BED1 | 9/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.064 | 0.010 | 0.0061 | |

2/8/2023 Page 179 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2019 | 0.058 | 0.010 | 0.0058 | |
| BED1 | 9/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 1/17/2019 | 0.068 | 0.013 | 0.0065 | |
| BED1 | 1/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.053 | 0.01 | 0.0048 | GAC installed 09/28/2018. |
| Location: 250 | | | | | |
| BED1 | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2022 | 0.086 | 0.011 | 0.0095 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 180 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 6/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2021 | 0.070 | 0.011 | 0.0086 | |
| BED1 | 9/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.075 | 0.0089 | 0.0076 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/25/2019 | 0.077 | 0.0094 | 0.0083 | |
| BED1 | 9/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 12/21/2018 | 0.081 | 0.0086 | 0.0058 | |

2/8/2023 Page 181 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 12/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| - | 11/30/2017 | 0.069 | 0.0092 | 0.0062 | GAC installed 09/19/2018. |
| Location: 251 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2022 | 0.058 | 0.0057 | 0.0058 | |
| BED1 | 9/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2021 | 0.062 | 0.0065 | 0.0062 | |
| BED1 | 9/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2020 | 0.067 | 0.017 | 0.0082 | |
| BED1 | 9/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/28/2020 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |

2/8/2023 Page 182 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.062 | 0.0059 | 0.0043 | GAC installed 11/05/2019. |
| Location: 255 | | | | | |
| BED1 | 11/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2022 | 0.061 | 0.0093 | 0.0051 | |
| BED1 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 2/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2021 | 0.051 | 0.0078 | 0.0040 | |
| BED1 | 7/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 183 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 11/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2020 | 0.049 | 0.0094 | 0.0036 | |
| BED1 | 9/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.056 | 0.0092 | 0.0038 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2018 | 0.045 | 0.0086 | 0.0028 | |
| BED1 | 7/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/15/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2017 | 0.047 | 0.01 | 0.0033 | GAC installed 02/22/2018. |
| Location: 256 | | | | | |
| BED1 | 10/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/27/2022 | 0.067 | 0.0087 | 0.0089 | |

2/8/2023 Page 184 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 7/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.065 | 0.011 | 0.010 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2020 | 0.069 | 0.010 | 0.0080 | |
| BED1 | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2019 | 0.079 | 0.0099 | 0.0090 | |

2/8/2023 Page 185 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2018 | <0.0020 | 0.0023 | <0.0020 | |
| PT | 7/24/2018 | 0.073 | 0.010 | 0.0072 | |
| BED1 | 7/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2017 | 0.063 | 0.012 | 0.0063 | GAC installed 03/13/2018. |
| -DUP | 12/7/2017 | 0.065 | 0.011 | 0.0061 | GAC installed 03/13/2018. |
| Location: 257 | | | | | |
| BED1 | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2022 | 0.083 | 0.0068 | 0.0064 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 186 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| PT | 9/7/2021 | 0.080 | 0.0075 | 0.0069 | |
| BED1 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.075 | 0.0088 J | 0.0066 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2019 | 0.073 | 0.0085 | 0.0073 | |
| BED1 | 9/6/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2018 | 0.086 | 0.0071 | 0.0061 | |
| BED1 | 8/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2017 | 0.082 | 0.0067 | 0.0052 | GAC installed 05/04/2018. |

2/8/2023 Page 187 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| Location: 258 | | | | | |
| BED1 | 10/31/2022 | 0.0041 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/31/2022 | 0.0044 | <0.0020 | <0.0020 | |
| BED2 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/9/2022 | 0.052 | 0.0057 J | 0.0054 | |
| BED1 | 8/9/2022 | 0.0036 | <0.0020 | <0.0020 | |
| BED2 | 8/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2022 | 0.0035 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/2/2022 | 0.0035 | <0.0020 | <0.0020 | |
| BED2 | 5/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2022 | 0.0030 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/31/2022 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2021 | 0.0022 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/15/2021 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 10/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2021 | 0.061 | 0.0056 | 0.0055 | |
| BED1 | 7/7/2021 | 0.0033 | <0.0020 | <0.0020 | |

2/8/2023 Page 188 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED2 | 7/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2020 | 0.065 | 0.0070 | 0.0060 | |
| BED1 | 9/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | 0.0041 | <0.0020 | <0.0020 | |
| BED1 | 2/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/28/2019 | 0.068 | 0.0078 | 0.0057 | |
| BED1 | 8/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/20/2018 | 0.066 | 0.0064 | 0.0041 | |
| BED1 | 8/20/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 189 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|--|-------------------------|-------------------------|---------------------------|
| 4/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 12/7/2017 | 0.064 | 0.0065 | 0.0042 | GAC installed 03/14/2018. |
| | | | | |
| 12/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 12/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 9/27/2022 | 0.054 | 0.0057 | 0.0072 | |
| 9/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 2/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 9/21/2021 | 0.059 | 0.0053 | 0.0065 | |
| 9/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 6/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 11/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/16/2020 | 0.071 | 0.0073 | 0.0079 | |
| 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 12/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/30/2018 12/7/2017 12/6/2022 12/6/2022 9/27/2022 9/27/2022 5/31/2022 2/24/2022 11/23/2021 9/21/2021 9/21/2021 6/24/2021 11/17/2020 9/16/2020 9/16/2020 6/25/2020 | 4/30/2018 <0.0020 | 4/30/2018 <0.0020 | 4/30/2018 <0.0020 |

2/8/2023 Page 190 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 9/26/2019 | 0.070 | 0.0061 | 0.0073 | |
| BED1 | 9/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/14/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2018 | 0.072 | 0.0054 | 0.0051 | |
| BED1 | 7/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2017 | 0.07 | 0.0058 | 0.0053 | GAC installed 03/20/2018. |
| Location: 260 | | | | | |
| BED1 | 11/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2022 | 0.053 | 0.0051 | 0.0040 | |
| BED1 | 9/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 191 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/30/2021 | 0.078 | 0.0061 | 0.0050 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/29/2020 | 0.069 | 0.0064 | 0.0043 | |
| BED1 | 9/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/31/2019 | 0.066 | 0.0058 | 0.0040 | |
| BED1 | 7/31/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2018 | 0.057 | 0.0064 | 0.0033 | |
| BED1 | 8/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/1/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 192 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------------------|
| | 12/7/2017 | 0.054 | 0.0058 | 0.0031 | GAC installed 03/20/2018. |
| Location: 261 | | | | | |
| BED1 | 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | 0.011 | <0.0020 | <0.0020 | |
| BED1 | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.0028 | <0.0020 | <0.0020 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2020 | 0.0054 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| PT | 8/11/2020 | 0.0049 | <0.0020 | <0.0020 | |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/11/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |

2/8/2023 Page 193 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/31/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2018 | 0.021 | 0.0026 | <0.0020 | |
| BED1 | 7/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2017 | 0.016 | 0.0021 | <0.0020 | GAC installed 03/14/2018. |
| Location: 265 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 194 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1-DUP | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/27/2022 | 0.047 | <0.0020 | <0.0020 | |
| BED1 | 7/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.050 | <0.0020 | <0.0020 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2020 | 0.042 | <0.0020 | <0.0020 | |
| BED1 | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2019 | 0.10 | <0.0020 | 0.0026 | |

2/8/2023 Page 195 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 7/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2018 | 0.029 | <0.0020 | <0.0020 | |
| BED1 | 7/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/13/2017 | 0.015 | <0.0020 | <0.0020 | GAC installed 04/17/2018. |
| Location: 266 | | | | | |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.064 | 0.0068 | 0.0052 | |
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 196 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| PT | 9/1/2021 | 0.077 | 0.0076 J | 0.0058 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2020 | 0.066 | 0.0073 | 0.0050 | |
| BED1 | 9/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2019 | 0.069 | 0.0071 | 0.0043 | |
| BED1 | 7/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2018 | 0.062 | 0.0075 | 0.0041 | |

2/8/2023 Page 197 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 7/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/13/2017 | 0.058 | 0.0079 | 0.0038 | GAC installed 04/19/2018. |
| Location: 267 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/23/2022 | 0.023 | <0.0020 | <0.0020 | GAC installed 08/10/2022. |
| | 4/27/2021 | 0.0089 | <0.0020 | <0.0020 | |
| | 8/9/2019 | 0.0026 | <0.0020 | <0.0020 | |
| -DUP | 8/8/2018 | 0.0047 | <0.0020 | <0.0020 | |
| | 8/8/2018 | 0.0047 | <0.0020 | <0.0020 | |
| | 12/14/2017 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 268 | | | | | |
| BED1 | 11/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2022 | 0.053 | 0.0022 | <0.0020 | |
| BED1 | 8/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 198 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| PT | 8/31/2021 | 0.065 | 0.0025 J | <0.0020 | |
| BED1 | 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2019 | 0.052 | 0.0023 | <0.0020 | |
| BED1 | 8/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2018 | 0.049 | <0.0020 | <0.0020 | |
| BED1 | 9/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 199 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---|
| BED1-DUP | 6/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/14/2017 | 0.041 | <0.0020 | <0.0020 | GAC installed 03/28/2018. |
| Location: 269 | | | | | |
| BED1 | 12/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2022 | 0.11 | 0.0036 | 0.014 | |
| BED1 | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/09/2021 - Pressure. |
| BED1 | 11/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.11 | 0.0047 | 0.018 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.095 | 0.0048 | 0.014 | |
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 200 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2019 | 0.11 | 0.0054 | 0.016 | |
| BED1 | 8/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2018 | 0.097 | 0.0048 | 0.015 | |
| BED1 | 8/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/14/2017 | 0.087 | 0.0041 | 0.011 | GAC installed 02/27/2018. |
| Location: 270 | | | | | |
| BED1 | 11/1/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 201 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/11/2022 | 0.056 | 0.0049 | 0.0033 | |
| BED1 | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.066 | 0.0058 | 0.0033 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.051 | 0.0047 | 0.0022 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2019 | 0.056 | 0.0057 | 0.0028 | |

2/8/2023 Page 202 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 9/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2018 | 0.057 | 0.0058 | 0.0027 | |
| BED1 | 9/12/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/15/2017 | 0.045 | 0.0047 | 0.0021 | GAC installed 05/03/2018. |
| Location: 271 | | | | | |
| BED1 | 10/21/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/11/2022 | 0.060 | 0.0069 | 0.0058 | |
| BED1 | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 5/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 2/7/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 11/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/12/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 203 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/27/2021 | 0.063 | 0.0081 | 0.0065 | |
| BED1 | 8/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | 0.063 | 0.0068 | 0.0056 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2019 | 0.074 | 0.0067 | 0.0047 | |
| BED1 | 8/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2018 | 0.065 | 0.0070 | 0.0037 | |

2/8/2023 Page 204 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|---------|------------|---------------------------|
| BED1 | 7/19/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/22/2017 | 0.068 | 0.0081 | 0.0042 | GAC installed 03/23/2018. |
| Location: 272 | | | | | |
| BED1 | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2022 | 0.053 | 0.0031 | <0.0020 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2021 | 0.043 | 0.0040 | <0.0020 | |
| BED1 | 9/3/2021 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |
| BED1 | 5/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.037 | 0.0026 | <0.0020 | |

2/8/2023 Page 205 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/23/2019 | 0.028 | 0.0026 | <0.0020 | |
| BED1 | 9/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/9/2018 | 0.029 | 0.0026 | <0.0020 | |
| BED1 | 7/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/22/2017 | 0.017 | 0.0028 | <0.0020 | GAC installed 04/24/2018. |
| Location: 274 | | | | | |
| BED1 | 12/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.037 | 0.0036 | 0.0022 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 206 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|----------|
| BED1-DUP | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2021 | 0.047 | 0.0045 | 0.0032 | |
| BED1 | 9/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/22/2020 | 0.019 | 0.0024 | <0.0020 | |
| BED1 | 9/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.045 | 0.012 | 0.0026 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 207 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 9/25/2018 | 0.032 | 0.0040 | <0.0020 | |
| BED1 | 9/25/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/28/2017 | 0.03 | 0.004 | <0.0020 | GAC installed 03/28/2018. |
| Location: 278 | | | | | |
| BED1 | 12/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2022 | 0.071 | 0.0020 | <0.0020 | |
| BED1 | 9/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/22/2021 | 0.064 | <0.0020 | <0.0020 | |
| BED1 | 9/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 208 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 6/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2020 | 0.1 | <0.002 | <0.002 | |
| BED1 | 8/3/2020 | <0.002 | <0.002 | <0.002 | |
| BED1-DUP | 8/3/2020 | <0.002 | <0.002 | <0.002 | |
| BED1 | 3/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/4/2019 | 0.076 | 0.002 | <0.0020 | |
| BED1 | 9/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2018 | 0.081 | <0.0020 | <0.0020 | |
| BED1 | 8/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/3/2018 | 0.037 | <0.0020 | <0.0020 | GAC installed 05/30/2018. |
| -DUP | 1/3/2018 | 0.037 | <0.0020 | <0.0020 | GAC installed 05/30/2018. |

2/8/2023 Page 209 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| Location: 279 | | | | | |
| BED1 | 10/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.0099 | <0.0020 | <0.0020 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| POST | 3/14/2022 | 0.0088 | <0.0020 | <0.0020 | GAC installed 04/26/2022. |
| PRE | 3/14/2022 | 0.052 | 0.0021 J | 0.0077 | GAC installed 04/26/2022. |
| | 7/22/2019 | 0.0077 | <0.0020 | <0.0020 | |
| | 1/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 280 | | | | | |
| BED1 | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2022 | 0.060 | 0.0090 | 0.0063 | |
| BED1 | 8/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.064 | 0.012 | 0.0076 | |

2/8/2023 Page 210 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2020 | 0.054 | 0.010 | 0.0054 | |
| BED1 | 9/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.067 | 0.0097 | 0.0051 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2018 | 0.060 | 0.011 | 0.0046 | |
| BED1 | 7/16/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 211 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 7/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/8/2018 | 0.049 | 0.0091 | 0.004 | GAC installed 04/17/2018. |
| Location: 281 | | | | | |
| BED1 | 11/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2022 | 0.082 | <0.0020 | <0.0020 | |
| BED1 | 9/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2020 | 0.080 | <0.0020 | <0.0020 | |
| BED1 | 9/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2019 | 0.075 | <0.0020 | <0.0020 | |

2/8/2023 Page 212 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 9/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/9/2018 | 0.07 | <0.0020 | <0.0020 | GAC installed 05/14/2019. |
| Location: 284 | | | | | |
| BED1 | 11/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2022 | 0.065 | 0.0052 | 0.0025 | |
| BED1 | 8/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2021 | 0.065 | 0.0052 | 0.0037 | |
| BED1 | 9/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.067 | 0.0065 | 0.0038 | |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 213 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 12/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/30/2019 | 0.064 | 0.0034 | 0.0035 | |
| BED1 | 9/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/1/2018 | 0.074 | 0.0048 B | 0.0032 | |
| BED1 | 8/1/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/9/2018 | 0.19 J | 0.0054 | 0.0027 | GAC installed 03/23/2018. |
| Location: 285 | | | | | |
| BED1 | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2022 | 0.046 | 0.0034 | 0.0025 | |
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.053 | 0.0041 | 0.0035 | |

2/8/2023 Page 214 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.048 | 0.0037 | 0.0034 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/27/2019 | 0.038 | 0.0026 | 0.0021 | |
| BED1 | 8/27/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2019 | <0.0020 | 0.0044 | <0.0020 | |
| BED1 | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2018 | 0.037 | 0.0034 | 0.0027 | |
| BED1 | 8/23/2018 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 2/16/2018 | 0.031 | 0.003 | <0.0020 | GAC installed 04/18/2018. |

2/8/2023 Page 215 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| | 2/16/2018 | 0.03 | 0.003 | <0.0020 | GAC installed 04/18/2018. |
| Location: 286 | | | | | |
| BED1 | 12/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.077 | 0.0037 | 0.012 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.092 | 0.0051 J | 0.015 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2019 | 0.072 | 0.0037 | 0.011 | |
| BED1 | 9/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/20/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 216 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 3/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 12/14/2018 | 0.078 | 0.0041 | 0.0096 | |
| BED1 | 12/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| - | 2/16/2018 | 0.074 | 0.0038 | 0.0086 | GAC installed 06/15/2018. |
| Location: 288 | | | | | |
| BED1 | 10/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2022 | 0.037 J | 0.014 J | 0.0089 J | |
| BED1 | 8/2/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.047 | 0.018 | 0.0091 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.044 | 0.016 | 0.010 | |

2/8/2023 Page 217 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2019 | 0.061 | 0.024 | 0.0096 | |
| BED1 | 7/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2018 | 0.046 | 0.013 | 0.0077 | |
| BED1 | 8/2/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/9/2018 | 0.068 | 0.02 | 0.013 | GAC installed 04/18/2018. |
| Location: 289 | | | | | |
| BED1 | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 218 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| BED1 | 1/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/25/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 219 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2018 | 0.0050 | 0.010 | 0.0042 | |
| BED1 | 9/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/9/2018 | 0.02 | 0.023 | 0.014 | GAC installed 06/22/2018. |
| Location: 290 | | | | | |
| BED1 | 11/14/2022 | 0.0035 | <0.0020 | <0.0020 | |
| BED2 | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2022 | 0.054 | 0.0053 | 0.0069 | |
| BED1 | 9/6/2022 | 0.0066 | <0.0020 | <0.0020 | |
| BED2 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2022 | 0.0064 | <0.0020 | <0.0020 | |
| BED2 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2022 | 0.0025 | <0.0020 | <0.0020 | |
| BED2 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 220 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 3/2/2021 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 3/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/21/2020 | 0.0032 | <0.0020 | <0.0020 | |
| PT | 8/17/2020 | 0.054 | 0.0057 | 0.0051 | |
| BED1 | 8/17/2020 | 0.0047 | <0.0020 | <0.0020 | |
| BED1 | 6/26/2020 | 0.0036 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.061 | 0.0071 | 0.0053 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/28/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 12/13/2018 | 0.050 | 0.0068 | 0.0034 | |
| BED1 | 12/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/9/2018 | 0.045 | 0.0068 | 0.0034 | GAC installed 09/18/2018. |
| -DUP | 3/9/2018 | 0.047 | 0.0066 | 0.0034 | GAC installed 09/18/2018. |
| Location: 295 | | | | | |
| BED1 | 10/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2022 | 0.040 | 0.0029 | <0.0020 | |
| BED1 | 8/4/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 221 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2021 | 0.037 | 0.0031 | <0.0020 | |
| BED1 | 8/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.031 | 0.0029 J | <0.0020 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2019 | 0.028 | 0.0027 | <0.0020 | |
| BED1 | 9/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 222 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------------------|
| PT | 9/28/2018 | 0.021 | 0.0026 | <0.0020 | |
| BED1 | 9/28/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/26/2018 | 0.024 | 0.0029 | <0.0020 | GAC installed 06/15/2018. |
| Location: 297 | | | | | |
| BED1 | 10/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2022 | 0.029 | <0.0020 | 0.0065 | |
| BED1 | 7/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2021 | 0.0040 | <0.0020 | <0.0020 | |
| BED1 | 8/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2020 | 0.0038 | <0.0020 | <0.0020 | |
| PT | 8/10/2020 | 0.0031 | <0.0020 | <0.0020 | Split sampling for method comparison. |

2/8/2023 Page 223 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---|
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | Split sampling for method comparison. |
| BED1 | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2019 | 0.0038 | <0.0020 | <0.0020 | |
| BED1 | 7/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2018 | 0.0049 | <0.0020 | <0.0020 | |
| BED1 | 8/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/19/2018 | 0.039 | 0.0042 | 0.0077 | NJDEP sampled, added their data to EIM, exceeds criteria, GAC installed by Chemours 05/23/2018. |
| Location: 301 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2022 | 0.052 | 0.0041 | 0.0043 | |
| BED1 | 8/18/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 224 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.059 | 0.0049 J | 0.0035 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2020 | 0.044 | 0.0037 | 0.0050 | |
| BED1 | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/8/2019 | 0.046 | 0.0032 | 0.0029 | |
| BED1 | 7/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/23/2018 | 0.051 | <0.0020 | 0.0038 | GAC installed 10/17/2018. |

2/8/2023 Page 225 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| Location: 303 | | | | | |
| BED1 | 11/14/2022 | 0.0050 | <0.0020 | <0.0020 | |
| BED2 | 11/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2022 | 0.023 | <0.0020 | 0.0068 | |
| BED1 | 8/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2021 | 0.027 | <0.0020 | 0.0042 | |
| BED1 | 8/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.027 | 0.0023 | 0.0042 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | 0.0034 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 226 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 8/26/2019 | 0.024 | <0.0020 | 0.0036 | |
| BED1 | 8/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/17/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 2/4/2019 | 0.018 | <0.0020 | 0.0036 | |
| BED1 | 2/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/25/2018 | 0.024 | 0.0035 | 0.0049 | GAC installed 09/05/2018. |
| Location: 309 | | | | | |
| BED1 | 11/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2022 | 0.068 | 0.0038 | 0.013 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2021 | 0.066 | 0.0022 | 0.0066 | |
| BED1 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 227 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.069 | 0.0020 | 0.0071 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/19/2019 | 0.057 | <0.0020 | 0.0032 | |
| BED1 | 7/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 1/23/2019 | 0.066 | <0.0020 | 0.0030 | |
| BED1 | 1/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/4/2018 | 0.069 | <0.0020 | 0.0031 | GAC installed 09/27/2018. |
| Location: 310 | | | | | |
| BED1 | 10/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2022 | 0.059 | 0.022 | 0.011 | |
| BED1 | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 228 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 2/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 10/21/2021 | 0.045 | 0.014 | 0.0085 | |
| BED1 | 10/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.024 | 0.0071 J | 0.0042 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 3/28/2019 | 0.027 | 0.0089 | 0.0044 | |
| BED1 | 3/28/2019 | <0.0020 | 0.0026 | <0.0020 | |
| | 5/4/2018 | 0.039 | 0.01 | 0.0062 | GAC installed 09/04/2018. |
| Location: 320 | | | | | |
| BED1 | 10/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2022 | 0.056 | 0.0031 | 0.0031 | |

2/8/2023 Page 229 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|----------|
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.068 | 0.0040 | 0.0049 | |
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2020 | 0.057 | 0.0024 | 0.0026 | |
| BED1 | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/1/2019 | 0.062 | 0.0037 | 0.0040 | |
| BED1 | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 230 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 4/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/20/2018 | 0.075 | 0.003 | 0.0024 | GAC installed 10/16/2018. |
| Location: 324 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2022 | 0.078 | 0.0046 | <0.0020 | |
| BED1 | 7/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2021 | 0.061 | 0.0031 | <0.0020 | |
| BED1 | 7/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.090 | 0.0026 | <0.0020 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 231 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| BED1 6/2/2020 <0.0020 <0.0020 <0.0020 BED1 1/17/2020 <0.0020 <0.0020 <0.0020 BED1 10/1/2019 <0.0020 <0.0020 <0.0020 PT 7/8/2019 <0.0020 <0.0020 <0.0020 BED1 7/8/2019 <0.0020 <0.0020 <0.0020 BED1 4/5/2019 <0.0020 <0.0020 <0.0020 BED1 1/9/2019 <0.0020 <0.0020 <0.0020 BED1 1/9/2018 <0.0020 <0.0020 <0.0020 BED1 11/17/2022 <0.0020 <0.0020 GAC installed 11/06/2018. Location: 327 BED1 11/17/2022 <0.0020 <0.0020 <0.0020 PT 7/21/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 3/1/2022 <0.0020 <0.0020 <0.0020 BED1 12/9/2021 <0.0020 <0.0020 <0.0020 BED1 12/9/2021 <0.0020 <0.0020 | Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|---|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 10/1/2019 <0.0020 <0.0020 <0.0020 PT 7/8/2019 0.083 <0.0020 | BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT 7/8/2019 0.083 <0.0020 <0.0020 BED1 7/8/2019 <0.0020 <0.0020 <0.0020 BED1 4/5/2019 <0.0020 <0.0020 <0.0020 BED1 1/9/2018 0.081 <0.0020 <0.0020 GAC installed 11/06/2018. Location: 327 BED1 11/17/2022 <0.0020 <0.0020 <0.0020 PT 7/21/2022 0.012 0.0022 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 9/15/2021 <0.0020 <0.0020 <0.0020 | BED1 | 1/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 7/8/2019 <0.0020 <0.0020 <0.0020 BED1 4/5/2019 <0.0020 | BED1 | 10/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 4/5/2019 <0.0020 <0.0020 <0.0020 BED1 1/9/2019 <0.0020 | PT | 7/8/2019 | 0.083 | <0.0020 | <0.0020 | |
| BED1 1/9/2019 <0.0020 <0.0020 <0.0020 GAC installed 11/06/2018. Location: 327 BED1 11/17/2022 <0.0020 | BED1 | 7/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| Secretarian Secretarian | BED1 | 4/5/2019 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 327 BED1 11/17/2022 <0.0020 | BED1 | 1/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 11/17/2022 <0.0020 | | 9/12/2018 | 0.081 | <0.0020 | <0.0020 | GAC installed 11/06/2018. |
| PT 7/21/2022 0.012 0.0022 <0.0020 BED1 7/21/2022 <0.0020 <0.0020 <0.0020 BED1 5/10/2022 <0.0020 <0.0020 <0.0020 BED1 3/1/2022 <0.0020 <0.0020 <0.0020 BED1 12/9/2021 <0.0020 <0.0020 <0.0020 PT 9/15/2021 0.012 0.0036 <0.0020 BED1 9/15/2021 <0.0020 <0.0020 | Location: 327 | | | | | |
| BED1 7/21/2022 <0.0020 | BED1 | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 5/10/2022 <0.0020 | PT | 7/21/2022 | 0.012 | 0.0022 | <0.0020 | |
| BED1 3/1/2022 <0.0020 | BED1 | 7/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 12/9/2021 <0.0020 <0.0020 <0.0020 PT 9/15/2021 0.012 0.0036 <0.0020 | BED1 | 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT 9/15/2021 0.012 0.0036 <0.0020 BED1 9/15/2021 <0.0020 <0.0020 | BED1 | 3/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 9/15/2021 <0.0020 <0.0020 <0.0020 | BED1 | 12/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | PT | 9/15/2021 | 0.012 | 0.0036 | <0.0020 | |
| BED1 5/27/2021 <0.0020 <0.0020 <0.0020 | BED1 | 9/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | BED1 | 5/27/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 232 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 3/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.0061 | <0.0020 | <0.0020 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/13/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2019 | 0.010 | 0.0020 | <0.0020 | |
| BED1 | 9/10/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 9/26/2018 | 0.015 | <0.0020 | <0.0020 | GAC installed 12/18/2018. |
| Location: 328 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2022 | 0.031 | <0.0020 | 0.0061 | |
| BED1 | 7/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 233 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|--|-------------------------|---------------------------|---------------------------|
| 11/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 8/18/2021 | 0.043 | 0.0020 | 0.0094 | |
| 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 10/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 8/3/2020 | 0.026 | <0.002 | 0.0046 | |
| 8/3/2020 | <0.002 | <0.002 | <0.002 | |
| 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 1/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 10/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| 10/3/2018 | 0.046 | <0.0020 | 0.0047 | GAC installed 08/08/2019. |
| 10/3/2018 | 0.045 | <0.0020 | 0.0049 | GAC installed 08/08/2019. |
| | | | | |
| 10/24/2022 | 0.31 | 0.018 J | 0.054 | |
| 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 6/9/2022 | 0.0035 | <0.0020 | <0.0020 | |
| 6/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/1/2021 8/18/2021 8/18/2021 6/4/2021 3/17/2021 10/19/2020 8/3/2020 6/3/2020 1/23/2020 10/4/2019 10/3/2018 10/3/2018 10/24/2022 10/24/2022 6/9/2022 | 11/1/2021 <0.0020 | 11/1/2021 <0.0020 | 11/1/2021 <0.0020 |

2/8/2023 Page 234 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|---------|---------------------------|
| BED1 | 3/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| PT | 8/4/2021 | 0.46 | 0.027 | 0.083 | |
| BED1 | 8/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/12/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| PT | 9/6/2019 | 0.50 J | 0.024 J | 0.091 J | |
| BED1 | 9/6/2019 | 0.0030 | <0.0020 | <0.0020 | |
| BED1 | 6/25/2019 | 0.015 | <0.0020 | <0.0020 | |
| BED2 | 6/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/11/2018 | 0.41 | 0.021 | 0.078 | GAC installed 12/12/2018. |
| Location: 337 | | | | | |
| BED1 | 11/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2022 | 0.033 | 0.013 | 0.013 | |
| BED1 | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 235 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.048 | 0.020 J | 0.024 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.035 | 0.011 | 0.016 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/1/2019 | 0.037 | 0.0097 | 0.011 | |
| BED1 | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/3/2018 | 0.037 | 0.0091 | 0.0089 | GAC installed 02/19/2019. |
| | 12/3/2018 | 0.039 | 0.0093 | 0.0087 | GAC installed 02/19/2019. |

2/8/2023 Page 236 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| Location: 343 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2022 | 0.012 | <0.0020 | <0.0020 | |
| BED1 | 8/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/3/2021 | 0.014 | <0.0020 | <0.0020 | GAC installed 07/06/2021. |
| POST | 12/5/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PRE | 12/5/2018 | 0.011 | <0.0020 | <0.0020 | |
| Location: 356 | | | | | |
| BED1 | 10/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/25/2022 | 0.014 | <0.0020 | <0.0020 | GAC installed 08/16/2022. |
| -DUP | 5/25/2022 | 0.014 | <0.0020 | <0.0020 | GAC installed 08/16/2022. |
| | 4/21/2021 | 0.0053 | <0.0020 | <0.0020 | |
| | 12/11/2018 | 0.004 | <0.0020 | <0.0020 | |
| Location: 358 | | | | | |
| PT | 10/14/2022 | 0.037 | 0.0038 | 0.0042 | |

2/8/2023 Page 237 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.029 | 0.0044 | 0.0026 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/8/2019 | 0.040 | 0.0033 | 0.0034 | |
| BED1 | 7/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/11/2018 | 0.018 | 0.0027 | <0.0020 | GAC installed 03/13/2019. |
| Location: 361 | | | | | |
| BED1 | 11/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2022 | 0.047 | 0.035 | 0.035 | |
| BED1 | 9/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 238 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.10 | 0.037 | 0.044 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/4/2020 | 0.062 J | 0.031 J | 0.022 J | |
| BED1 | 8/4/2020 | <0.002 | <0.002 | <0.002 | |
| BED1 | 1/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/13/2018 | 0.08 | 0.047 | 0.038 | GAC installed 08/05/2019. |
| Location: 369 | | | | | |
| BED1 | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 239 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|---------|------------|---------------------------|
| BED1-DUP | 10/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2021 | 0.0038 J | 0.0026 | <0.0020 UJ | |
| BED1 | 7/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/11/2019 | 0.06 | 0.028 | 0.018 | GAC installed 05/22/2019. |
| Location: 378 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.064 | 0.011 | 0.037 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 240 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2021 | 0.060 | 0.0083 | 0.033 | |
| BED1 | 7/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/28/2020 | 0.046 | 0.0065 | 0.018 | |
| BED1 | 7/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2019 | 0.081 | 0.016 | 0.044 | |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/7/2019 | 0.22 | 0.013 | 0.057 | GAC installed 04/26/2019. |

2/8/2023 Page 241 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| Location: 379 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2022 | 0.0022 | <0.0020 | <0.0020 | |
| BED1 | 8/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2021 | 0.0064 | <0.0020 | <0.0020 | |
| BED1 | 7/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/20/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/19/2020 | 0.0099 | <0.0020 | <0.0020 | |
| BED1 | 8/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/3/2019 | 0.0026 | <0.0020 | <0.0020 | |
| BED1 | 7/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 242 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| | 2/7/2019 | 0.014 | <0.0020 | 0.0031 | GAC installed 05/01/2019. |
| Location: 380 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2022 | 0.045 | 0.0026 | <0.0020 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2021 | 0.058 | 0.0033 J | 0.0035 | |
| BED1 | 9/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.057 | 0.0028 | 0.0021 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/10/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 243 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 7/22/2019 | 0.062 | 0.0030 | 0.0033 | |
| BED1 | 7/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2019 | <0.0020 | <0.0020 | <0.0020 | |
| POST | 2/7/2019 | 0.067 | 0.0029 | 0.0034 | GAC installed 03/27/2019. |
| PRE | 2/7/2019 | 0.072 | 0.0029 | 0.0036 | GAC installed 03/27/2019. |
| Location: 384 | | | | | |
| BED1 | 12/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/13/2022 | 0.047 | 0.0021 | 0.0058 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/15/2019 | 0.061 | 0.004 | 0.005 | GAC installed 01/06/2022. |
| Location: 388 | | | | | |
| BED1 | 12/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2022 | 0.037 | 0.023 | 0.0040 | |
| BED1 | 9/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 244 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 7/21/2021 | 0.039 | 0.0053 | 0.0055 | |
| BED1 | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/26/2020 | 0.062 | 0.035 | 0.0080 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/3/2019 | 0.056 | 0.011 | 0.0041 | |
| BED1 | 7/3/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/26/2019 | 0.073 | 0.013 | 0.0074 | GAC installed 05/08/2019. |
| Location: 390 | | | | | |
| BED1 | 10/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2022 | 0.078 | <0.0020 | 0.0074 | |
| BED1 | 7/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 245 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|---------|------------|---------------------------|
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.10 | <0.0020 | 0.0070 | |
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.082 | <0.0020 | 0.0087 | |
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/20/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2019 | 0.094 | <0.0020 | 0.0066 | |
| BED1 | 9/19/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/6/2019 | 0.13 | 0.0023 | 0.017 | GAC installed 04/23/2019. |
| Location: 391 | | | | | |
| BED1 | 10/5/2022 | <0.0020 UJ | <0.0020 | <0.0020 UJ | |

2/8/2023 Page 246 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| PT | 7/6/2022 | 0.055 | 0.0045 J | 0.012 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2021 | 0.070 | 0.0050 | 0.012 | |
| BED1 | 9/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/22/2020 | 0.071 | 0.0059 | 0.014 | |
| BED1 | 9/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/1/2019 | 0.10 | 0.0058 | 0.0073 | |
| BED1 | 7/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/8/2019 | 0.099 | 0.014 | 0.011 | GAC installed 05/17/2019. |
| Location: 393 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/15/2022 | 0.043 | <0.0020 | <0.0020 | |

2/8/2023 Page 247 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 8/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.047 | <0.0020 | <0.0020 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.039 | <0.0020 | <0.0020 | |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/24/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/16/2019 | 0.032 | <0.0020 | <0.0020 | GAC installed 06/20/2019. |
| Location: 398 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2022 | 0.074 | <0.0020 | <0.0020 | |

2/8/2023 Page 248 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 8/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.084 | 0.0026 | <0.0020 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2020 | 0.11 | 0.0022 | <0.0020 | |
| BED1 | 7/23/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/2/2019 | 0.0028 | <0.0020 | <0.0020 | |
| | 5/16/2019 | 0.089 | <0.0020 | <0.0020 | GAC installed 07/29/2019. |
| -DUP | 5/16/2019 | 0.087 | <0.0020 | <0.0020 | GAC installed 07/29/2019. |

2/8/2023 Page 249 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|----------|
| Location: 403 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2022 | 0.26 J | 0.022 J | 0.023 J | |
| BED1 | 8/2/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 8/2/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2021 | 0.28 | 0.025 | 0.024 | |
| BED1 | 8/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/6/2020 | 0.33 | 0.082 | 0.035 | |
| BED1 | 8/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/9/2020 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 250 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 1/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/31/2019 | 0.24 | 0.021 | 0.018 | GAC installed 10/25/2019. |
| Location: 404 | | | | | |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2022 | 0.047 | 0.0031 | 0.0049 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/16/2021 | 0.050 | 0.0021 | 0.0042 | |
| BED1 | 9/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/8/2019 | 0.059 | 0.0029 | 0.0042 | GAC installed 06/03/2021. |
| Location: 419 | | | | | |
| BED1 | 10/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/12/2022 | 0.033 J | <0.0020 | <0.0020 | |
| BED1 | 7/12/2022 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 7/12/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 251 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|---|------------------------|------------------------|---------------------------|
| 4/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 1/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 10/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 8/3/2021 | 0.028 | <0.0020 | <0.0020 | |
| 8/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 4/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 10/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 11/20/2019 | 0.029 | <0.0020 | <0.0020 | GAC installed 09/15/2020. |
| | | | | |
| 10/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 8/8/2022 | 0.057 | <0.0020 | 0.0042 | |
| 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 4/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 2/7/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 9/13/2021 | 0.061 | <0.0020 | 0.0033 | |
| 9/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/7/2022 1/6/2022 10/20/2021 8/3/2021 8/3/2021 4/30/2021 2/4/2021 10/22/2020 11/20/2019 10/17/2022 8/8/2022 4/25/2022 2/7/2022 11/22/2021 9/13/2021 | 4/7/2022 <0.0020 | 4/7/2022 <0.0020 | 4/7/2022 <0.0020 |

2/8/2023 Page 252 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| | 2/28/2020 | 0.057 | <0.0020 | 0.0023 | GAC installed 06/15/2021. |
| Location: 423 | | | | | |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2022 | 0.048 | 0.0049 | 0.0063 | |
| BED1 | 8/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.069 | 0.0071 | 0.0076 | |
| BED1 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/3/2020 | 0.031 | <0.0020 | 0.0047 | GAC installed 09/10/2020. |

2/8/2023 Page 253 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| Location: 427 | | | | | |
| BED1 | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/6/2022 | 0.041 | <0.0020 | 0.0049 | |
| BED1 | 9/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.058 | 0.0067 J | 0.0082 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/5/2020 | 0.028 | <0.0020 | 0.0031 | GAC installed 08/27/2020. |
| Location: 428 | | | | | |
| BED1 | 11/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2022 | 0.022 | <0.0020 | <0.0020 | |
| BED1 | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 254 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1-DUP | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/5/2020 | 0.022 | <0.0020 | <0.0020 | GAC installed 08/26/2021. |
| Location: 434 | | | | | |
| BED1 | 11/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2022 | 0.0075 | 0.0058 | 0.0032 | |
| BED1 | 8/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2021 | 0.043 | 0.026 | 0.021 | |
| BED1 | 7/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/1/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/9/2020 | 0.025 | 0.016 | 0.0099 | GAC installed 09/01/2020. |

2/8/2023 Page 255 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| Location: 435 | | | | | |
| BED1 | 11/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/27/2022 | 0.040 | <0.0020 | 0.0074 | |
| BED1 | 9/27/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2021 | 0.050 | <0.0020 | 0.0077 | |
| BED1 | 7/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/10/2020 | 0.069 | 0.0044 | 0.014 | GAC installed 06/30/2021. |
| Location: 436 | | | | | |
| BED1 | 10/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/9/2022 | 0.038 | <0.0020 | 0.0020 | |
| BED1 | 8/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.052 | <0.0020 | <0.0020 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 256 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/10/2020 | 0.051 | <0.0020 | <0.0020 | GAC installed 11/06/2020. |
| Location: 439 | | | | | |
| BED1 | 10/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.037 | <0.0020 | 0.012 | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2021 | 0.041 | <0.0020 | 0.013 | |
| BED1 | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/20/2020 | 0.039 | <0.0020 | 0.0080 | GAC installed 09/08/2020. |

2/8/2023 Page 257 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|----------|---------------------------|
| Location: 441 | | | | | |
| BED1 | 10/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/17/2022 | 0.11 | 0.19 | 0.012 | |
| BED1 | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2021 | 0.12 | 0.16 | 0.013 | |
| BED1 | 7/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 3/23/2020 | 0.11 | 0.11 J | 0.0098 | GAC installed 12/10/2020. |
| Location: 443 | | | | | |
| PT | 7/25/2022 | 0.052 J | <0.0020 UJ | 0.0033 J | |
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2021 | 0.049 | <0.0020 | <0.0020 | |

2/8/2023 Page 258 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|----------|--|
| BED1 | 7/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/6/2020 | 0.0311 | <0.0014 | <0.00093 | Veolia sampled, added their data to EIM with branched and linear summed. GAC installed by Chemours 11/13/2020. |
| -DUP | 2/6/2020 | 0.0330 | <0.0014 | 0.0011 | Veolia sampled, added their data to EIM with branched and linear summed. GAC installed by Chemours 11/13/2020. |
| Location: 457 | | | | | |
| BED1 | 11/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/7/2022 | 0.031 | 0.0046 | <0.0020 | |
| BED1 | 9/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2021 | 0.025 | 0.0041 | <0.0020 | |
| BED1 | 9/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/11/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 259 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|--|---|--|--|
| 9/3/2020 | 0.024 | 0.0042 J | <0.0020 | GAC installed 02/05/2021. |
| | | | | |
| 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 9/19/2022 | 0.011 | 0.0041 | 0.0087 | |
| 9/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 5/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 8/31/2021 | 0.013 | 0.0057 | 0.012 | |
| 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/19/2021 - Fe. |
| 11/30/2020 | <0.0020 | <0.0020 | <0.0020 | |
| 9/16/2020 | 0.016 | 0.0058 | 0.014 | GAC installed by NJDEP 12/07/2016. |
| 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | |
| 10/5/2022 | 0.013 | <0.0020 | <0.0020 | |
| 10/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 9/3/2020 10/12/2022 9/19/2022 9/19/2022 5/10/2022 2/14/2022 11/22/2021 8/31/2021 8/31/2021 6/4/2021 3/10/2020 9/16/2020 9/16/2020 10/5/2022 | 9/3/2020 0.024 10/12/2022 <0.0020 9/19/2022 0.011 9/19/2022 <0.0020 5/10/2022 <0.0020 2/14/2022 <0.0020 11/22/2021 <0.0020 8/31/2021 <0.0020 8/31/2021 <0.0020 6/4/2021 <0.0020 3/10/2021 <0.0020 11/30/2020 <0.0020 9/16/2020 0.016 9/16/2020 0.013 | 9/3/2020 0.024 0.0042 J 10/12/2022 <0.0020 <0.0020 9/19/2022 0.011 0.0041 9/19/2022 <0.0020 <0.0020 5/10/2022 <0.0020 <0.0020 2/14/2022 <0.0020 <0.0020 11/22/2021 <0.0020 <0.0020 8/31/2021 <0.0020 <0.0020 8/31/2021 <0.0020 <0.0020 6/4/2021 <0.0020 <0.0020 6/4/2021 <0.0020 <0.0020 3/10/2021 <0.0020 <0.0020 11/30/2020 <0.0020 <0.0020 9/16/2020 <0.0020 <0.0020 9/16/2020 <0.0020 <0.0020 10/5/2022 0.013 <0.0020 | 9/3/2020 0.024 0.0042 J <0.0020 10/12/2022 <0.0020 <0.0020 <0.0020 9/19/2022 0.011 0.0041 0.0087 9/19/2022 <0.0020 <0.0020 <0.0020 5/10/2022 <0.0020 <0.0020 <0.0020 2/14/2022 <0.0020 <0.0020 <0.0020 2/14/2022 <0.0020 <0.0020 <0.0020 11/22/2021 <0.0020 <0.0020 <0.0020 8/31/2021 0.013 0.0057 0.012 8/31/2021 <0.0020 <0.0020 <0.0020 6/4/2021 <0.0020 <0.0020 <0.0020 6/4/2021 <0.0020 <0.0020 <0.0020 3/10/2021 <0.0020 <0.0020 <0.0020 11/30/2020 <0.0020 <0.0020 <0.0020 9/16/2020 0.016 0.0058 0.014 9/16/2020 <0.0020 <0.0020 <0.0020 10/5/2022 0.013 <0.0020 <0.0020 |

2/8/2023 Page 260 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|------------|------------------------------------|
| PT | 7/12/2022 | 0.057 J | 0.0068 J | 0.0071 J | |
| BED1 | 7/12/2022 | 0.0064 | <0.0020 | <0.0020 | |
| BED2 | 7/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2022 | 0.024 | 0.0022 | <0.0020 | |
| BED2 | 4/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/25/2022 | 0.021 | <0.0020 | <0.0020 | |
| BED2 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2021 | 0.0032 | <0.0020 | <0.0020 | |
| BED2 | 11/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/23/2021 | 0.028 | 0.0028 | 0.0022 | |
| BED1 | 7/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/29/2020. |
| PT | 9/14/2020 | 0.056 J | 0.0073 J | 0.0059 J | GAC installed by NJDEP 11/29/2017. |
| BED1 | 9/14/2020 | 0.040 J | 0.0047 J | 0.0037 J | |
| BED2 | 9/14/2020 | 0.012 J | <0.0020 UJ | <0.0020 UJ | |

2/8/2023 Page 261 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| Location: 466 | | | | | |
| BED1 | 11/17/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/17/2022 - 5yr. |
| PT | 9/13/2022 | 0.022 | <0.0020 | <0.0020 | |
| BED1 | 9/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2021 | 0.0074 | <0.0020 | <0.0020 | |
| BED1 | 9/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2020 | 0.013 | <0.0020 | <0.0020 | GAC installed by NJDEP 12/06/2017. |
| BED1 | 9/28/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 467 | | | | | |
| BED1 | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2022 | 0.037 | <0.0020 | 0.0024 | |

2/8/2023 Page 262 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 11/17/2021 | 0.031 | <0.0020 | 0.0020 | |
| BED1 | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/29/2020 | 0.042 | <0.0020 | 0.0024 | GAC installed by NJDEP 11/30/2017. |
| BED1 | 9/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 468 | | | | | |
| BED1 | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 08/11/2022 - 5yr. |
| PT | 7/13/2022 | 0.022 | <0.0020 | 0.0042 | |
| BED1 | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/18/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2021 | 0.028 | <0.0020 | 0.0050 | |

2/8/2023 Page 263 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2020 | 0.023 | <0.0020 | 0.0043 | GAC installed by NJDEP 12/11/2017. |
| BED1 | 9/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 469 | | | | | |
| BED1 | 12/22/2022 | 0.0089 | <0.0020 | <0.0020 | |
| BED2 | 12/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2022 | 0.050 | <0.0020 | 0.0090 | |
| BED1 | 7/13/2022 | 0.0079 | <0.0020 | <0.0020 | |
| BED2 | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | 0.0072 | <0.0020 | <0.0020 | |
| BED2 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2022 | 0.0075 | <0.0020 | <0.0020 | |
| BED2 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/5/2021 | 0.0047 | <0.0020 | <0.0020 | |

2/8/2023 Page 264 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|---------|---------|------------------------------------|
| BED1-DUP | 11/5/2021 | 0.0060 | <0.0020 | <0.0020 | |
| BED2 | 11/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.058 | <0.0020 | 0.011 | |
| BED1 | 8/23/2021 | 0.0044 | <0.0020 | <0.0020 | |
| BED2 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/19/2021 | 0.0045 | <0.0020 | <0.0020 | |
| BED2 | 5/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/16/2021 | 0.0032 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/16/2021 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 2/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | 0.0029 J | <0.0020 | <0.0020 | |
| BED1-DUP | 11/11/2020 | 0.0063 J | <0.0020 | <0.0020 | |
| PT | 9/16/2020 | 0.051 | <0.0020 | 0.0083 | GAC installed by NJDEP 04/05/2018. |
| BED1 | 9/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/16/2020 | 0.0021 | <0.0020 | <0.0020 | |
| Location: 470 | | | | | |
| BED1 | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/25/2022 | 0.042 | <0.0020 | 0.0058 | |

2/8/2023 Page 265 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 7/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/16/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED2 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2022 | 0.0022 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/15/2022 | 0.0033 | <0.0020 | <0.0020 | |
| BED2 | 2/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.053 | <0.0020 | 0.0045 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2020 | 0.049 | <0.0020 | 0.0024 | GAC installed by NJDEP 03/27/2018. |
| BED1 | 9/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 471 | | | | | |
| PT | 7/11/2022 | 0.012 | 0.0029 | 0.0096 | |
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 266 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|------------------------------------|
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/22/2021 - 5yr. |
| PT | 9/9/2021 | 0.019 | 0.0039 | 0.015 | |
| BED1 | 9/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/21/2020 | 0.019 | 0.0054 | 0.016 | GAC installed by NJDEP 10/03/2016. |
| BED1 | 9/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 472 | | | | | |
| BED1 | 10/4/2022 | 0.0032 | <0.0020 | <0.0020 | |
| BED2 | 10/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2022 | 0.019 | 0.0035 J | 0.0076 | |
| BED1 | 7/7/2022 | 0.0032 | <0.0020 | <0.0020 | |
| BED2 | 7/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2022 | 0.0038 | <0.0020 | <0.0020 | |
| BED2 | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 267 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|----------|---------|------------------------------------|
| BED1 | 1/18/2022 | 0.0057 | <0.0020 | <0.0020 | |
| BED2 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2021 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 10/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/21/2021 | 0.019 | 0.0034 | 0.0088 | |
| BED1 | 7/21/2021 | 0.0071 | <0.0020 | 0.0022 | |
| BED2 | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | 0.0050 | <0.0020 | <0.0020 | |
| BED1-DUP | 2/1/2021 | 0.0049 | <0.0020 | <0.0020 | |
| BED2 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 10/20/2020 | 0.036 J | 0.0042 J | 0.011 | GAC installed by NJDEP 01/24/2018. |
| BED1 | 10/20/2020 | 0.0038 J | <0.0020 | <0.0020 | |
| Location: 474 | | | | | |
| BED1 | 10/5/2022 | 0.031 | <0.0020 | 0.0095 | |
| BED2 | 10/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/5/2022 | 0.053 | 0.0029 | 0.028 | |
| BED1 | 7/5/2022 | 0.045 | <0.0020 | 0.018 | |

2/8/2023 Page 268 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|---------|---------|------------------------------------|
| BED2 | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | 0.037 | <0.0020 | 0.011 | |
| BED2 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2022 | 0.030 | <0.0020 | 0.010 | |
| BED2 | 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | 0.052 | <0.0020 | 0.018 | Carbon Changeout 10/19/2021 - 5yr. |
| BED2 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/19/2021 - 5yr. |
| PT | 9/7/2021 | 0.061 | 0.0028 | 0.028 | |
| BED1 | 9/7/2021 | 0.034 | <0.0020 | 0.0093 | |
| BED2 | 9/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2021 | 0.013 | <0.0020 | 0.0035 | |
| BED2 | 5/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2021 | 0.015 | <0.0020 | 0.0033 | |
| BED2 | 2/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2020 | 0.011 | <0.0020 | 0.0031 | |
| PT | 9/30/2020 | 0.070 | 0.0035 | 0.027 | GAC installed by NJDEP 04/15/2016. |
| BED1 | 9/30/2020 | 0.0059 J | <0.0020 | <0.0020 | |
| BED1-DUP | 9/30/2020 | 0.010 J | <0.0020 | <0.0020 | |

2/8/2023 Page 269 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Location: 475 BED1 | 10/31/2022 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
|--------------------|-------------------------|------------|------------|------------|------------------------------------|
| | 8/11/2022 | | <0.0020 | <0.0020 | |
| | | 0.049 | | | |
| PT | 0/11/2022 | | 0.0040 | 0.029 | |
| BED1 | 8/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 3/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2021 | 0.054 | 0.0057 | 0.045 | Carbon Changeout 09/14/2021 - 5yr. |
| BED1 | 9/14/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 09/14/2021 - 5yr. |
| BED1 | 6/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 11/19/2020 | 0.064 | 0.0045 | 0.032 | GAC installed by NJDEP 11/09/2015. |
| BED1 | 11/19/2020 | 0.0020 | <0.0020 | <0.0020 | |
| Location: 480 | | | | | |
| BED1 | 12/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/24/2022 | 0.058 | 0.0029 | 0.0057 | |
| BED1 | 8/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/18/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 270 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---|
| BED1 | 2/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.073 | 0.0033 J | 0.0067 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 9/22/2020 | 0.066 | 0.0043 | 0.0055 | GAC installed 11/20/2020. |
| Location: 484 | | | | | |
| BED1 | 12/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | 0.048 | 0.019 J | 0.014 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/23/2021 - results driven. |
| PT | 9/3/2021 | 0.048 | 0.015 | 0.011 | |
| BED1 | 9/3/2021 | 0.029 | 0.0056 | 0.0052 | |
| BED1-DUP | 9/3/2021 | 0.024 | 0.0048 | 0.0043 | |
| BED2 | 9/3/2021 | 0.0078 | <0.0020 | <0.0020 | |

2/8/2023 Page 271 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 5/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 11/24/2020 | 0.040 | 0.011 | 0.0054 | GAC installed by NJDEP 12/05/2017. |
| BED1 | 10/21/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 485 | | | | | |
| BED1 | 12/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2022 | 0.059 | 0.020 | 0.033 | |
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2022 | 0.0020 | <0.0020 | <0.0020 | |
| BED2 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | 0.0021 | <0.0020 | <0.0020 | |
| BED2 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/3/2021 | 0.083 | 0.016 | 0.031 | |
| BED1 | 9/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/17/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 02/12/2021 - 5yr. |
| PT | 12/7/2020 | 0.069 | 0.013 J | 0.029 | GAC installed by NJDEP 12/01/2015. |

2/8/2023 Page 272 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 12/7/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 488 | | | | | |
| BED1 | 10/6/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 11/15/2022 - 5yr. |
| PT | 7/12/2022 | 0.011 | 0.0046 | <0.0020 | |
| BED1 | 7/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/14/2021 | 0.015 | 0.0058 | <0.0020 | |
| BED1 | 9/14/2021 | 0.0027 | <0.0020 | <0.0020 | |
| BED2 | 9/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 11/18/2020 | 0.016 | 0.0063 | <0.0020 | GAC installed by NJDEP 12/07/2017. |
| BED1 | 11/18/2020 | 0.0045 | <0.0020 | <0.0020 | |
| Location: 489 | | | | | |
| BED1 | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2022 | 0.022 | <0.0020 | 0.0055 | |

2/8/2023 Page 273 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 7/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/8/2021 | 0.011 | <0.0020 | <0.0020 | |
| BED1 | 7/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 11/18/2020 | 0.0098 | <0.0020 | <0.0020 | GAC installed by NJDEP 12/12/2017. |
| BED1 | 11/18/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 490 | | | | | |
| BED1 | 11/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.057 | 0.0046 | 0.026 | |
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 10/07/2021 - 5yr. |
| PT | 8/3/2021 | 0.051 | 0.0061 | 0.021 | |

2/8/2023 Page 274 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| BED1 | 8/3/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/1/2021 | 0.0038 | <0.0020 | <0.0020 | |
| BED2 | 2/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 10/22/2020 | 0.064 | 0.0069 | 0.027 | GAC installed by NJDEP 03/01/2016. |
| BED1 | 10/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 491 | | | | | |
| BED1 | 12/8/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/08/2022 - 5yr. |
| PT | 7/12/2022 | 0.041 | 0.0033 | 0.011 | |
| BED1 | 7/12/2022 | 0.012 | <0.0020 | <0.0020 | |
| BED2 | 7/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2022 | 0.011 | <0.0020 | <0.0020 | |
| BED2 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/29/2022 | 0.0024 | <0.0020 | <0.0020 | |
| BED2 | 3/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/28/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/28/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 275 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|------------------------------------|
| PT | 9/16/2021 | 0.046 | 0.0031 | 0.010 | |
| BED1 | 9/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 12/14/2020 | 0.046 | 0.0035 | 0.013 | GAC installed by NJDEP 12/21/2017. |
| BED1 | 12/14/2020 | <0.0020 | 0.0020 | <0.0020 | |
| BED1-DUP | 12/14/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 493 | | | | | |
| BED1 | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | 0.049 | 0.055 J | 0.034 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/4/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 276 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 7/13/2021 | 0.042 | 0.075 | 0.036 | |
| BED1 | 7/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/14/2020 | 0.11 | 0.091 | 0.070 | GAC installed 03/03/2021. |
| Location: 495 | | | | | |
| BED1 | 10/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2022 | 0.033 | <0.0020 | 0.019 | |
| BED1 | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2021 | 0.044 | 0.0034 | 0.020 | |
| BED1 | 7/6/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/14/2020 | 0.058 | 0.0030 | 0.024 | GAC installed 01/26/2021. |
| -DUP | 12/14/2020 | 0.049 | 0.0030 | 0.019 | GAC installed 01/26/2021. |
| Location: 496 | | | | | |
| BED1 | 10/26/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 277 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| PT | 8/18/2022 | 0.038 | 0.0033 | 0.0091 | |
| BED1 | 8/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2021 | 0.040 | 0.0038 | 0.010 | |
| BED1 | 8/31/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/16/2020 | 0.052 | 0.0045 J | 0.013 J | GAC installed 02/16/2021. |
| -DUP | 12/16/2020 | 0.056 | 0.0043 J | 0.015 J | GAC installed 02/16/2021. |
| Location: 498 | | | | | |
| BED1 | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2022 | 0.020 | <0.0020 | <0.0020 | |
| BED1 | 7/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/11/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 278 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|------------|---------|---------------------------|
| PT | 7/19/2021 | 0.020 | <0.0020 | <0.0020 | |
| BED1 | 7/19/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/12/2021 | <0.0020 | <0.0020 UJ | <0.0020 | |
| BED1-DUP | 4/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/16/2020 | 0.022 | <0.0020 | <0.0020 | GAC installed 01/25/2021. |
| Location: 499 | | | | | |
| BED1 | 10/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2022 | 0.053 | 0.043 J | 0.014 | |
| BED1 | 7/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/16/2021 | 0.078 | 0.027 | 0.014 | |
| BED1 | 8/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/29/2020 | 0.071 | 0.028 | 0.014 | GAC installed 03/11/2021. |
| Location: 506 | | | | | |
| BED1 | 10/20/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 279 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|-----------------------------------|
| PT | 8/25/2022 | 0.041 | <0.0020 | <0.0020 | |
| BED1 | 8/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/17/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/22/2021 | 0.034 | <0.0020 | <0.0020 | |
| BED1 | 7/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/6/2021 | 0.034 | <0.0020 | <0.0020 | GAC installed 02/17/2021. |
| Location: 510 | | | | | |
| BED1 | 12/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2022 | 0.027 | 0.0077 | 0.0044 | |
| BED1 | 9/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/29/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.025 | 0.0064 J | 0.0034 | Carbon Changeout 07/26/2021 - Fe. |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 07/26/2021 - Fe. |

2/8/2023 Page 280 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| -DUP | 1/19/2021 | 0.025 J | 0.0033 J | 0.0027 | GAC installed 04/21/2021. |
| | 1/19/2021 | 0.027 J | 0.0037 J | 0.0029 | GAC installed 04/21/2021. |
| Location: 511 | | | | | |
| BED1 | 10/10/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/18/2022 | 0.041 | <0.0020 | <0.0020 | |
| BED1 | 8/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/17/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/15/2021 | 0.047 | <0.0020 | <0.0020 | |
| BED1 | 9/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/19/2021 | 0.040 | <0.0020 | <0.0020 | GAC installed 04/02/2021. |
| Location: 513 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/12/2022 | 0.061 | 0.039 | 0.012 | |
| BED1 | 7/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/4/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 281 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| BED1 | 10/5/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.093 | 0.044 | 0.014 | |
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| - | 1/20/2021 | 0.080 | 0.018 | 0.014 | GAC installed 04/14/2021. |
| -DUP | 1/20/2021 | 0.090 | 0.021 | 0.015 | GAC installed 04/14/2021. |
| Location: 517 | | | | | |
| BED1 | 11/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/8/2022 | 0.049 | 0.0032 | 0.0042 | |
| BED1 | 9/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/15/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/25/2021 | 0.076 | 0.0051 | 0.012 | GAC installed 09/07/2021. |
| Location: 519 | | | | | |
| BED1 | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2022 | 0.086 | 0.015 | 0.021 | |
| BED1 | 9/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/26/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 282 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| | 1/25/2021 | 0.062 | 0.014 | 0.018 | GAC installed 02/17/2022. |
| Location: 521 | | | | | |
| BED1 | 11/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2022 | 0.057 | 0.0025 | 0.0030 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/20/2021 | 0.052 | 0.0037 | 0.0026 | |
| BED1 | 9/20/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/26/2021 | 0.067 | 0.0023 | 0.0024 | GAC installed 06/11/2021. |
| Location: 522 | | | | | |
| BED1 | 12/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2022 | 0.023 | <0.0020 | <0.0020 | |
| BED1 | 9/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| - | | | | | |

2/8/2023 Page 283 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| PT | 7/21/2021 | 0.019 | <0.0020 | <0.0020 | |
| BED1 | 7/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 1/26/2021 | 0.019 | <0.0020 | <0.0020 | GAC installed 04/09/2021. |
| Location: 527 | | | | | |
| BED1 | 10/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2022 | 0.046 | <0.0020 | <0.0020 | |
| BED1 | 7/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2021 | 0.029 | <0.0020 | <0.0020 | |
| BED1 | 7/13/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/3/2021 | 0.043 | <0.0020 | <0.0020 | GAC installed 03/31/2021. |
| Location: 532 | | | | | |
| BED1 | 11/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2022 | 0.049 | 0.0026 | 0.0044 | |
| BED1 | 8/30/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 284 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|---------------------------|
| BED1 | 5/23/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/4/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2021 | 0.098 | 0.0031 | 0.0060 | |
| BED1 | 7/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/5/2021 | 0.025 | <0.0020 | <0.0020 | GAC installed 04/22/2021. |
| -DUP | 2/5/2021 | 0.023 | <0.0020 | <0.0020 | GAC installed 04/22/2021. |
| Location: 538 | | | | | |
| BED1 | 11/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2021 | 0.044 | <0.0020 | <0.0020 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 285 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|----------|---------------------------|
| | 2/9/2021 | 0.028 | <0.0020 | <0.0020 | GAC installed 06/10/2021. |
| Location: 542 | | | | | |
| BED1 | 11/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/19/2022 | 0.028 | <0.0020 | <0.0020 | |
| BED1 | 9/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/9/2021 | 0.025 | <0.0020 | <0.0020 | GAC installed 03/11/2022. |
| Location: 549 | | | | | |
| BED1 | 10/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2022 | 0.095 | 0.0034 | 0.0050 J | |
| BED1 | 7/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/26/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/14/2021 | 0.029 | <0.0020 | <0.0020 | |
| BED1 | 7/14/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/17/2021 | 0.064 J | 0.0093 | 0.0071 J | GAC installed 06/25/2021. |

2/8/2023 Page 286 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| Location: 553 | | | | | |
| BED1 | 10/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/22/2022 | 0.067 | 0.0028 | 0.0020 | |
| BED1 | 8/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/2/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/31/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2021 | 0.061 | 0.0036 J | 0.0023 | |
| BED1 | 9/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/25/2021 | 0.061 | 0.0023 | <0.0020 | GAC installed 05/26/2021. |
| Location: 557 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/18/2022 | 0.040 | <0.0020 | 0.0035 | |
| BED1 | 7/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 3/9/2021 | 0.040 | <0.0020 | 0.0027 | GAC installed 10/26/2021. |
| | 3/9/2021 | 0.041 | 0.0020 | 0.0028 | GAC installed 10/26/2021. |

2/8/2023 Page 287 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---------------------------|
| Location: 559 | | | | | |
| BED1 | 11/8/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/1/2022 | 0.041 | <0.0020 | 0.0032 | |
| BED1 | 9/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/27/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/16/2021 | 0.068 | <0.0020 | 0.0038 | |
| BED1 | 7/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 3/17/2021 | 0.053 | <0.0020 | 0.0029 | GAC installed 05/20/2021. |
| | 3/17/2021 | 0.049 | <0.0020 | 0.0027 | GAC installed 05/20/2021. |
| Location: 570 | | | | | |
| PT | 8/29/2022 | 0.025 | <0.0020 | <0.0020 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/28/2022 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 4/19/2021 | 0.028 | <0.0020 | <0.0020 | GAC installed 10/06/2021. |
| | 4/19/2021 | 0.029 | <0.0020 | <0.0020 | GAC installed 10/06/2021. |

2/8/2023 Page 288 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|------------|------------|------------|---------------------------|
| Location: 571 | | | | | |
| BED1 | 10/4/2022 | <0.0020 | <0.0020 | <0.0000 | |
| BEDT | 10/4/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/6/2022 | 0.033 | <0.0020 | <0.0020 | |
| BED1 | 7/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 4/27/2021 | 0.035 J | <0.0020 | <0.0020 | GAC installed 06/07/2022. |
| -DUP | 4/27/2021 | 0.026 | <0.0020 | <0.0020 | GAC installed 06/07/2022. |
| Location: 573 | | | | | |
| BED1 | 12/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2022 | 0.059 | 0.0060 | 0.012 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/7/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 12/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 5/10/2021 | 0.052 | 0.0050 J | 0.0099 | GAC installed 07/09/2021. |
| Location: 581 | | | | | |
| BED1 | 11/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2022 | 0.061 | 0.0041 | 0.013 | |
| BED1 | 8/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 289 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| BED1 5/18/2022 <0.0020 <0.0020 <0.0020 BED1-DUP 5/18/2022 <0.0020 <0.0020 <0.0020 BED1 2/15/2022 <0.0020 <0.0020 <0.0020 BED1 10/21/2021 <0.0020 <0.0020 <0.0020 Ecation: 583 BED1 10/19/2022 <0.0020 <0.0020 <0.0020 PT 8/9/2022 <0.043 <0.0026 J <0.0049 BED1 8/9/2022 <0.0020 <0.0020 <0.0020 BED1 8/9/2022 <0.0020 <0.0020 <0.0020 BED1 3/23/2022 <0.0031 <0.0054 GAC installed 11/09/2021. -DUP 6/2/2021 <0.0055 | ld Sample ID | Date PFOA | A PFOS | PFNA | Comments |
|--|--------------|------------------|--------------|---------|---------------------------|
| BED1 2/15/2022 <0.0020 | 01 | 5/18/2022 <0.00 | 20 <0.0020 | <0.0020 | |
| BED1 10/21/2021 <0.0020 <0.0020 <0.0020 5/25/2021 0.060 0.0033 J 0.013 GAC installed 08/24/2021. Location: 583 BED1 10/19/2022 <0.0020 | D1-DUP | 5/18/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| 5/25/2021 0.060 0.0033 J 0.013 GAC installed 08/24/2021. | 01 | 2/15/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| Location: 583 BED1 10/19/2022 <0.0020 | 01 | 10/21/2021 <0.00 | 020 < 0.0020 | <0.0020 | |
| BED1 10/19/2022 <0.0020 | | 5/25/2021 0.060 | 0.0033 J | 0.013 | GAC installed 08/24/2021. |
| PT 8/9/2022 0.043 0.0026 J 0.0049 BED1 8/9/2022 <0.0020 | ation: 583 | | | | |
| BED1 8/9/2022 <0.0020 | D1 | 10/19/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| BED1 5/2/2022 <0.0020 | | 8/9/2022 0.043 | 0.0026 J | 0.0049 | |
| BED1 3/23/2022 <0.0020 <0.0020 | 01 | 8/9/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| 6/2/2021 0.060 0.0034 0.0054 GAC installed 11/09/2021. -DUP 6/2/2021 0.065 0.0031 0.0056 GAC installed 11/09/2021. | D1 | 5/2/2022 <0.00 | 20 <0.0020 | <0.0020 | |
| -DUP 6/2/2021 0.065 0.0031 0.0056 GAC installed 11/09/2021. | D1 | 3/23/2022 <0.00 | 20 <0.0020 | <0.0020 | |
| | | 6/2/2021 0.060 | 0.0034 | 0.0054 | GAC installed 11/09/2021. |
| Location: 584 | P | 6/2/2021 0.065 | 0.0031 | 0.0056 | GAC installed 11/09/2021. |
| | ation: 584 | | | | |
| BED1 11/3/2022 <0.0020 <0.0020 <0.0020 | D1 | 11/3/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| PT 8/9/2022 0.079 0.015 J 0.0037 | | 8/9/2022 0.079 | 0.015 J | 0.0037 | |
| BED1 8/9/2022 <0.0020 <0.0020 <0.0020 | 01 | 8/9/2022 <0.00 | 020 < 0.0020 | <0.0020 | |
| BED1 4/27/2022 <0.0020 <0.0020 <0.0020 | D1 | 4/27/2022 <0.00 | 20 <0.0020 | <0.0020 | |

2/8/2023 Page 290 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---------------------------|
| BED1 | 1/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 6/2/2021 | 0.080 | 0.013 | 0.0037 | GAC installed 10/05/2021. |
| Location: 585 | | | | | |
| BED1 | 12/21/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/7/2022 | 0.070 | 0.0023 J | 0.0064 | |
| BED1 | 7/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/6/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 6/2/2021 | 0.075 | 0.0022 | 0.0075 | GAC installed 03/30/2022. |
| Location: 598 | | | | | |
| BED1 | 11/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/12/2022 | 0.095 | 0.0021 | 0.0059 | |
| BED1 | 9/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/29/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/25/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/4/2021 | 0.090 | 0.0022 | 0.0093 | GAC installed 10/12/2021. |
| Location: 604 | | | | | |
| BED1 | 10/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/5/2022 | 0.049 | <0.0020 | <0.0020 | |

2/8/2023 Page 291 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/5/2022 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 8/9/2021 | 0.049 | <0.0020 | <0.0020 | GAC installed 05/11/2022. |
| | 8/9/2021 | 0.049 J | 0.0020 | <0.0020 | GAC installed 05/11/2022. |
| Location: 617 | | | | | |
| BED1 | 10/26/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2022 | 0.044 J | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 8/2/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1 | 4/12/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/18/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PRE | 8/11/2021 | 0.035 | <0.0020 | <0.0020 | GAC installed 11/04/2021. |
| POST | 8/11/2021 | <0.0020 | <0.0020 | <0.0020 | GAC installed 11/04/2021. |
| Location: 634 | | | | | |
| BED1 | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/13/2022 | 0.0023 | <0.0020 | <0.0020 | |
| BED1 | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/13/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 292 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|---------------------------|
| BED1 | 4/13/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| BED1-DUP | 4/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 9/9/2021 | 0.053 | <0.0020 | <0.0020 | GAC installed 11/02/2021. |
| | 9/9/2021 | 0.054 | <0.0020 | <0.0020 | GAC installed 11/02/2021. |
| Location: 638 | | | | | |
| BED1 | 10/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/20/2022 | 0.035 | 0.0050 | 0.0091 | |
| BED1 | 7/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/19/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/7/2021 | 0.032 | 0.0098 | 0.0098 | GAC installed 01/04/2022. |
| -DUP | 10/7/2021 | 0.032 | 0.0095 J | 0.0094 | GAC installed 01/04/2022. |
| Location: 640 | | | | | |
| -DUP | 10/29/2021 | 0.042 | 0.0062 | <0.0020 | GAC installed 11/16/2022. |
| | 10/29/2021 | 0.040 | 0.0060 | <0.0020 | GAC installed 11/16/2022. |
| Location: 641 | | | | | |
| BED1 | 10/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/11/2022 | 0.063 | <0.0020 | <0.0020 | |

2/8/2023 Page 293 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|----------|------------|------------|---------------------------|
| BED1 | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 7/11/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/7/2022 | 0.0021 | <0.0020 | <0.0020 | |
| BED2 | 4/7/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 10/29/2021 | 0.065 | <0.0020 | <0.0020 | GAC installed 01/05/2022. |
| Location: 642 | | | | | |
| BED1 | 10/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 8/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/12/2021 | 0.097 J | 0.013 J | 0.017 J | GAC installed 01/27/2022. |
| -DUP | 11/12/2021 | 0.080 | 0.017 J | 0.022 | GAC installed 01/27/2022. |
| Location: 644 | | | | | |
| BED1 | 10/13/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/3/2022 | 0.12 | 0.0050 | 0.0064 | |
| BED1 | 8/3/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2022 | 0.0023 J | <0.0020 UJ | <0.0020 UJ | |
| BED2 | 5/3/2022 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 294 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|------------|------------|------------------------------------|
| -DUP | 12/8/2021 | 0.14 | 0.0024 | 0.0048 | GAC installed 01/11/2022. |
| | 12/8/2021 | 0.13 | 0.0023 | 0.0044 | GAC installed 01/11/2022. |
| Location: 654 | | | | | |
| BED1 | 12/20/2022 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/26/2022 | 0.066 | <0.0020 | 0.0020 | |
| BED1 | 7/26/2022 | <0.0020 | <0.0020 UJ | <0.0020 | |
| | 2/21/2022 | 0.069 | <0.0020 | <0.0020 | GAC installed 04/19/2022. |
| Location: 657 | | | | | |
| BED1 | 10/24/2022 | <0.0020 | <0.0020 | <0.0020 | |
| | 2/28/2022 | 0.31 | 0.020 J | 0.070 J | GAC installed 09/29/2022. |
| -DUP | 2/28/2022 | 0.39 | 0.021 J | 0.071 J | GAC installed 09/29/2022. |
| Location: 665 | | | | | |
| BED1 | 10/3/2022 | <0.0020 UJ | <0.0020 UJ | <0.0020 UJ | |
| | 4/25/2022 | 0.067 | 0.0027 | 0.0089 | GAC installed 08/17/2022. |
| -DUP | 4/25/2022 | 0.076 | 0.0028 | 0.0096 | GAC installed 08/17/2022. |
| Location: 679 | | | | | |
| BED1 | 11/2/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 09/02/2022 - 5yr. |
| | | | | | |

2/8/2023 Page 295 of 296

Table 2. Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|----------|---------|--|
| РТ | 8/17/2022 | 0.017 J | 0.0029 J | <0.0020 | New well installed, qualified for treatment. GAC System transferred from old well (Regulatory Location ID #210), installed 04/30/2018. |
| BED1 | 8/17/2022 | <0.0020 | <0.0020 | <0.0020 | New well installed, qualified for treatment. GAC System transferred from old well (Regulatory Location ID #210), installed 04/30/2018. |
| Location: 680 | | | | | |
| -DUP | 8/29/2022 | 0.066 | 0.019 | 0.018 | GAC installed 12/01/2022. |
| | 8/29/2022 | 0.058 | 0.019 | 0.018 | GAC installed 12/01/2022. |

2/8/2023 Page 296 of 296

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| Location: 12 | | | | | |
| BED1 | 10/29/2020 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #556). Not qualified so GAC removed 03/19/2021. |
| PT | 8/26/2020 | 0.063 | 0.0032 | 0.0095 | |
| BED1 | 8/26/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/4/2019 | 0.13 | 0.0041 | 0.0097 | |
| BED1 | 9/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 9/4/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/16/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 12/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/14/2018 | 0.099 | 0.0033 | 0.0065 | |
| BED1 | 8/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 8/14/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 1 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|----------|--|
| BED1 | 5/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 5/11/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/29/2017 | 0.092 | 0.0034 | 0.0061 B | |
| BED1 | 9/29/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/23/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/7/2016 | 0.085 | 0.004 | 0.0058 | GAC installed 01/31/2017. |
| | 3/27/2009 | 0.092 | | | |
| Location: 121 | | | | | |
| BED1 | 11/5/2021 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #647). Not qualified so GAC removed 03/29/2022. |
| PT | 8/24/2021 | 0.071 | 0.0034 | 0.0091 | |
| BED1 | 8/24/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 3/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/11/2020 | <0.0020 | <0.0020 | <0.0020 | |
| | | | | | |

2/8/2023 Page 2 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|----------|
| PT | 9/3/2020 | 0.069 | 0.0033 | 0.0093 | |
| BED1 | 9/3/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/22/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/30/2019 | 0.08 | 0.0032 | 0.007 | |
| BED1 | 8/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/6/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/10/2018 | 0.080 | 0.0024 | 0.0063 | |
| BED1 | 9/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/22/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/21/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2017 | 0.088 | 0.0027 B | 0.0059 | |
| BED1 | 8/25/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/21/2017 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 3 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|---|
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/14/2016 | 0.08 | 0.0025 | 0.0042 | GAC installed 12/27/2016. |
| Location: 127 | | | | | |
| BED1 | 5/19/2022 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 03/09/2022 - 5yr. Home is going to be demolished. GAC removed 10/26/2022 at owner's request. |
| BED1 | 2/22/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/2/2021 | 0.053 | 0.0021 J | 0.016 | |
| BED1 | 9/2/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/2/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/31/2020 | 0.054 | 0.0020 | 0.014 | |
| BED1 | 8/31/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/17/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/5/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/24/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/2/2019 | 0.069 | 0.0021 | 0.014 | |
| BED1 | 8/2/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 4 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|----------|---------|--|
| BED1 | 4/18/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/8/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/7/2018 | 0.074 | 0.0020 | 0.013 | |
| BED1 | 8/7/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/8/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/11/2017 | 0.073 | 0.0026 | 0.011 | |
| BED1 | 9/11/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/20/2017 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/27/2017 | <0.0020 | <0.0020 | <0.0020 | |
| -DUP | 9/26/2016 | 0.083 | 0.0053 J | 0.0088 | GAC installed 12/14/2016. |
| | 9/26/2016 | 0.084 | 0.0021 J | 0.0085 | GAC installed 12/14/2016. |
| Location: 151 | | | | | |
| BED1 | 6/6/2019 | <0.0020 | <0.0020 | <0.0020 | PWS connection 06/13/2019. GAC removed 06/21/2019. |
| BED1-DUP | 6/6/2019 | <0.0020 | <0.0020 | <0.0020 | PWS connection 06/13/2019. GAC removed 06/21/2019. |
| BED1 | 2/1/2019 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 5 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| 10/30/2018 | | | | |
|------------|---|--|---------------------------|--|
| | <0.0020 | <0.0020 | <0.0020 | |
| 7/13/2018 | 0.020 | <0.0020 | <0.0020 | |
| 7/13/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 4/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 2/20/2017 | 0.02 B | <0.0020 | <0.0020 | GAC installed 11/21/2017. |
| | | | | |
| 11/12/2018 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #399). Not qualified so GAC removed 06/20/2019. |
| 8/14/2018 | 0.070 | 0.0046 | 0.015 | |
| 8/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 5/16/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 3/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 12/12/2017 | <0.0020 | <0.0020 | <0.0020 | Carbon Changeout 12/08/2017 - Fe. |
| 7/12/2017 | 0.071 | 0.0053 | 0.016 | GAC installed 09/08/2017. |
| | | | | |
| 5/17/2022 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #679). Qualified for treatment so GAC System transferred to new well. |
| 2/16/2022 | <0.0020 | <0.0020 | <0.0020 | |
| 11/15/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 7/13/2018 4/30/2018 2/20/2017 11/12/2018 8/14/2018 8/14/2018 5/16/2018 3/14/2017 7/12/2017 5/17/2022 2/16/2022 | 7/13/2018 <0.0020 4/30/2018 <0.0020 2/20/2017 0.02 B 11/12/2018 <0.0020 8/14/2018 0.070 8/14/2018 <0.0020 5/16/2018 <0.0020 3/14/2018 <0.0020 12/12/2017 <0.0020 7/12/2017 0.071 5/17/2022 <0.0020 2/16/2022 <0.0020 | 7/13/2018 <0.0020 | 7/13/2018 <0.0020 |

2/8/2023 Page 6 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|----------|
| PT | 8/30/2021 | 0.067 | 0.0071 | 0.013 | |
| BED1 | 8/30/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1-DUP | 6/7/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/10/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/16/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/9/2020 | 0.064 | 0.0052 | 0.0084 | |
| BED1 | 9/9/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/19/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 3/6/2020 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2019 | 0.055 | 0.0047 | 0.0064 | |
| BED1 | 8/23/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/30/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/22/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/14/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2018 | 0.056 | 0.0077 | 0.0094 | |
| BED1 | 8/23/2018 | <0.0020 | <0.0020 | <0.0020 | |

2/8/2023 Page 7 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Date | PFOA | PFOS | PFNA | Comments |
|------------|---|--|--|--|
| 10/27/2017 | 0.068 | 0.0058 | 0.0074 | GAC installed 04/30/2018. |
| | | | | |
| 9/24/2018 | 0.050 | 0.0047 | 0.0029 | GAC removed 10/19/2018 at owner's request. Permanent bottled water. |
| 9/24/2018 | <0.0020 | <0.0020 | <0.0020 | GAC removed 10/19/2018 at owner's request. Permanent bottled water. |
| 4/18/2018 | <0.0020 | <0.0020 | <0.0020 | |
| 11/3/2017 | 0.046 | 0.0053 | 0.0024 | GAC installed 02/21/2018. |
| | | | | |
| 5/4/2021 | 0.0087 | <0.0020 | <0.0020 | Carbon Changeout 06/10/2021 - results driven. PWS connection 06/25/2021. GAC removed 06/25/2021. Well abandoned 08/12/2021. |
| 5/4/2021 | 0.0022 | <0.0020 | <0.0020 | Carbon Changeout 06/10/2021 - results driven. PWS connection 06/25/2021. GAC removed 06/25/2021. Well abandoned 08/12/2021. |
| 2/9/2021 | 0.0048 | <0.0020 | <0.0020 | |
| 2/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| 11/3/2020 | 0.0051 | <0.0020 | <0.0020 | |
| 9/2/2020 | 0.10 | 0.0021 | 0.012 | |
| 9/2/2020 | 0.0038 | <0.0020 | <0.0020 | |
| 6/22/2020 | 0.0085 | <0.0020 | <0.0020 | |
| | 10/27/2017 9/24/2018 9/24/2018 4/18/2018 11/3/2017 5/4/2021 5/4/2021 2/9/2021 2/9/2021 11/3/2020 9/2/2020 9/2/2020 | 10/27/2017 0.068 9/24/2018 0.050 9/24/2018 <0.0020 | 10/27/2017 0.068 0.0058 9/24/2018 0.050 0.0047 9/24/2018 <0.0020 | 10/27/2017 0.068 0.0058 0.0074 9/24/2018 0.050 0.0047 0.0029 9/24/2018 <0.0020 |

2/8/2023 Page 8 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|------------|---------|------------|--|
| BED1 | 3/16/2020 | 0.0051 | <0.0020 | <0.0020 | |
| BED1 | 11/25/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/29/2019 | 0.13 | 0.0023 | 0.016 | |
| BED1 | 8/29/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/1/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 10/30/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/24/2018 | 0.15 | 0.0025 | 0.010 | |
| BED1 | 7/24/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/3/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/20/2017 | 0.063 | 0.0024 | 0.0047 | GAC installed 02/23/2018. |
| Location: 245 | | | | | |
| | 7/28/2022 | 0.0080 | <0.0020 | <0.0020 | |
| -DUP | 7/28/2022 | 0.0082 | <0.0020 | <0.0020 | |
| | 8/2/2021 | 0.0042 | <0.0020 | <0.0020 | Well resampled and not qualified. Well included in QREP. |
| | 4/14/2021 | <0.0020 UJ | <0.0020 | <0.0020 UJ | Well resampled and not qualified. Permanent bottled water stopped. |
| -DUP | 4/14/2021 | <0.0020 | <0.0020 | <0.0020 | Well resampled and not qualified. Permanent bottled water stopped. |

2/8/2023 Page 9 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| PT | 9/3/2019 | 0.034 | <0.0020 | 0.0049 | GAC removed 11/19/2019 at owner's request. Permanent bottled water. |
| BED1 | 9/3/2019 | <0.0020 | <0.0020 | <0.0020 | GAC removed 11/19/2019 at owner's request. Permanent bottled water. |
| BED1 | 6/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/26/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/10/2018 | 0.027 | <0.0020 | 0.0026 | |
| BED1 | 8/10/2018 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 5/4/2018 | <0.0020 | <0.0020 | <0.0020 | |
| | 11/30/2017 | 0.032 | <0.0020 | 0.0036 | GAC installed 03/30/2018. |
| Location: 302 | | | | | |
| PT | 8/20/2019 | 0.034 | 0.0061 | 0.0028 | New well installed (Regulatory Location ID #416). Not qualified so GAC removed 12/05/2019. |
| BED1 | 8/20/2019 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #416). Not qualified so GAC removed 12/05/2019. |
| BED1 | 5/21/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/15/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/27/2018 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 9/28/2018 | 0.033 | 0.0031 | 0.0022 | |
| BED1 | 9/28/2018 | <0.0020 | 0.0034 | <0.0020 | |

2/8/2023 Page 10 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey

| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|--|
| | 4/25/2018 | 0.04 | 0.0032 | <0.0020 | GAC installed 06/28/2018. |
| Location: 359 | | | | | |
| BED1 | 1/28/2021 | 0.010 | <0.0020 | <0.0020 | Home is going to be demolished for warehouse development. GAC removed 11/30/2021 at owner's request. |
| BED2 | 1/28/2021 | <0.0020 | <0.0020 | <0.0020 | Home is going to be demolished. GAC removed 11/30/2021 at owner's request. |
| BED1 | 10/15/2020 | 0.019 | <0.0020 | <0.0020 | |
| BED2 | 10/15/2020 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/12/2020 | 0.089 | <0.0020 | 0.0038 | |
| BED1 | 8/12/2020 | 0.0032 | <0.0020 | <0.0020 | |
| BED1 | 6/4/2020 | 0.0068 | <0.0020 | <0.0020 | |
| BED1 | 1/23/2020 | 0.0049 | <0.0020 | <0.0020 | |
| BED1 | 10/7/2019 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 7/2/2019 | 0.083 | <0.0020 | 0.0020 | |
| BED1 | 7/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 4/2/2019 | <0.0020 | <0.0020 | <0.0020 | |
| | 12/11/2018 | 0.067 | <0.0020 | <0.0020 | GAC installed 03/29/2019. |
| Location: 450 | | | | | |
| BED1 | 5/24/2022 | <0.0020 | <0.0020 | <0.0020 | New well installed (Regulatory Location ID #681). Not qualified so GAC removed 10/26/2022. |

2/8/2023 Page 11 of 13

Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey


| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|-----------|---------|---------|---------|--|
| BED1 | 2/9/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/8/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/25/2021 | 0.034 | 0.0022 | 0.0033 | |
| BED1 | 8/25/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/16/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 1/21/2021 | <0.0020 | <0.0020 | <0.0020 | |
| | 8/25/2020 | 0.053 | 0.0059 | 0.0075 | GAC installed 10/28/2020. |
| Location: 473 | | | | | |
| BED1 | 5/12/2022 | 0.0026 | <0.0020 | <0.0020 | Home is going to be demolished for warehouse development. GAC removed 12/06/2022 at owner's request. |
| BED2 | 5/12/2022 | <0.0020 | <0.0020 | <0.0020 | Home is going to be demolished for warehouse development. GAC removed 12/06/2022 at owner's request. |
| BED1 | 2/14/2022 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/9/2021 | <0.0020 | <0.0020 | <0.0020 | |
| PT | 8/23/2021 | 0.040 | 0.0058 | 0.016 | |
| BED1 | 8/23/2021 | 0.0026 | <0.0020 | <0.0020 | |
| BED2 | 8/23/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 6/1/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 2/12/2021 | 0.0024 | <0.0020 | <0.0020 | |

2/8/2023 Page 12 of 13


Table 3. Removed Residential Granular Activated Carbon (GAC) Treatment System Results – Chemours Chambers Works, Deepwater, New Jersey


| Field Sample ID | Date | PFOA | PFOS | PFNA | Comments |
|-----------------|------------|---------|---------|---------|---|
| BED2 | 2/12/2021 | <0.0020 | <0.0020 | <0.0020 | |
| BED1 | 11/30/2020 | 0.0027 | <0.0020 | <0.0020 | |
| BED1-DUP | 11/30/2020 | 0.0031 | <0.0020 | <0.0020 | |
| PT | 9/29/2020 | 0.058 | 0.0045 | 0.0076 | GAC installed by NJDEP 04/18/2018. |
| BED1 | 9/29/2020 | <0.0020 | <0.0020 | <0.0020 | |
| Location: 600 | | | | | |
| BED1 | 1/5/2022 | <0.0020 | <0.0020 | <0.0020 | GAC removed 02/02/2022 at owner's request. Permanent bottled water. |
| BED1-DUP | 1/5/2022 | <0.0020 | <0.0020 | <0.0020 | GAC removed 02/02/2022 at owner's request. Permanent bottled water. |
| POST | 8/4/2021 | <0.0020 | <0.0020 | <0.0020 | GAC installed 10/27/2021. |
| PRE | 8/4/2021 | 0.11 | 0.017 | 0.018 | GAC installed 10/27/2021. |

2/8/2023 Page 13 of 13









AECOM 248 Chapman Road Suite 101 Newark, DE 19702 C. DUFFY

K. BROGAN